


Ref. No.	Mitigation Measure	Audit Result	Action Required
	<ul style="list-style-type: none"> <li>Operating machinery will be restricted to the proposed works site area.</li> <li>Construction works will be limited to daylight hours and artificial lighting to facilitate works will not be permitted.</li> </ul>		
MM44	<p>Following a precautionary approach, a pre-commencement red squirrel survey for each felling block will be carried in advance of felling, to identify whether any breeding red squirrel or dreys are located within that felling block. Surveys will be carried out as per NRA guidance (NRA, 2009, Ecological Surveying Techniques for Protected Flora and Fauna during the Planning of National Road Schemes. Dublin: National Roads Authority).</p> <p>Should active dreys be identified within the felling block to be felled, the following mitigations and best practice procedures will be followed to ensure that no breeding red squirrel sites are impacted:</p> <ul style="list-style-type: none"> <li>avoid clearfelling in the breeding season from February – September. Where this is not possible, zone felling away from the any identified dreys up to the end of June.</li> </ul> <p>Additionally, the following measures will be followed on a precautionary basis:</p> <ul style="list-style-type: none"> <li>As the proposed felling will result in a temporary reduction of food resources, supplementary feeding of red squirrel will be carried out if necessary.</li> </ul>		
MM45	<p>An invasive species Management Plan will be produced to ensure sufficient management of Rhododendron is carried out within the site and that there is no continued spread as a result of the Proposed Project.</p>		



Ref. No.	Mitigation Measure	Audit Results	Action Required
MM46	<p>Measures will be in place to prevent the spread of invasive species during the proposed works. In addition, all necessary precautions will be taken to prevent the introduction of invasive species to the site from elsewhere. Best practice measures in relation to invasive species are described below:</p> <ul style="list-style-type: none"> <li>&gt; All earthworks machinery and forestry machinery will be thoroughly pressure-washed prior to arrival on site and prior to their further use elsewhere.</li> <li>&gt; Care will be taken not to disturb or cause the movement of invasive species fragments, either intentionally or accidentally.</li> <li>&gt; Rhododendron will be pre-treated in the season prior to felling operations.</li> <li>&gt; Any material that is imported onto any site will be verified by a suitably qualified ecologist to be free from any invasive species listed on the 'Third Schedule' of Regulations 49 &amp; 50 of Regulations 49 and 50 of the European Communities (Birds and Natural Habitats) Regulations 2011 (S.I. 477 of 2011). This will be carried out by searching for rhizomes and plant material.</li> </ul> <p>The treatment and control of invasive alien species will follow guidelines issued by the National Roads Authority. The Management of Noxious Weeds and Non-native Invasive Plant Species on National Roads (NRA 2010).</p>		
<b>Air Quality and Dust</b>			
MM47	<ul style="list-style-type: none"> <li>&gt; In periods of extended dry weather, dust suppression may be necessary along haul roads and site roads to ensure dust does not cause a nuisance. If necessary, a water spreader will be used to dampen down haul roads to prevent the generation of dust where required. Water bowser movements will be carefully monitored to avoid, insofar as reasonably possible, increased runoff.</li> </ul>		



Ref. No.	Mitigation Measure	Audit Result	Action Required
	<ul style="list-style-type: none"> <li>➤ All plant and materials vehicles shall be stored in dedicated areas (on Site).</li> <li>➤ The agreed haul route roads adjacent to the Site will be regularly inspected for cleanliness and cleaned as necessary.</li> <li>➤ The Site access roads will be checked weekly for damage/potholes and repaired as necessary.</li> <li>➤ The transport of construction materials to the Site that have significant potential to cause dust, will be undertaken in tarpaulin or similar covered vehicles where necessary.</li> </ul>		
MM48	<ul style="list-style-type: none"> <li>➤ All construction and forestry vehicles and plant will be maintained in good operational order while onsite, thereby minimising any emissions that arise.</li> <li>➤ When stationary, delivery and on-site vehicles will be required to turn off engines.</li> <li>➤ Users of the Site will be required to ensure that all plant and vehicles are suitably maintained to ensure that emissions of engine generated pollutants are kept to a minimum.</li> </ul>		
<b>Noise</b>			
MM49	<ul style="list-style-type: none"> <li>➤ All plant and machinery used on the site will comply with E.U. and Irish legislation in relation to noise emissions.</li> <li>➤ Operation of plant: all construction operations will comply with guidelines set out in British Standard documents 'BS 5338: Code of Practice for Noise Control on Construction and Demolition Sites' and 'BS5228: Part 1: 1997: Noise &amp; Vibration Control on Construction and Open Sites'.</li> <li>➤ The correct fitting and proper maintenance of silencers and/or enclosures, the avoidance of excessive and unnecessary revving of vehicle engines, and the parking of equipment in locations that avoid possible effects on noise-sensitive locations was employed.</li> </ul>		
<b>Traffic</b>			



Ref. No.	Mitigation Measure	Audit Result	Action Required
MM50	<ul style="list-style-type: none"> <li>➤ Resurfacing of the existing access with tarmacadam to tie into the existing R344 with a minimum radii of 13m provided and an access road width of 6m.</li> <li>➤ The introduction of STOP road markings and signs in accordance with Figure 7.35 of the Traffic Signs Manual (TSM).</li> <li>➤ "Agriculture (or Other) Machinery" warning signs are to be provided on both of the R344 approaches to the existing junction.</li> <li>➤ Clearance of a visibility triangle (3m at the junction tapering to 1m at a distance of 140m) of shrubs and bushes along the western side of the R344 in order to maximise visibility to the south of the junction.</li> <li>➤ Clearance of a short section of shrubs to the north of the junction in order to provide clear visibility to the north.</li> </ul>		
<b>Cultural Heritage</b>			
MM51	<p>A walk-over archaeological survey of the site should be carried out following the clear-felling of existing forestry stands.</p> <p>Any archaeological sites/features detected during the walk-over survey will be preserved in-situ (avoidance).</p>		
<b>Operational Phase</b>			
<b>Land, Soils and Geology/Water</b>			
MM52	<ul style="list-style-type: none"> <li>➤ Vehicles used during the operational phase will be refuelled off site before entering the site;</li> <li>➤ No fuels will be stored on-site during the operational phase; and</li> </ul>		



Ref. No.	Mitigation Measure	Audit Result	Action Required
	> Spill kits will be available in all site vehicles to deal with accidental spillages and breakdowns;		



6.

## MONITORING PROPOSALS

All monitoring proposals relating to the pre-commencement, construction and operational phases of the Proposed Project are set out in the relevant chapters of the Environmental Impact Assessment Report (EIAR).

This section of the Construction and Environment Management Plan groups together all of the monitoring proposals presented in the EIAR. The monitoring proposals are presented in Table 6-1 below.


By presenting the monitoring proposals in the format outlined, it is intended to provide an easy to audit list that can be reviewed and reported on during the future phases of the project. The tabular format in which the information is presented, can be further expanded upon during the course of future project phases to provide a reporting template for site compliance audits (Table 6-1).





Table 6-1 Monitoring Measures

Ref. No.	Survey / Monitoring Measure	Audit Result	Action Required
<b>Pre-Commencement Phase</b>			
MX2	Prior to commencement of works in sub-catchments across the site main drain inspections will be completed to ensure ditches and streams are free from debris and blockages that may impede drainage water discharge.		
MX3	Pre-commencement surveys will be undertaken prior to the initiation of works. The survey will include a thorough walkover survey to a 500m radius of all works areas, where access allows. If winter roosting or breeding activity of birds of high conservation concern is identified, the roost or nest site will be located and earmarked for monitoring at the beginning of the first winter or breeding season of the construction phase. If it is found to be active during the construction phase, no works shall be undertaken within a disturbance buffer (Forestry Commission Scotland, 2006; Ruddock and Whitfield, 2007) in line with industry best practise. No works shall be permitted within the buffer until it can be demonstrated that the roost/nest is no longer occupied.		
<b>Construction Phase</b>			
MX4	Archaeological walkover of site will be undertaken following felling of trees.		
MX6	Check dams will be inspected and maintained regularly to insure adequate performance. Maintenance checks will also ensure the centre elevation of the dam remains lower than the sides of the dam.		
MX7	A daily visual inspection of each settlement pond on the active site will be undertaken to identify when sediments are nearing capacity within the pond and sediment will be cleaned out as required. Settlement ponds will also be checked for anything else that might interfere with flows.		
MX8	Settlement ponds will be inspected weekly and following significant rainfall events i.e. after events of >25mm rainfall in any 24-hour period. Inlet and outlets will be checked for sediment accumulation and anything else that might interfere with flows. Inspection and maintenance of these structures during construction phase is critical to their functioning and purpose.		
MX9	All culverts will be inspected regularly to ensure they are not blocked by debris, vegetation or any other material that may impede conveyance.		



Ref. No.	Survey / Monitoring Measure	Audit Result	Action Required
MX10	The effectiveness of drainage measures designed to minimise runoff entering works areas and capture and treat silt-laden water from the works areas, will be monitored continuously by the Environmental Manager. The Environmental Manager will respond to changing weather, ground or drainage conditions on site as the project proceeds, to ensure the effectiveness of the drainage system is maintained in so far as is possible.		
MX11	The plant used should be regularly inspected for leaks and fitness for purpose.		
MX12	Regular inspections of all installed drainage systems will be undertaken, especially after heavy rainfall, to check for blockages, and ensure there is no build-up of standing water in parts of the systems where it is not intended. Inspections will also be undertaken after tree felling.		
MX13	During the construction phase field testing and laboratory water analysis of a range of parameters with relevant regulatory limits and EQSs should be undertaken for each watercourse and specifically, following heavy rainfall events ( <i>i.e.</i> weekly, monthly and event based). This will be completed in consultation with Inland Fisheries Ireland.		
MX15	Any requirement for construction works to run into the merlin breeding season following commencement will be subject to pre-construction bird surveys to confirm the presence/absence of breeding merlins.		
MX17	A Project Ecologist will be appointed. The responsibilities and duties of the Project Ecologist will include the following: <ul style="list-style-type: none"> <li>➤ Undertake a pre-construction transect/walkover bird survey to ensure that significant effects on breeding birds will be avoided.</li> <li>➤ Inform and educate on-site personnel of the ornithological and ecological sensitivities within the Proposed Project area.</li> <li>➤ Oversee management of ornithological, water quality protection and ecological issues during the construction period and advise on these issues as they arise.</li> <li>➤ Provide guidance to contractors to ensure legal compliance with respect to protected species onsite.</li> </ul>		



Ref. No.	Survey / Monitoring Measure	Audit Result	Action Required
	Liaise with officers of consenting authorities and other relevant bodies with regular updates in relation to construction progress.		
<b>Operational Phase</b>			
MX18	Monthly sampling for laboratory analysis for a range of parameters adopted during pre-commencement and construction phases will continue for at least six months during the operational phase. The Project Hydrologist will monitor and advise on the results received from the testing laboratory.		



## 7. COMPLIANCE AND REVIEW

### 7.1 Site Inspections and Environmental Audits

Routine inspections of activities will be carried out on a daily and weekly basis by the Site Manager/ Environmental Manager or by a suitably qualified and competent person to ensure all controls are in place to prevent negative environmental impacts, due to the construction activities taking place.

Environmental inspections will ensure that the works are undertaken in compliance with this CEMP. Environmental site inspections will be carried out by suitably trained staff.

### 7.2 Environmental Compliance

The following definitions shall apply in relation to the classification of Environmental Occurrences during the infilling works:

#### Environmental Near Miss

An occurrence which if not controlled or due to its nature could lead to an Environmental Incident.

#### Environmental Incident

Any occurrence which has potential, due to its scale and nature, to migrate from source and have an environmental impact.

#### Environmental Non-Compliance

Non-fulfilment of a requirement includes any deviations from established procedures, programs and other arrangements related to the CEMP.

### 7.3 Corrective Action Procedure


A corrective action is implemented to rectify an environmental issue on-site. Corrective actions will be implemented by the contractor, as advised by the Site Environmental Manager. Corrective actions may be required as a result of the following:

- > Environmental Audits.
- > Environmental Inspections and Reviews.
- > Environmental Incidents; and,
- > Environmental Complaints

A Corrective Action Notice will be used to communicate the details of the action required to the main contractor. A Corrective Action Notice is a form that describes the cause and effect of an environmental problem on site and the recommended corrective action that is required. The Corrective Action Notice, when completed, will include details of close out and follow up actions.

If an environmental problem occurs on site that requires immediate attention direct communications between the Contractor's foreman and the Site Environmental Manager will be conducted. This in turn will be communicated to all the site staff involved. A Corrective Action Notice will be completed at a later date.





SECTION  
25 FEB 2020 10:50  
FEDERAL BUREAU OF INVESTIGATION



## APPENDIX 4-4

### TREE PROTECTION SPEC







## Standard Range

 T: +44 (0)1621 874201  
 F: +44 (0)1621 874299

## Product Information Sheet

Issue: 02 Date: 10.01.14

<b>DESCRIPTION</b>	Extruded polypropylene tube which protects and helps establish trees
<b>APPLICATION</b>	For the protection of trees against animal browsing, herbicide spray and for the improvement of growth through a microclimate
<b>SECTORS</b>	Forestry and Horticulture

Strengthening rods; prevents shelter tearing at stake area



Twin wall; best strength to weight ratio



UV stabilised; provides minimum 5 year protection



Flared rim; minimises stem abrasion



Laserline; shelter splits avoiding strangulation as tree grows



Pre-fitted releasable ties; quick, easy installation and maintenance



Translucent green; maximises light transmission for photosynthesis

		TUBEX Standard Range			TUBEX Standard Plus Range		
<b>Dimensions</b>							
Height	m	0.6	0.75	1.2	1.2	1.5	1.8
Diameter	mm	73–105	73–105	73–105	80–120	80–120	80–120
No of ties		1 (option to have 2)	2	2	2	2	2
Type of tie		Releasable	Releasable	Releasable	Releasable	Releasable	Releasable
Size of tie	inch	9	9	9	10	10	10
Top tie height (+ tolerance)	mm	435–465	485–515	810–840	810–840	1110–1140	1315–1340
Bottom tie height (+ tolerance)	mm	-	185–215	235–265	235–265	235–265	235–265
Av. Weight per tube	g	72	90	146.5	175	221	265
<b>Packaging</b>							
Nest		5	5	5	5	5	5
Bundle		100	100	100	60	60	60
Bag or strap banded		Bag	Bag	Strap Banded	Strap Banded	Strap Banded	Strap Banded

23 FEB 2023 0060

GALWAY COUNTY COUNCIL

Material	For all sizes
Tube	Polypropylene
Tie	Nylon
Colour	Green
Service Life	Minimum 5 years
Degradability	Photodegradable
Manufacturing tolerance	- 2.5cm
Recommended support	Stake

\*If you require other sizes that are not specified within this data sheet please get in contact.

\*\* We recommend to use TUBEX Combitube on exposed site conditions.



As part of its continual improvement process Fiberweb Geosynthetics Ltd reserve the right to change the properties listed on this data sheet without prior notice.

TM indicates a trade mark of Fiberweb plc or a Fiberweb Group company, many of which are registered in a number of countries around the world.





## APPENDIX 4-5

**DRAINAGE MAPS (HES)**

ENT SECTION

060

COUNTY COUNCIL











# **WATER QUALITY PROTECTION MEASURES**

It is necessary to ensure that the water quality protection measures are implemented in a timely and effective manner. The following measures are recommended to ensure that the water quality protection measures are implemented in a timely and effective manner.


1. The water quality protection measures should be implemented in a timely and effective manner.
2. The water quality protection measures should be implemented in a timely and effective manner.
3. The water quality protection measures should be implemented in a timely and effective manner.
4. The water quality protection measures should be implemented in a timely and effective manner.
5. The water quality protection measures should be implemented in a timely and effective manner.
6. The water quality protection measures should be implemented in a timely and effective manner.
7. The water quality protection measures should be implemented in a timely and effective manner.
8. The water quality protection measures should be implemented in a timely and effective manner.
9. The water quality protection measures should be implemented in a timely and effective manner.
10. The water quality protection measures should be implemented in a timely and effective manner.

## **WATER QUALITY PROTECTION MEASURES**

1. The water quality protection measures should be implemented in a timely and effective manner.
2. The water quality protection measures should be implemented in a timely and effective manner.
3. The water quality protection measures should be implemented in a timely and effective manner.
4. The water quality protection measures should be implemented in a timely and effective manner.
5. The water quality protection measures should be implemented in a timely and effective manner.
6. The water quality protection measures should be implemented in a timely and effective manner.
7. The water quality protection measures should be implemented in a timely and effective manner.
8. The water quality protection measures should be implemented in a timely and effective manner.
9. The water quality protection measures should be implemented in a timely and effective manner.
10. The water quality protection measures should be implemented in a timely and effective manner.

## **WATER QUALITY PROTECTION MEASURES**

1. The water quality protection measures should be implemented in a timely and effective manner.
2. The water quality protection measures should be implemented in a timely and effective manner.
3. The water quality protection measures should be implemented in a timely and effective manner.
4. The water quality protection measures should be implemented in a timely and effective manner.
5. The water quality protection measures should be implemented in a timely and effective manner.
6. The water quality protection measures should be implemented in a timely and effective manner.
7. The water quality protection measures should be implemented in a timely and effective manner.
8. The water quality protection measures should be implemented in a timely and effective manner.
9. The water quality protection measures should be implemented in a timely and effective manner.
10. The water quality protection measures should be implemented in a timely and effective manner.



- LEGEND**
- STUDY AREA
  - HARVEST BOUNDARIES
  - EPH RIVERS
  - ON WATERCOURSE BUFFER
  - HARVEST DRAINS
  - EPH LAKE
  - RELEVANT WATERCOURSES
  - ON WATERCOURSE BUFFER
  - TEMPORARY SILT TRAPS
  - DRAIN BLOCKING
  - DIRECTION OF RESTORATION WORKS
  - SILT FENCE
  - WORK ZONES <25m



**DISCLAIMER**

1. SHOWN FOR INFORMATION PURPOSES ONLY.

2. COPYRIGHT, ALL RIGHTS RESERVED. NO PART OF THIS DRAWING MAY BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF THE ENGINEER.

3. NO PART OF THIS DRAWING SHOULD BE USED FOR ANY OTHER PURPOSE.

4. ALL DIMENSIONS ARE IN METRES.

Orthance Survey Ireland Licence No. 231 004723  
© Orthance Survey Ireland/Department of the Environment

Date / Description / Checked / Signed

Revisions

**HYDRO ENVIRONMENTAL SERVICES**

21 Lower Leix Road  
Drogheda  
Co. Dublin  
D15 H1X2

TEL: +353 (0)1 854 4110  
TEL: +353 (0)1 854 4111  
EMAIL: info@hydroenv.com  
WEB: www.hydroenv.com

Client: COLTIE

Job: CARRILLO WILD WESTERN  
PEATLANDS PROJECT, Co. GALWAY


Title: GY27\_HB0010 - CONSTRUCTION PHASE  
DRAINAGE LAYOUT

Figure No: D103

Drawing No: P1616-0-0023-A3-D103-Rev A

Sheet Size: A3 Project No: P1616-0  
Scale: 1:5,000 (A3) Drawn By: GD  
Date: 07/02/2023 Checked By: MG





**LEGEND**

- STUDY AREA
- HARVEST ZONE BOUNDARIES
- EPA RIVERS
- 10N WATERCOURSE BUFFER
- HARVEST DRAINS
- EPA LAKE
- RELEVANT WATERCOURSES
- 5N RELEVANT WATERCOURSE BUFFER
- TEMPORARY SILT TRAPS
- DRAIN BLOCKING
- DIRECTION OF RESTORATION WORKS
- SALT FENCING
- WORK ZONES (25ha)

KEY PLAN

DIDL

GYZT\_H80016

**DRAWING NOTES:**

1. DRAWINGS ISSUED ARE FOR PLANNING APPLICATION PURPOSES ONLY.
2. COPYRIGHT, ALL RIGHTS RESERVED. NO PART HERE WITH BE CORRED OR REPRODUCED PARTIALLY OR WHOLLY IN ANY MANNER WITHOUT THE WRITTEN NOTICE OF THE COPYRIGHT OWNER HYDRO-ENVIRONMENTAL SERVICES.
3. DO NOT SCALE OFF THIS DRAWING. FIGURED METRIC DIMENSIONS ONLY SHOULD BE TAKEN OFF THIS DRAWING.
4. ALL DIMENSIONS ARE IN METERS.

Ordinance Survey Inland Licence No. EN 0044723  
© Crown Copyright, Ordnance Survey 2000

Date	Description	Child	Signature

**HYDRO  
ENVIRONMENTAL  
SERVICES**  
21 Lower Water  
Surrey  
Co. Waterford  
Ireland  
Tel: +353 (0) 30 4472  
Fax: +353 (0) 30 4470  
Email: info@hydroenvironmental.ie  
Web: www.hydroenvironmental.ie

Client:	COLLIER
---------	---------

Job:	DERRYLANE WILD WESTERN FEATLANDS PROJECT, CO. GALWAY
------	---

Title: GY27\_HB0018 - CONSTRUCTION PHASE  
 DRAINAGE LAYOUT

Figure No: 0104

Drawing No: P1616-0-0223-A3-D104-Rev A

Sheet Size: A3	Project No.: P1616-0
Revision: 2.0 (2016.12.16)	Drawn by: S. H. Hsu

Scale: 1:5000 (A3)	Drawn by: GD
Date: 02/02/2003	Checked by: MD

Number of respondents	100
-----------------------	-----



[illegible]

Journal Club 2012

9. How does the National Institute of Standards and Technology (NIST) define a security incident? (NIST SP 800-61, rev. 2.0, 2010)
10. According to NIST, what is the difference between a security incident and a security event? (NIST SP 800-61, rev. 2.0, 2010)
11. What is the difference between a security incident and a security event? (NIST SP 800-61, rev. 2.0, 2010)
12. What is the difference between a security incident and a security event? (NIST SP 800-61, rev. 2.0, 2010)
13. What is the difference between a security incident and a security event? (NIST SP 800-61, rev. 2.0, 2010)
14. What is the difference between a security incident and a security event? (NIST SP 800-61, rev. 2.0, 2010)
15. What is the difference between a security incident and a security event? (NIST SP 800-61, rev. 2.0, 2010)
16. What is the difference between a security incident and a security event? (NIST SP 800-61, rev. 2.0, 2010)
17. What is the difference between a security incident and a security event? (NIST SP 800-61, rev. 2.0, 2010)
18. What is the difference between a security incident and a security event? (NIST SP 800-61, rev. 2.0, 2010)
19. What is the difference between a security incident and a security event? (NIST SP 800-61, rev. 2.0, 2010)
20. What is the difference between a security incident and a security event? (NIST SP 800-61, rev. 2.0, 2010)

<http://www.elsevier.com/locate/jbiotec>

- [illegible]

© 2006 The Authors  
Journal compilation © 2006 Blackwell Publishing Ltd

**DISCLAIMER:** THE BOARD OF THE POLYMER BOARD OF TRADE HAS A  
SUPPORTING INTEREST. HOWEVER, THE BOARD HAS NO FINANCIAL INTEREST  
IN THE BOARD OF POLYMER OF AMERICA.

**DISCLAIMER:** The information contained herein is for informational purposes only and is not intended to be used as a substitute for professional advice. The information is not intended to be used as a substitute for professional advice. The information is not intended to be used as a substitute for professional advice.
















GY27\_HB001

## Matrons



## LEAD

-  STUDY AREA  
 HARVEST RIVER BOUNDARIES  
 EPA RIVERS  
 10% WATERCOURSE BUFFER  
 HARVEST DRAINS  
 EPA LANES  
 RELEVANT WATERCOURSES  
 SW RELEVANT WATERCOURSE BUFFER  
 TEMPORARY SILT TRAPS  
 DRAIN BLOCKING  
 DIRECTION OF RESTORATION WORKS  
 SILT FENCING  
 WORK ZONES (China)

### KEY PLAN




**Abstract**

1. DRAWINGS, NOTES AND FOR PLANNING, APPLICATION PURPOSES ONLY.
2. COPYRIGHT, ALL RIGHTS RESERVED. NO PART HERE WITH MAY BE COPIED OR REPRODUCED PARTIALLY OR WHOLLY IN ANY FORM WHATSOEVER WITHOUT THE WRITTEN NOTICE OF THE COPYRIGHT OWNER (HARCO INTERNATIONAL, DENVER).
3. DO NOT SCALE OFF THIS DRAWING. PAPER METHOD DIMENSIONS ONLY SHOULD BE TAKEN OFF THIS DRAWING.
4. ALL DIMENSIONS AND MATERIALS.

Ordinance Survey Inland Licence No. EN 0044720

© Ordnance Survey. All rights reserved.

Date	Description	Child Signed
Revisions		



22 Lowerland	tel: +101 (0) 20 40 00
Burgom	tel: +101 (0) 20 40 00
Co. Wicklow	email: info@hydraarmor.ie
Waterford	web: www.hydraarmor.ie

Client:	COLLIER
---------	---------

Job:	DERRYLANE WILD WESTERN PEATLANDS PROJECT, CO. GALWAY
------	---

Title: GY27\_HB0011 - CONSTRUCTION PHASE  
DRAINAGE LAYOUT

Figure No:	D108
------------	------

Drawing No: F1416-00225-A3-D105-Rev A

Sheet Size: A3	Project No.: P1616-0
----------------	----------------------

Scale: 1:5,000 (A3)	Drawn By: GD
---------------------	--------------

Doct: 07/02/2023	Checked By: MAG
------------------	-----------------




ZONE 4  
\_HB0012

GY27\_HB0012



PLANNING & DEVELOPMENT SECTION  
23 FEB 2023 060  
GALWAY COUNTY COUNCIL



- LEGEND**
- STUDY
  - HARVEST
  - EPA RIVERS
  - ION WATERCOURSE BUFFER
  - HARVEST DRAINS
  - EPA LAKE
  - RELEVANT WATERCOURSES
  - 5m RELEVANT WATERCOURSE BUFFER
  - TEMPORARY SILT TRAPS
  - DRAIN BLOCKING
  - DIRECTION OF RESTORATION WORKS
  - SILT FENCING
  - WORK ZONES

### KEY PLAN



**DRAWING NOTES**  
1. DRAWINGS SUBMITTED ARE FOR PLANNING APPLICATION PURPOSES ONLY.  
2. COPYRIGHT, ALL RIGHTS RESERVED. THE PART HERE WITH MAY BE COPIED OR REPRODUCED PARTIALLY OR WHOLLY IN ANY FORM WITHOUT VIOLATING THE PRIOR NOTICE OF THE COPYRIGHT OWNER HYDRO-ENVIRONMENTAL SERVICES.  
3. DO NOT SCALE OFF THIS DRAWING. PLOTTED METRIC DIMENSIONS ONLY SHOULD BE TAKEN OFF THIS DRAWING.  
4. ALL DIMENSIONS ARE IN METERS.

Ordnance Survey Ireland Licence No. EN 0004723  
© Ordnance Survey Ireland/Department of Tourism

Date	Description	Chris Signe
Revisions		

**HYDRO ENVIRONMENTAL SERVICES**  
20 Lawrenceville, GA 30046  
Tel: (770) 962-4400  
Fax: (770) 962-4406  
Email: info@hydroenv.com  
Web: www.hydroenv.com

Client:	COLLIE
---------	--------

JOBS	DERMIDLANE WILD WESTERN FEATLANDS PROJECT, Co. GALWAY
------	--

TS&C GY27\_H90012 - CONSTRUCTION PHASE  
DRAINAGE LAYOUT

Figure 140c: 0106

Drawing No: F1616-00023-A3-0306-Rev A

Sheet Size: A3      Plot No.: P1616-0

Scale: 1:5,000 (A3) 1:10,000 (A2) 1:20,000 (A1) 1:40,000 (A0) 1:80,000 (A0) 1:160,000 (A0) 1:320,000 (A0) 1:640,000 (A0) 1:1,280,000 (A0) 1:2,560,000 (A0) 1:5,120,000 (A0) 1:10,240,000 (A0) 1:20,480,000 (A0) 1:40,960,000 (A0) 1:81,920,000 (A0) 1:163,840,000 (A0) 1:327,680,000 (A0) 1:655,360,000 (A0) 1:1,310,720,000 (A0) 1:2,621,440,000 (A0) 1:5,242,880,000 (A0) 1:10,485,760,000 (A0) 1:20,971,520,000 (A0) 1:41,943,040,000 (A0) 1:83,886,080,000 (A0) 1:167,772,160,000 (A0) 1:335,544,320,000 (A0) 1:671,088,640,000 (A0) 1:1,342,177,280,000 (A0) 1:2,684,354,560,000 (A0) 1:5,368,709,120,000 (A0) 1:10,737,418,240,000 (A0) 1:21,474,836,480,000 (A0) 1:42,949,672,960,000 (A0) 1:85,899,345,920,000 (A0) 1:171,798,691,840,000 (A0) 1:343,597,383,680,000 (A0) 1:687,194,767,360,000 (A0) 1:1,374,389,534,720,000 (A0) 1:2,748,779,069,440,000 (A0) 1:5,497,558,138,880,000 (A0) 1:10,995,116,277,760,000 (A0) 1:21,990,232,555,520,000 (A0) 1:43,980,465,111,040,000 (A0) 1:87,960,930,222,080,000 (A0) 1:175,921,860,444,160,000 (A0) 1:351,843,720,888,320,000 (A0) 1:703,687,441,776,640,000 (A0) 1:1,407,374,883,553,280,000 (A0) 1:2,814,749,767,106,560,000 (A0) 1:5,629,499,534,213,120,000 (A0) 1:11,258,999,068,426,240,000 (A0) 1:22,517,998,136,852,480,000 (A0) 1:45,035,996,273,704,960,000 (A0) 1:90,071,992,547,409,920,000 (A0) 1:180,143,985,094,819,840,000 (A0) 1:360,287,970,189,639,680,000 (A0) 1:720,575,940,379,279,360,000 (A0) 1:1,441,151,880,758,558,720,000 (A0) 1:2,882,303,761,517,117,440,000 (A0) 1:5,764,607,523,034,234,880,000 (A0) 1:11,529,215,046,068,469,760,000 (A0) 1:23,058,430,092,136,939,520,000 (A0) 1:46,116,860,184,273,879,040,000 (A0) 1:92,233,720,368,547,758,080,000 (A0) 1:184,467,440,737,095,516,160,000 (A0) 1:368,934,881,474,191,032,320,000 (A0) 1:737,869,762,948,382,064,640,000 (A0) 1:1,475,739,525,896,764,129,280,000 (A0) 1:2,951,479,051,793,528,258,560,000 (A0) 1:5,902,958,103,587,056,517,120,000 (A0) 1:11,805,916,207,174,113,034,240,000 (A0) 1:23,611,832,414,348,226,068,480,000 (A0) 1:47,223,664,828,696,452,136,960,000 (A0) 1:94,447,329,657,392,904,273,920,000 (A0) 1:188,894,659,314,785,808,547,840,000 (A0) 1:377,789,318,629,571,617,095,680,000 (A0) 1:755,578,637,259,143,234,191,360,000 (A0) 1:1,511,157,274,518,286,468,382,720,000 (A0) 1:3,022,314,549,036,572,936,765,440,000 (A0) 1:6,044,629,098,073,145,873,530,880,000 (A0) 1:12,089,258,196,146,291,747,061,760,000 (A0) 1:24,178,516,392,292,583,494,123,520,000 (A0) 1:48,357,032,784,585,166,988,247,040,000 (A0) 1:96,714,065,569,170,333,976,494,080,000 (A0) 1:193,428,131,138,340,667,952,988,160,000 (A0) 1:386,856,262,276,681,335,905,976,320,000 (A0) 1:773,712,524,553,362,671,811,952,640,000 (A0) 1:1,547,425,049,106,725,343,623,905,280,000 (A0) 1:3,094,850,098,213,450,687,247,810,560,000 (A0) 1:6,189,700,196,426,901,374,495,621,120,000 (A0) 1:12,379,400,392,853,802,748,991,242,240,000 (A0) 1:24,758,800,785,707,605,497,982,484,480,000 (A0) 1:49,517,601,571,415,210,995,964,968,960,000 (A0) 1:99,035,203,142,830,421,991,929,937,920,000 (A0) 1:198,070,406,285,660,843,983,859,875,840,000 (A0) 1:396,140,812,571,321,687,967,719,751,680,000 (A0) 1:792,281,625,142,643,375,935,439,503,360,000 (A0) 1:1,584,563,250,285,286,751,870,879,006,720,000 (A0) 1:3,169,126,500,570,573,503,741,758,013,440,000 (A0) 1:6,338,253,001,141,147,007,483,516,026,880,000 (A0) 1:12,676,506,002,282,294,014,967,032,053,760,000 (A0) 1:25,353,012,004,564,588,029,934,064,107,520,000 (A0) 1:50,706,024,009,129,176,059,868,128,215,040,000 (A0) 1:101,412,048,018,258,352,119,736,256,430,080,000 (A0) 1:202,824,096,036,516,704,239,472,512,860,160,000 (A0) 1:405,648,192,073,033,408,478,945,025,720,320,000 (A0) 1:811,296,384,146,066,816,957,890,051,440,640,000 (A0) 1:1,622,592,768,292,133,633,915,780,102,881,280,000 (A0) 1:3,245,185,536,584,267,267,831,560,205,762,560,000 (A0) 1:6,490,371,073,168,534,535,663,120,411,525,120,000 (A0) 1:12,980,742,146,337,069,071,326,240,823,050,240,000 (A0) 1:25,961,484,292,674,138,142,652,481,646,100,480,000 (A0) 1:51,922,968,585,348,276,285,304,963,292,200,960,000 (A0) 1:103,845,937,170,696,552,570,609,926,584,401,920,000 (A0) 1:207,691,874,341,393,105,141,219,853,168,803,840,000 (A0) 1:415,383,748,682,786,210,282,4

Date: 07/02/2023      Checked By: MG








[illegible]

© 2002 by The McGraw-Hill Companies. All rights reserved. Printed in the United States of America. This book is printed on acid-free paper.

**[REDACTED]** – The Board of the Plaintiff being in liquidation is advised that, without endorsement would be considered outside under the Board of Plaintiff (or otherwise).


**NOTES:** - The abstract summarizes the findings of studies (1) and (2) and, therefore, it is not an original study. It is a review of the literature. The abstract is a summary of the findings of the studies and is not a primary study.



**LEGEND**

- STUDY
- HARVEST
- BOUNDARIES
- EPA RIVERS
- ICH WATERCOURSE BUFFER
- HARVEST DRAINS
- EPA LARDES
- RELEVANT WATERCOURSES
- BY POLEVAH V WATERCOURSE BUFFER
- TEMPORARY SILT TRAPS
- DRAIN BLOCKING
- DIRECTION OF RESTORATION WORKS
- SILT FENCING
- WORK ZONES (ZONA)

### KEY PLAN



**DRAWING NOTES**  
1. DRAWINGS ISSUED ARE FOR PLANNING APPLICATION PURPOSES ONLY.  
2. COPYRIGHT, ALL RIGHTS RESERVED. NO PART HERE WITH MAY BE COPIED OR REPRODUCED PARTIALLY OR WHOLLY IN ANY FORM WHATSOEVER WITHOUT THE PRIOR WRITTEN OF THE COPYRIGHT OWNER HYDRO-ENVIRONMENTAL SERVICES.  
3. DO NOT SCALE OFF THIS DRAWING. FOLLOWING NOTES APPLICABLE ONLY SHOULD BE TAKEN OFF THIS DRAWING.  
4. ALL DIMENSIONS ARE IN METERS.

Ordinance Survey Ireland Licence No. 04/004729  
© Ordnance Survey Ireland/Government of Ireland

Date	Description	Child's Signature

**HYDRO ENVIRONMENTAL SERVICES**  
22 Lower Widgey Rd  
Dunelmans  
Co. Wick  
Dublin  
Tel: +353 (0) 26 447 02  
Fax: +353 (0) 26 447 06  
Email: info@hydroenv.com  
Web: www.hydroenv.com

Client:	COLLIER
---------	---------

Job:	DERRIFLAKE WILD WESTERN PEATLANDS PROJECT, CO. GALWAY
------	--

Titre: GY27\_HB0029 - CONSTRUCTION PHASE  
DRAINAGE LAYOUT


Figure No.: 0108

Drawing No: F1616-0-0223-A3-D100-Rev A  
Sheet Spec: A3 Plot No: F1616-0

Scale: 1:5,000 (A3)	By: GD
Date: 07/03/2023	Checked by: MD



**QUESTION:** The owner of the Plaintiff owned an estate near a national airport. Several corporations were at various times present on the lands of Plaintiff (as attached).



KEY PLAN

GY27\_HB00028

2. DRAWING: 1.0000 2.0000 3.0000 4.0000 5.0000 6.0000 7.0000 8.0000 9.0000 10.0000 11.0000 12.0000 13.0000 14.0000 15.0000 16.0000 17.0000 18.0000 19.0000 20.0000 21.0000 22.0000 23.0000 24.0000 25.0000 26.0000 27.0000 28.0000 29.0000 30.0000 31.0000 32.0000 33.0000 34.0000 35.0000 36.0000 37.0000 38.0000 39.0000 40.0000 41.0000 42.0000 43.0000 44.0000 45.0000 46.0000 47.0000 48.0000 49.0000 50.0000 51.0000 52.0000 53.0000 54.0000 55.0000 56.0000 57.0000 58.0000 59.0000 60.0000 61.0000 62.0000 63.0000 64.0000 65.0000 66.0000 67.0000 68.0000 69.0000 70.0000 71.0000 72.0000 73.0000 74.0000 75.0000 76.0000 77.0000 78.0000 79.0000 80.0000 81.0000 82.0000 83.0000 84.0000 85.0000 86.0000 87.0000 88.0000 89.0000 90.0000 91.0000 92.0000 93.0000 94.0000 95.0000 96.0000 97.0000 98.0000 99.0000 100.0000 101.0000 102.0000 103.0000 104.0000 105.0000 106.0000 107.0000 108.0000 109.0000 110.0000 111.0000 112.0000 113.0000 114.0000 115.0000 116.0000 117.0000 118.0000 119.0000 120.0000 121.0000 122.0000 123.0000 124.0000 125.0000 126.0000 127.0000 128.0000 129.0000 130.0000 131.0000 132.0000 133.0000 134.0000 135.0000 136.0000 137.0000 138.0000 139.0000 140.0000 141.0000 142.0000 143.0000 144.0000 145.0000 146.0000 147.0000 148.0000 149.0000 150.0000 151.0000 152.0000 153.0000 154.0000 155.0000 156.0000 157.0000 158.0000 159.0000 160.0000 161.0000 162.0000 163.0000 164.0000 165.0000 166.0000 167.0000 168.0000 169.0000 170.0000 171.0000 172.0000 173.0000 174.0000 175.0000 176.0000 177.0000 178.0000 179.0000 180.0000 181.0000 182.0000 183.0000 184.0000 185.0000 186.0000 187.0000 188.0000 189.0000 190.0000 191.0000 192.0000 193.0000 194.0000 195.0000 196.0000 197.0000 198.0000 199.0000 200.0000 201.0000 202.0000 203.0000 204.0000 205.0000 206.0000 207.0000 208.0000 209.0000 210.0000 211.0000 212.0000 213.0000 214.0000 215.0000 216.0000 217.0000 218.0000 219.0000 220.0000 221.0000 222.0000 223.0000 224.0000 225.0000 226.0000 227.0000 228.0000 229.0000 230.0000 231.0000 232.0000 233.0000 234.0000 235.0000 236.0000 237.0000 238.0000 239.0000 240.0000 241.0000 242.0000 243.0000 244.0000 245.0000 246.0000 247.0000 248.0000 249.0000 250.0000 251.0000 252.0000 253.0000 254.0000 255.0000 256.0000 257.0000 258.0000 259.0000 260.0000 261.0000 262.0000 263.0000 264.0000 265.0000 266.0000 267.0000 268.0000 269.0000 270.0000 271.0000 272.0000 273.0000 274.0000 275.0000 276.0000 277.0000 278.0000 279.0000 280.0000 281.0000 282.0000 283.0000 284.0000 285.0000 286.0000 287.0000 288.0000 289.0000 290.0000 291.0000 292.0000 293.0000 294.0000 295.0000 296.0000 297.0000 298.0000 299.0000 300.0000 301.0000 302.0000 303.0000 304.0000 305.0000 306.0000 307.0000 308.0000 309.0000 310.0000 311.0000 312.0000 313.0000 314.0000 315.0000 316.0000 317.0000 318.0000 319.0000 320.0000 321.0000 322.0000 323.0000 324.0000 325.0000 326.0000 327.0000 328.0000 329.0000 330.0000 331.0000 332.0000 333.0000 334.0000 335.0000 336.0000 337.0000 338.0000 339.0000 340.0000 341.0000 342.0000 343.0000 344.0000 345.0000 346.0000 347.0000 348.0000 349.0000 350.0000 351.0000 352.0000 353.0000 354.0000 355.0000 356.0000 357.0000 358.0000 359.0000 360.0000 361.0000 362.0000 363.0000 364.0000 365.0000 366.0000 367.0000 368.0000 369.0000 370.0000 371.0000 372.0000 373.0000 374.0000 375.0000 376.0000 377.0000 378.0000 379.0000 380.0000 381.0000 382.0000 383.0000 384.0000 385.0000 386.0000 387.0000 388.0000 389.0000 390.0000 391.0000 392.0000 393.0000 394.0000 395.0000 396.0000 397.0000 398.0000 399.0000 400.0000 401.0000 402.0000 403.0000 404.0000 405.0000 406.0000 407.0000 408.0000 409.0000 410.0000 411.0000 412.0000 413.0000 414.0000 415.0000 416.0000 417.0000 418.0000 419.0000 420.0000 421.0000 422.0000 423.0000 424.0000 425.0000 426.0000 427.0000 428.0000 429.0000 430.0000 431.0000 432.0000 433.0000 434.0000 435.0000 436.0000 437.0000 438.0000 439.0000 440.0000 441.0000 442.0000 443.0000 444.0000 445.0000 446.0000 447.0000 448.0000 449.0000 450.0000 451.0000 452.0000 453.0000 454.0000 455.0000 456.0000 457.0000 458.0000 459.0000 460.0000 461.0000 462.0000 463.0000 464.0000 465.0000 466.0000 46

Ordnance Survey Ireland Licence No. EN 0044723  
© Ordnance Survey Ireland/Government of Ireland

Date	Description	Child	Sign

**HYDRO  
ENVIRONMENTAL  
SERVICES**  
22 Lower Water St  
Bangor  
Co. Meath  
Ireland  
tel: +353 (0) 86 441132  
tel: +353 (0) 86 442616  
email: info@hydroenv.com  
web: www.hydroenv.com

Client:	COLLINS
---------	---------

**JACO**      **DERRYCLARE WILD WESTERN**  
 Specialized Services, Co., Inc.

0YE7-480008 - CONSTRUCTION PHASE

DRAINAGE LAYOUT	
Figure No:	D108

Drawing No: P1416-0-0023-A3-0109-Rev A  
Sheet Size: A3 Plot No: P1416-0

Scale: 1:5,000 (A3)	Drawn By: GD
Date: 07/02/2023	Checked By: MG

















---








[illegible]

- LEGEND**
-  STUDY AREA
  -  HARVESTED BOUNDARIES
  -  EPA RIVERS
  -  10M WATERCOURSE BUFFER
  -  HARVEST DRAINS
  -  EPA LAKES
  -  RELEVANT WATERCOURSES
  -  10M RELEVANT WATERCOURSE BUFFER
  -  TEMPORARY SILT TRAPS
  -  DRAIN BLOCKING
  -  DIRECTION OF RESTORATION WORKS
  -  SILT FENCING
  -  WORK ZONES (25ha)

### KEY PLAN



**DRAWING NOTICE**

1. DRAWINGS ISSUED ARE FOR PLANNING APPLICATION PURPOSES ONLY.
2. COPYRIGHT, ALL RIGHTS RESERVED. NO PART HERE WITH MAY BE COPIED OR REPRODUCED PARTIALLY OR WHOLLY IN ANY FORM WHATSOEVER WITHOUT THE WRITTEN NOTICE OF THE COPYRIGHT OWNER HYDRO-ENVIRONMENTAL SERVICES.
3. DO NOT SCALE OFF THIS DRAWING. FIGURED METRIC DIMENSIONS ONLY SHOULD BE TAKEN OFF THIS DRAWING.
4. ALL DIMENSIONS ARE IN METERS.

Ordnance Survey Ireland Licence No. EN 0004779.  
© Ordnance Survey Ireland/Government of Ireland

Date	Description	Child's Signature

**HYDRO ENVIRONMENTAL SERVICES**

20 Coward Street  
Dunfermline  
Co. Wicklow  
Ireland

tel: +353 (0) 46 44122  
tel: +353 (0) 46 44126  
email: [info@hydroenv.com](mailto:info@hydroenv.com)  
web: [www.hydroenv.com](http://www.hydroenv.com)

Client: COLLEGE

JOHN	DERMIDAKE WILD WESTERN PEATLANDS PROJECT, CO. GALWAY
------	---

0127.4-00023 - CONSTRUCTION PHASE  
DRAINAGE LAYOUT

Figure No: 012

Drawing No: F1416-0-0023-A3-D112-Rev A

Sheet Size: A3      Project No.: P1616-0

Scale: 1:5,000 (A3) by: GD

Date: 07/02/2023	Checked By: MG
------------------	----------------



[illegible]

Values are approximate. Values are for 100% nitrogen. Nitrogen is available in 10% increments.

2. **Answer:** **Incorrect.** **Incorrect** because the cost of the contract is not a variable cost. Variable costs are costs that vary with the level of production.
3. **Answer:** **Incorrect.** **Incorrect** because the cost of the contract is not a variable cost. Variable costs are costs that vary with the level of production.
4. **Answer:** **Incorrect.** **Incorrect** because the cost of the contract is not a variable cost. Variable costs are costs that vary with the level of production.
5. **Answer:** **Incorrect.** **Incorrect** because the cost of the contract is not a variable cost. Variable costs are costs that vary with the level of production.
6. **Answer:** **Incorrect.** **Incorrect** because the cost of the contract is not a variable cost. Variable costs are costs that vary with the level of production.
7. **Answer:** **Incorrect.** **Incorrect** because the cost of the contract is not a variable cost. Variable costs are costs that vary with the level of production.
8. **Answer:** **Incorrect.** **Incorrect** because the cost of the contract is not a variable cost. Variable costs are costs that vary with the level of production.
9. **Answer:** **Incorrect.** **Incorrect** because the cost of the contract is not a variable cost. Variable costs are costs that vary with the level of production.
10. **Answer:** **Incorrect.** **Incorrect** because the cost of the contract is not a variable cost. Variable costs are costs that vary with the level of production.

[illegible]

<sup>12</sup> *Id.* at 100 (quoting the Supreme Court's earlier decision in *United States v. Gaudin*, 143 U.S. 514, 12 S.Ct. 634, 38 L.Ed. 100 (1892)).

**129020** - THE SCIENCE OF THE MALLARD DUCK AS SOURCE OF A  
CULTURAL HERITAGE. (INTERNATIONAL HERITAGE SCIENCE OF TERRITORIAL PROTECTION  
AROUND THE SCIENCE OF MALLARD OF ANADARCTIC)

[illegible]

**LEGEND**

-  STUDY AREA
-  HARVEST ZONE BOUNDARIES
-  EPA RIVERS
-  IDH WATERCOURSE BUFFER
-  HARVEST DRAINS
-  EPA LAKES
-  RELEVANT WATERCOURSES
-  5M RELEVANT WATERCOURSE BUFFER
-  TEMPORARY SILT TRAPS
-  DRAIN BLOCKING
-  DIRECTION OF RESTORATION WORKS
-  SALT FENCING
-  WORK ZONES <25ha

The map shows the outline of Lake Baikal. A dashed rectangle indicates the study area in the southern part of the lake. Within this area, two specific locations are marked: 'DUIS' and 'GYZ7\_JH0020'.

**DRAWING NOTES**

1. DRAWINGS ISSUE ARE FOR PLANNING APPLICATION PURPOSES ONLY.
2. COPYRIGHT, ALL RIGHTS RESERVED. NO PART HERE WITH MAY BE COPIED OR REPRODUCED PARTIALLY OR WHOLLY IN ANY FORM WHATSOEVER WITHOUT THE PRIOR NOTICE OF THE COPYRIGHT OWNER HYDRO-ENVIRONMENTAL SERVICES.
3. DO NOT SCALE OFF THIS DRAWING. FURTHER REVISIONS SHOULD ONLY BE TAKEN OFF THIS DRAWING.
4. ALL DIMENSIONS ARE IN METERS.

Ordnance Survey Ireland Licence No. E/W 0044722  
© Ordnance Survey Ireland/Government of Ireland

Date	Description	Child Signed
Revisions		

**HYDRO ENVIRONMENTAL SERVICES**  
 21000 14th St. E.  
 Burnsville, MN 55337  
 Tel: (612) 894-4422  
 Fax: (612) 894-4444  
 Email: info@hydroenv.com  
 Web: www.hydroenv.com

Cell 78
---------

**JOB:** DERRYLARE WILD WESTERN  
PEATLANDS PROSPECT. CO. GALWAY

Title: GY27\_H80020 - CONSTRUCTION PHASE  
DRAWING: 1.0 - 1.0

Figure No:	Dis3
------------	------

Drawing No: P1616-0-0023-A3-D113-Rev A  
Sheet Size: A3      Title No.: P1616-0

Index: 15,000 (A3)	By: GD
Date: 07/02/2023	Checked By: AMG



**WATER QUALITY PROTECTION MEASURES:**

It is intended to ensure that the works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

1. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

2. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

3. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

4. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

5. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

6. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

7. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

8. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

9. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

10. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

11. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

12. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

13. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

14. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

15. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

16. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

17. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

18. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

19. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

20. The works will be completed in a manner that will not cause any adverse impact on the water quality of the River Liffey. The following measures will be implemented to ensure that the water quality of the River Liffey is protected during the works:

FELLING WORKS AND RESTORATION WORKS WILL BE COMPLETED IN AREAS OF LESS <25HA (ZONE 6, ZONE 7, AND ZONE 8), AND SEQUENCED TO MINIMISE IMPACTS ON WATER QUALITY.

ZONE 6

GY27\_HB0014

ZONE 7


ZONE 8

PLANNING & DEVELOPMENT SECTION  
23 FEB 2023 0 06 0  
GALWAY COUNTY COUNCIL

0 50 100 150 200 250  
Metres

- LEGEND**
- STUDY AREA BOUNDARIES
  - EPH RIVERS
  - 10M WATERCOURSE BUFFER
  - HARVEST DRAINS
  - EPH LAKES
  - RELEVANT WATERCOURSES
  - 10M RELEVANT WATERCOURSE BUFFER
  - TEMPORARY SILT TRAPS
  - DRAIN BLOCKING
  - DIRECTION OF RESTORATION WORKS
  - SILT FENCING
  - WORK ZONES <25HA

KEY PLAN



- GENERAL NOTES**
1. DRAWINGS ISSUED ARE FOR PLANNING APPLICATION PURPOSES ONLY.
  2. CONSENT: ALL RIGHTS RESERVED. THE PART HERE WITH MAY BE COPIED OR REPRODUCED PARTIALLY OR WHOLLY IN ANY FORM WHATSOEVER WITHOUT THE PRIOR WRITTEN PERMISSION OF THE DRAWING AUTHOR (HYDRO-ENVIRONMENTAL SERVICES).
  3. DO NOT SCALE OFF THIS DRAWING. PROVIDED NOTES: DIMENSIONS ONLY SHOWN ON LINES OFF TWO DIMENSIONS.
  4. ALL DIMENSIONS ARE IN METRES.

Cartographic Survey Licence No. EN 0044723  
© Cartographic Survey Ireland/Department of the Environment

Date	Description	Checked	Drawn

**HYDRO ENVIRONMENTAL SERVICES**

21 Oliver Road, Galway  
Tel: +353 (0) 91 494112  
Fax: +353 (0) 91 494111  
Email: info@hydroenv.com  
Web: www.hydroenv.com

Client: COLLIE

Job: DERRYLAKES WILD WESTERN  
PEATLANDS PROJECT, Co. GALWAY

Title: GY27\_HB0014 - CONSTRUCTION PHASE  
DRAINAGE LAYOUT

Figure No: D14

Drawing No: P1616-0-0023-A3-D14 Rev A

Sheet Size: A3

Scale: 1:5,000 (A3)

Date: 07/02/2023











It is necessary to achieve close cooperation between the State and the Soviet Union and with other countries. The Soviet Union is a great power and it is necessary to achieve close cooperation between the Soviet Union and the United States. The Soviet Union is a great power and it is necessary to achieve close cooperation between the Soviet Union and the United States. The Soviet Union is a great power and it is necessary to achieve close cooperation between the Soviet Union and the United States.


Downloaded At: 11:53 11 September 2009

1. Have you taken any other steps to help the implementation of gender equality? How would you describe it? At the year of 2019, we have not taken any other steps to help the implementation of gender equality.
2. Are you working to develop, implement or improve an action plan, a strategy or a policy to implement sustainable SDG 5? We are working to develop an action plan to implement sustainable SDG 5.
3. Have you taken any other steps to help the implementation of gender equality? How would you describe it? We are working to develop an action plan to implement sustainable SDG 5.
4. Do you have any other steps to help the implementation of gender equality? How would you describe it? We are working to develop an action plan to implement sustainable SDG 5.
5. Do you have any other steps to help the implementation of gender equality? How would you describe it? We are working to develop an action plan to implement sustainable SDG 5.
6. Do you have any other steps to help the implementation of gender equality? How would you describe it? We are working to develop an action plan to implement sustainable SDG 5.
7. Do you have any other steps to help the implementation of gender equality? How would you describe it? We are working to develop an action plan to implement sustainable SDG 5.
8. Do you have any other steps to help the implementation of gender equality? How would you describe it? We are working to develop an action plan to implement sustainable SDG 5.
9. Do you have any other steps to help the implementation of gender equality? How would you describe it? We are working to develop an action plan to implement sustainable SDG 5.
10. Do you have any other steps to help the implementation of gender equality? How would you describe it? We are working to develop an action plan to implement sustainable SDG 5.

[illegible]

© 1996 by The American Psychological Association or one of its allied publishers. This article is intended solely for the personal use of the individual user and is not to be disseminated broadly.

NOTE: The number of the document being re-transmitted is  
indicated below. Further retransmissions should be transmitted without  
using the word of "Transmit" or "retransmit".

[illegible]

- LEGEND**
- STUDY AREA
  - HARVEST ZONE BOUNDARIES
  - EPA RIVER
  - 10M WATERCOURSE BUFFER
  - HARVEST DRAINS
  - EPA LAKE
  - RELEVANT WATERCOURSES
  - 7M RELEVANT WATERCOURSE BUFFER
  - TEMPORARY SILT TRAPS
  - DRAIN BLOCKING
  - DIRECTION OF RESTORATION WORK
  - SILT FISHING
  - WORK ZONES <25ha

**DRAWING NOTES:**

1. DRAWINGS CANNOT BE FOR PLANNING APPLICATION PURPOSE ONLY.
2. COPYRIGHT, ALL RIGHTS RESERVED. NO PART HERE WITH BE COPIED OR REPRODUCED PARTIALLY OR WHOLLY IN ANY FORM OR MANNER WITHOUT THE PRIOR NOTICE OF THE COPYRIGHT OWNER (HONGKONG-CHINA/INTERNATIONAL SERVICES).
3. DO NOT SCALE OFF THIS DRAWING. FIGURED RETAIN DIMENSIONS ONLY SHOULD BE TAKEN OFF THIS DRAWING.
4. ALL DIMENSIONS ARE IN METERS.

Ordnance Survey Ireland Licence No. EN 0044779  
© Ordnance Survey Ireland/Department of the Environment

Date	Description	Child Sig



Clerk: COLLYER

Job#: DERRYLAKE WILD WESTERN  
PEATLANDS PROJECT, Co. GALWAY

18ec GYZ7\_HB0017 - CONSTRUCTION PHASE  
DRAINAGE LAYOUT

Figure No: 017

Drawing No: P1616-0-0223-A3-D117-Rev A

Sheet Size: A3	Project No.: F1616-0
Scale: 1:5,000 (AS)	Drawn By: GD

Date: 07/02/2023	Checked By: MG
------------------	----------------





## APPENDIX 6-1

*Derryclare Ecological Report*





# Ecological Report- Derryclare

## Part 1: Habitat Survey



Prepared by Jackie Hunt and Louise Scally, ANIAR Ecology.

20<sup>th</sup> August, 2021





## Contents

1. Introduction .....	2
2. Methodology .....	2
2.1 Field Survey .....	2
2.2 Data collation and mapping .....	2
2.3 Habitat assessment .....	3
3. Results .....	3
3.1 Existing data .....	3
3.2 Current and target habitats .....	4
Area A .....	6
Current habitats .....	6
Target Habitats .....	8
Area B .....	12
Current habitats .....	12
Target Habitats .....	14
Area C .....	18
Current habitats .....	18
Target Habitats .....	20
Area D .....	24
Current habitats .....	24
Target Habitats .....	24
Appendix I: Recording form used during walkover survey .....	27
Appendix II: Definition of Terms .....	28



## 1. Introduction

Habitat surveys were completed at Derryclare to inform the preparation of a habitat restoration plan. The objectives of the survey were as follows:

- to characterise the habitats present,
- to identify habitats, flora and fauna of conservation interest
- to assess the potential of habitats for restoration
- to map the location and extent of invasive species and lodgepole pine/sitka natural regeneration

The results from the habitat surveys form Part 1 of this report. The results from the ecological monitoring will be in Part 2. This report is provided along with associated shapefiles and attribute data, excel data and photographs.

## 2. Methodology

### 2.1 Field Survey

Walkover surveys were completed by Jackie Hunt and Louise Scally on the following dates:

- 15<sup>th</sup> to 18<sup>th</sup> June
- 7<sup>th</sup> and 16<sup>th</sup> July

The surveys aimed to sample as much of the site as possible in order to classify the habitats and consider their potential for restoration. Habitats were classified following Fossitt (2000). Additional data was collected on a standard recording form (Appendix I) regarding peat depth, features of modification owing to forestry (furrows, drains, brash), pressures and threats (grazing, invasives, non native conifer regen), slope, soil type and peat depth.

### 2.2 Data collation and mapping

Existing data was reviewed from the following sources:

- Coillte inventory data, sub and compt data
- Ordnance Survey Ireland's Geohive tool for old mapping and imagery
- Geological Survey Ireland
- EPA
- Biodiversity Ireland
- NPWS data request



The data from the surveys was collated in excel (spreadsheet provided separately). Additional Coillte inventory data (plantation species, plant year, yield class, rotation, fell year) was also collated into the same excel spreadsheet, given the influence of these factors on existing habitat, restoration potential and management options.

Photographs were taken at each recording location (folders with photos provided separately).

Habitats were mapped in ArcGISpro and key data stored in attribute table (Shapefiles available separately).



## 2.3 Habitat assessment

### 2.3.1 Current habitats

The current habitats were assessed based on the plant communities present. Also considered was forestry cover (past and current), peat depth, topography and adjacent habitats.

Pressures such as rhododendron spread and regeneration were assessed, along with non native conifer regeneration and grazing.

Other consideration were the level of modification such as brash, stumps, dead stems, furrows, ridges and drains.

These factors were considered with regards to the describing current habitats and with regards to restoration potential, target habitat and actions to achieve targets.

### 2.3.2. Target habitats

Target habitats were assessed based on likely pre-afforestation habitats, the quality of current habitats and their restoration potential based on plant communities present and level of modification. Hydrology is a key factor in terms of restoration potential given that the site is dominated by peatland habitats and ecological restoration depends on the capacity of the site to re-wet. The hydrological assessment was provided by RPS Consultants.

## 3. Results

The Derryclare property covers 567Ha. The site was previously blanket bog and wet heath with outcropping rock, knolls and undulations and was planted in the 1960's with Sitka Spruce and Lodgepole Pine. Lands were planted throughout the 567 ha except for a small area of blanket bog (4.7Ha) which while drained presumably remained too wet to plant.

The Derryclare property is surrounded by mountains with wet heath, blanket bog and oligotrophic lakes (Derryclare Lough and Lough Inagh), these and other associated habitats are protected by the Twelve Bens/Garraun Complex Special Area of Conservation (002031). An area of old oak woodland is present on the shore of Derryclare Lough and lies directly adjacent to the Derryclare property. This is a Nature Reserve owned by NPWS and is part of the Twelve Bens/Garraun Complex SAC (Figure 1).

### 3.1 Existing data

There are several records for protected species which relate to the 10x10km square within which the property lies. This data was provided by NPWS (Rare and Protected Species request) in excel and shapefile.

The property lies directly adjacent to and surrounded by the Twelve Bens/Garraun Complex. This SAC is designated for a number of habitats and species of conservation interest (see below). Those shown in bold are "connected" to the Derryclare. This connection may be direct such as otter foraging in the rivers within the property or indirect such as the rivers which flow through the property flow into Lough Inagh which as an oligotrophic lake.

Qualifying Interests:

- **Oligotrophic waters containing very few minerals of sandy plains (*Littorelletalia uniflorae*) [3110]**
- **Oligotrophic to mesotrophic standing waters with vegetation of the *Littorelletea uniflorae* and/or *Isoeto-Nanojuncetea* [3130]**



- Alpine and Boreal heaths [4060]
- Blanket bogs (\* if active bog) [7130]
- Depressions on peat substrates of the Rhynchosporion [7150]
- Siliceous scree of the montane to snow levels (Androsacetalia alpinae and Galeopsietalia ladani) [8110]
- Calcareous rocky slopes with chasmophytic vegetation [8210]
- Siliceous rocky slopes with chasmophytic vegetation [8220]
- **Old sessile oak woods with Ilex and Blechnum in the British Isles [91A0]**
- **Margaritifera margaritifera (Freshwater Pearl Mussel) [1029]**
- **Salmo salar (Salmon) [1106]**
- **Lutra lutra (Otter) [1355]**
- **Najas flexilis (Slender Naiad) [1833]**

### 3.2 Current and target habitats

Given the size of the Derryclare property it is divided into three main areas (A, B, C), with a fourth area (Area D) to capture the outlying parts (Figure 1). The current and target habitats for each Area are mapped and described by below.







Figure 1. Derryclare Property showing adjacent Special Area of Conservation, Derryclare Nature Reserve, Lough Inagh (northern) and Derryclare Loughs (southern) and watercourses.



## Area A.

This northern part of the site begins in the west on the slopes of Binn an Choire (part of the Twelve Bens). The slopes are steep to moderate as they fall east before becoming gentle and flat as they reach the shore of Lough Inagh. Soils are blanket peat on the gentle to flat terrain, with peaty podzols on moderately to steeply sloping ground. There is an extensive network of eroding upland rivers and streams throughout.

### Current habitats

#### Overview

Peatland habitats have been modified by afforestation. Aside from conifer plantation, modification includes drains, ridges and furrows, brash, old stems and stumps. There is a mosaic of plantation stages within this area. Parts were planted in the 1960's and have not yet been felled. Other parts have been felled, with no replant and other parts are second rotation forestry. Yield class in this area is generally low, being 10 or less and in places 0. Current habitats are shown in Figure 2 and described below.




Figure 2. Current habitats in Area A.

#### Habitat descriptions

**Non Calcareous Spring (FP2).** Stream rises here with willow scrub and Sphagnum mosses. Conifers (SS/LP) also present.

**Eroding/Upland River (FW1).** A natural watercourse runs between areas A and B. Trees have been felled along the southern side of the watercourse. The watercourse has natural features with glide and riffle areas, natural steps and pools. The stream edge supports scattered willow, rowan and holly.



The northern side of the stream remain plantation dominated in the lower reaches, but has been cleared in places to leave regenerating wet heath.

**Wet Heath (HH3).** Unplanted wet heath is present in the upper steep slopes of this area. Scattered conifers (LP) are present, presumably self-seeded. *Calluna vulgaris* and *Molinia caerulea* are abundant. Other flora includes *Erica cinerea*, *Polygala serpyllifolia*, *Potentilla erecta* and *Trichoporum cespitosum*. Sphagnum mosses are present but not abundant. There are patches of *Pteridium aquilinum*. The wet heath is grazed, with evidence of browsing and sheep paths.

**Wet Heath and Immature Conifer plantation (HH3\_WS2).** Moderately sloping ground down to flat area with deeper peat (PB3\_WS2). While this area is second rotation forestry deep heather is abundant (*Calluna vulgaris* and *Erica Cinerea*) along with *Molinia caerulea*. Other flora include: *Drosera rotundifolia*, *Potentilla erecta*, *Pedicularis sylvatica* and *Trichoporum cespitosum*. Sphagnum mosses are present and ferns in drier areas (*Blechnum spicant*, *Dryopteris dilatate*). There are scattered conifers (SS/LP) and some pockets of very low yield class first rotation forestry (undev). Deep furrows are present but are becoming sphagnum filled. Stems are stumps are becoming moss covered. Conifer regeneration is occasional.

**Blanket bog (PB3).** Small area of deep peat which slopes down to the lake. Clearfelled in 2009 with no replant. Blanket bog is regenerating with sphagnum hummocks and pools and grades to wet heath on sloping ground. Blanket bog flora includes sphagnum mosses, *Calluna vulgaris*, *Drosera rotundifolia*, *Erica cinerea*, *Potentilla erecta*, *Pedicularis sylvatica*, *Trichoporum germanicum*, *Rhynchospora alba*, *Molinia caerulea*. Flora of drier habitats is also present (associated with brash and dead stems) and includes *Rubus fruticosus*, *Galium saxatile* and *polytricum* mosses. There is some regeneration of native species (Rowan, Holly, Birch), though none beyond seedling stage. Conifer regeneration is occasional.

**Failed conifers on blanket bog (Undev\_PB3).** Pockets of deep peat which were planted in 1963. The conifers have failed to grow beyond c. 5m and stems are thin. A small canopy is present where stems remain alive. The deep peat supports abundant sphagnum mosses including hummocks; and pools are present. The flora includes *Calluna vulgaris*, *Drosera rotundifolia*, *Erica cinerea*, *Potentilla erecta*, *Carex echinata* and *Molinia caerulea*. Rhododendron is present (small clumps and seedlings).

**Conifer plantation (WD4).** Much of this area is dominated by conifers planted in the 1960s' which have not yet been felled (LP/SS). One area of second rotation plantation is also present. The areas of conifer plantation are described below:

- **WD4 on deep peat.** 1960's plantation dominates the large area of deep peat on flat and gentle slopes next to Lough Inagh. The plantation varies in success with pockets of failed or undeveloped forestry and other areas with tall trees and good stems. The field layer reflects growth. Tall stems (c. 35m in places) and closed canopies dominate dry compact peat soils with furrows and mounds. Here, the field layer is dominated by pine needles and mosses ("dry" mosses). Sphagnum moss is limited to occasional wet pockets in furrows and *Molinia caerulea* to gaps in the canopy. Where the peat has retained moisture and the water table is higher tree growth is poor and the field layer retains elements of the former peatland community (*Molinia caerulea*, sphagnum mosses). Rhododendron was present but not widespread. This is largely closed canopy limiting growth of all flora with the exception of mosses, scattered *Dryopteris dilatate* and the odd *Hedera helix* seedling. Occasional native (Rowan, Birch) and conifer regen (SS).
- **WD4 on moderately to steeply sloping ground** is present above the access track where the peat depth is generally less than 50cm but with pockets of deeper peat. This habitat is dominated by



conifers with closed canopy and diminished field layer (pine needles with "dry mosses", polytrichum mosses). Furrows and drains are present along with pockets of windblow (many fallen stems). Some peatland community species persist and *Molinia caerulea* is present where light allows and sphagnum mosses in wet furrows. There are several unplanted pockets throughout (unplanted rocky knolls) and here the wet heath community remains with *Calluna vulgaris*, *Erica cinerea*, *Potentilla erecta*, *Trichophorum germanicum*, *Polygala serpyllifolia*, *Molinia caerulea* and sphagnum mosses. *Pteridium aquilinum* is present in the upper slopes where the canopy opens and it grades into unplanted wet heath.

- **Second rotation WD4** is present between the moderately to steep sloping higher ground and the largely flat expansive area of deep peat. Peat depths are more variable but reach over 1m in depth. This area was felled and replanted in 2011/12. Planted conifers have not yet created a canopy and elements of a peatland community (e.g. *Calluna vulgaris*, *Molinia caerulea*) remain. Either the first rotation forestry failed to create a closed canopy and a peatland community was retained or this community has recovered since felling in 2011/12. There is regeneration of conifers and Rhododendron is present especially along the roadside where it is regenerating.


**Recently felled woodland (WSS).** An area of deep peat (some shallower peats and riparian habitat also) that was planted in the 1960's and felled in 2017. The habitat is highly modified by brash, stumps and fallen stems which support plant communities of drier habitats (e.g. *Digitalis purpurea*, "dry mosses", polytrichum mosses) and disturbed wetlands (e.g. *Juncus effusus*, *Juncus squarrosus*, *Juncus bulbosus*). Deep drains and pools are also present which support abundant sphagnum mosses. Flora typical of peatland habitats is present with *Calluna vulgaris*, *Erica cinerea*, *Potentilla erecta*, *Carex echinata*, *Molinia caerulea* and *Cladonia* spp. There is regenerating conifers (SS, LP) and Rhododendron (Clumps and regeneration). A stream runs through this felled area.

### Target Habitats

Target habitats have been considered based on plant communities present, peat depth, forest cover and history adjacent habitats and critically the hydrological assessment.

While the habitats in Area A have been modified by afforestation plant community's characteristic of peatland habitats remain. Closed canopy afforestation causing complete loss of field layer is present, however a mosaic of habitats with varying degrees of modification remains. This varies from closed canopy plantation with lack of field layer to recovering wet heath in second rotation plantation and to open areas throughout planted areas which were not planted or where the trees failed. There are also areas which have been felled and where blanket bog recovery is underway or beginning, post afforestation.

A key factor in consideration of target habitats is the hydrological assessment. This assessment has found that with drain blocking and other actions re-wetting of the peatlands at Derryclare is possible. As such there is potential to restore the original blanket bog and wet heath which were present in this Area pre-afforestation. Actions will be required to mitigate on going afforestation impacts (conifer canopy, drains, furrows, brash/stems), impacts from restoration actions (e.g. sediment and nutrient release) and to mitigate future pressures on achieving target habitats (rhododendron spread, non native conifer regeneration, retained nutrient load, slow progress). However, with appropriate management and time there is restoration potential. This said it is possible that the target habitats will have to be modified if the post afforestation pressures and level of restoration action becomes unmanageable or no longer practical.






The target habitats for this Area are principally blanket bog and wet heath (Figure 3). In terms of achieving target habitats a number of "Management Scenarios" are described where the attributes of forest cover, history, yield class and slope have been considered. Areas with similar attributes were grouped under different scenarios (Figure 4). This exercise was carried out in order to assess the great variety of attributes over a large site. Pressures within each scenario area are described and proposed actions to achieve target habitats described (Table 1).

Figure 3. Target habitats for Area A (See table 1)

Table 1. Target habitats, pressures, actions and notes for various "scenarios" in Area A



Area A (See Figures 3&4).

Scenario	Target	Pressures	Actions
<b>A</b> 1st rotation, gentle (or flat) slope, <b>dead stand on PB3</b>	PB3	Rhododendron (clumps and regen). Conifer regeneration	Clear failed trees Block drains Remove and control rhododendron regeneration thereof. Remove and control conifer natural regeneration
Note: Very wet ground; water table has remained high in these small areas. Surrounded by plantation.			
<b>B</b> 1 <sup>st</sup> rotation, gentle slope, <b>low or med YC on PB3</b> (small amount of 2nd rotation)	PB3	Wind blow in places (single, many) Rhododendron throughout (rare to occasional) Red deer present. Conifer regeneration .	Remove conifers Remove logs and brash during felling. Block drains Remove and control rhododendron regeneration thereof. Remove and control conifer natural regeneration
Note: Extensive area of deep peat, tall stems well grown in places. Watercourses throughout.			



Scenario	Target	Pressures	Actions
Threat of spread of rhododendron once area cleared as peat is very dry with no field layer (aside from mosses).			
<b>D</b> 1st rotation, <b>moderate slopes</b> , low and medium YC on HH3 (knolls, rock).	HH3_P B3	Windblow (many) Rhododendron occasional Deer present	Remove conifers Block drains Remove and control rhododendron regeneration thereof. Remove and control conifer natural regeneration.
Note: Erosion risk given slope. Wet heath field layer absent under some stands and invasion by Rhododendron is likely. Removal of brash and stems as much as possible. Access difficult.			
<b>E</b> 1st rotation, <b>steep slope</b> , low YC on HH3	HH3_P B3	Windblow (scattered) Rhododendron rare Sheep grazing	Remove conifers Control rhododendron regeneration. Control conifer natural regeneration. Control bracken Control grazing (sheep)
Note: As above, and slope is steeper.			
<b>G</b> 2nd rotation, <b>moderate slope</b> with low to high YC on <b>HH3</b>	HH3	Rhododendron rare Conifer regeneration Deer browsing	Remove conifers Control rhododendron regeneration. Control conifer natural regeneration Control grazing (deer)
Note: Wet heath habitat recovering from 1 <sup>st</sup> rotation. Restoration already underway.			
<b>I</b> 2nd rotation, gentle slope, med YC on <b>PB3_HH3</b>	PB3_H H3	Rhododendron occasional	As above
Note:			
<b>L</b> Felled <12 yrs, no replant, gentle slope, <b>recovering PB3</b> .	PB3	Rhododendron frequent to occasional Conifer regeneration	Block drains Remove as much brash and felled stems as possible. Remove and control rhododendron regeneration thereof. Remove and control conifer natural regeneration.
Note:			
<b>Q</b> Unplanted, HH3	HH3	Bracken patches Sheep grazing	Control bracken Control grazing (sheep)
Note: Steep ground adjacent to open mountain.			
<b>V</b> Felled 2009, gentle slope, spring with willow and conifers	FP2	Conifers	Remove conifers Retain willow. Protect wetland.
Note: Nutrient enrichment of Spring waters			








Figure 4. Management "scenarios" for Area A (See Table 1).





## Area B.

This middle part of the site lies on the lower flanks of the mountain Doire an Chláir (peak of the oak wood of the plain) with a peak height of 677m and includes a small rocky summit with a peak height of 190m. The land around this knoll slope steeply initially but then the slope become moderate and gentle at the shore of Lough Inagh. Between the mountain slope of Doire and Chláir and the smaller rocky summit there is an area of flat land which supports a basin of blanket peat. Peaty podzols dominate the steep and moderate slopes which also support some surface rock, most abundant on the rocky summit. As the moderate slopes grade into gentle slope blanket peats dominate down the shore of Lough Inagh. This area is bordered by a river to its north but the river network is less extensive than to the north (Area A) and south (Area B).

### Current habitats

#### Overview

Existing habitats have been modified by afforestation. Modification includes planted conifers, drains, furrows and ridges, brash, old stems and old stumps. This Area is largely dominated by either second rotation plantation or recently felled 1<sup>st</sup> rotation on steeper ground which has not been replanted. There is an area of 1960's plantation on the slopes of summit 190m and another small pocket lower down and next to Derryclare Nature Reserve. Within the second rotation plantation yield class is generally medium to high (mostly YC 14, but 18 and 10 in places). Current habitats are shown in Figure 5 and described below.




Figure 5. Current habitats in Area B





**Eroding/Upland River (FW1) and Recently felled woodland (WS5)**

The freshwater river is described in Area A. Beside this river on the southern bank and along the edge of Lough Inagh the plantation was felled in 2010 and not replanted. The peat depth is greater than a metre indicating blanket bog habitat. In places the riparian habitat is dominated by stumps and fallen and stems along which are providing habitat for regenerating conifers and rhododendron. Other parts are dominated by rushes (*Juncus* spp.). Stumps and fallen stems provide habitat for plant communities of drier habitats (e.g. *Rubus fruticosus*, *Galium saxatile*, *Digitalis purpurea*, "dry mosses", polytrichum mosses). However, species typical of peatland habitat remain with *Calluna vulgaris*, *Potentilla erecta* and *Molinia caerulea*. There is some naturally regenerating birch and willow. Conifer regeneration is abundant (SS) along. Rhododendron is occasional and is regenerating.

**Wet grassland\_Upland River (GS4\_FW1) and Conifer Plantation (WD4)**

Area of second rotation plantation in a small valley or dip with a stream. The flat ground either side of the stream is dominated by rushes (*Juncus* spp.). The sloping ground is conifer plantation on wet heath. The conifer plantation is young (2015 planting) and there is no canopy allowing the wet heath to develop at present. The wet heath is modified by stumps, old stems and second rotation planting of conifers. However, the peatland community persists with sphagnum mosses, *Calluna vulgaris*, *Erica tetralix*, *Erica cinerea*, *Potentilla erecta* and *Molinia caerulea*. There is natural regeneration of conifers and of Rhododendron.

**Wet heath\_Exposed Siliceous Rock (HH3\_ER1)**

Rocky summit with unplanted wet heath. This area was never planted and has not been modified by afforestation. Exposed rock is present, the peat depth is <50cm and a wet heath community is present. There is evidence of grazing (though not damaging) and of wind erosion (exposed peat faces). The wet heath flora includes: *Calluna vulgaris*, *Erica tetralix*, *Erica cinerea*, *Potentilla erecta*, *Molinia caerulea*, *Narthecium ossifragum*, *Pedicularis sylvatica*, *Eriophorum vaginatum*, *Eriophorum angustifolium*, *Schoenus nigricans* and sphagnum mosses.

**Conifer plantation (WD4)/ Wet heath (HH3), and Immature woodland (WS2)**

Much of the eastern moderate and lower slopes of this site are dominated by second rotation conifer plantation of moderate to high yields. The plantation is not yet closed canopy (10/20 years old) but is dense in places, owing both to replanting and to natural regeneration. There are frequent open areas where the trees have failed, the land is rocky or wet and was not planted. The peat depth is generally greater than 1m. The peatland habitats have been modified by first and by second rotation planting. Elements of the peatland community remain especially in forest rides and in unplanted/failed area. Rushes are a feature and are dominant in places, perhaps influenced by nutrient enrichment but also a reflection of the wet and waterlogged soils. Species typical of peatlands persist and include: *Calluna vulgaris*, *Erica cinerea*, *Potentilla erecta*, *Carex echinata*, *Molinia caerulea* and sphagnum mosses. Brash, stems and stumps create drier habitat and support *Circaea lutetiana*, *Rubus fruticosus*, polytrichum mosses and "dry" mosses. There is natural regeneration of conifer and rhododendron. Deer tracks, droppings and browsing were present.

One area of 1960's plantation is present on the southern slopes of the rocky summit. Peat depth is <50cm and the yield class is low (<10). The plantation canopy has closed and the field layer is very poor and crossed by furrows and drains. Windblow is present. The field layer is dominated by pine needles and "dry" mosses with rare pockets of sphagnum mosses in the bottom of furrows where



water remains and occasional *Molinia careulea*, ferns (*Dryopteris dilatata*) and willow in wet areas. Regeneration of native trees or conifer trees or was not recorded. Rhododendron was present and regenerating. The lower slope of this area is deep peat.

#### **Recently felled woodland\_Wet heath (WS5\_HH3)**

This is an area of steeply sloping ground where the first rotation crop (1960's) was felled in 2017. The habitat is dominated by brash, remnant conifer stems and stumps and peat depth is < 50cm. Piles of brash and large stumps remain in many places. The brash, stumps and stems create dry habitat above the water table and the plant community reflect with species such as *Circaea lutetiana*, *Rubus fruticosus*, *Agrostis* spp, polytrichum mosses and "dry" mosses. Other plants of disturbed ground are also present such as *Rumex* spp, *Juncus bulbosus* and *Juncus effusus*. Wet peatland remains and although modified by forestry (drains, furrows, ridges) typical species of wet heath habitats persist with *Calluna vulgaris*, *Potentilla erecta*, *Molinia caerulea* and sphagnum mosses. There are pockets of unplanted wet heath which are dominated by *Molinia caerulea*. Rhododendron is present.

#### **Recently felled woodland\_Blanket bog (WS5\_PB3)**

This is a pocket of deep peat which lies in a basin between the mountain side and the rocky knoll. The land is flat and was planted with neat rows of conifers. The conifers have been felled leaving neat rows of stumps with furrows, brash, felled stems and bare peat which provide habitat for species such as *Digitalis purpurea* and "dry" mosses; *Juncus effusus* is present in wetter areas. While the peatland flora is much diminished in extent and diversity pockets remain with *Calluna vulgaris*, *Erica tetralix*, *Narthecium ossifragum*, *Potentilla erecta*, *Carex echinata*, *Trichophorum germanicum* and *Molinia caerulea*; sphagnum mosses are rare. Over the fence where the land was not planted and the blanket bog community remains (though will have suffered hydrologically). Rhododendron is present and regenerating.


#### **Target Habitats**

Target habitats have been considered based on plant communities present, peat depth, forest cover and history, adjacent habitats and critically the hydrological assessment.

While the habitats in Area B have been modified by afforestation (both first and second rotation) plant community's characteristic of peatland habitats remain.

A key factor in consideration of target habitats is the hydrological assessment. This assessment has found that with drain blocking and other actions re-wetting of the peatlands at Derryclare is possible. As such there is potential to restore the original blanket bog and wet heath which were present in this Area pre-afforestation. Actions will be required to mitigate on going afforestation impacts (conifer canopy, drains, furrows, brash/stems), impacts from restoration actions (e.g. sediment and nutrient release) and to mitigate future pressures on achieving target habitats (rhododendron spread, non native conifer regeneration, retained nutrient load, slow progress). However, with appropriate management and time there is restoration potential. This said it is possible that the target habitats will have to be modified if the post afforestation pressures and level of restoration action becomes unmanageable or no longer practical.

The target habitats for Area B are largely blanket bog and wet heath or a mosaic of these habitats to reflect peat depth (Figure 6). Native woodland is a further target habitat which has been selected for land adjacent to Derryclare Nature Reserve and for the slopes of the rocky summit (though this could also be HH3 target) and for connecting lands between. In terms of achieving target habitats a number of "Management Scenarios" are described where the attributes of forest cover, history, yield class and





slope have been considered. Areas with similar attributes were grouped under different scenarios (Figure 7). This exercise was carried out in order to assess the great variety of attributes over a large site. Pressures within each scenario area are described and proposed actions to achieve target habitats described (Table 2).




Figure 6. Target habitats for Area B (See Table 2)

Table 2. Target habitats, pressures, actions and notes for various scenarios in Area B (See Figures 6&7).

Scenario	Target	Pressures	Actions
<b>C</b> 1st rotation, gentle slope, knolls, low YC on HH3	WN1	Rhododendron rare Conifer (SS) regeneration rare. Grazing	Gradual conversion (natural regeneration and small coupe planting) to native woodland (CCF) with oak, birch, holly, rowan and Scots pine. Retain some conifers as future veterans and for squirrels. Remove and control rhododendron, rhododendron and conifer regeneration.
Note: Adjacent to Derryclare Nature Reserve.			
<b>D</b> 1st rotation, moderate slopes, low YC on HH3.	WN1_ PB3	Windblow (scattered) Rhododendron frequent	Remove conifers (CCF unlikely to work owing to windblow). Plant as above. Remove and control rhododendron regeneration thereof. Remove and control conifer natural regeneration.



Scenario	Target	Pressures	Actions
Note: Small area of PB3 on flat ground. Remove conifers, block drains and restore. Lies adjacent to larger area of recovering PB3. This area could also be restored to HH3 however it provides and corridor of native woodland from Derryclare Nature Reserve and potential for some conifer retention in view of squirrels.			
<b>F</b> 2nd rotation, gentle slope, med & high YC on <b>PB3_HH3</b>	HH3_P B3 mosaic	Rhododendron occasional to rare	Remove conifers Block drains. Control rhododendron regeneration. Control conifer natural regeneration.
Note: Medium to high YC suggests conversion to native woodland another option. However, peat depth is >1m and elements of peatland plant community remain. PB3 proposed as first priority. Pockets of HH3 may be suitable for birch (seed scattering).			
<b>G</b> 2nd rotation, moderate slope with low to high YC on <b>HH3</b>	HH3	Rhododendron rare Conifer regeneration Deer browsing	Remove conifers Control rhododendron regeneration. Control conifer natural regeneration Control grazing (deer)
Note:			
<b>I</b> 2nd rotation, moderate/gentle slope, med YC on <b>PB3_HH3</b>	PB3_HH3 mosaic	Rhododendron rare to occasional	Remove conifers Block drains. Control rhododendron regeneration. Control conifer natural regeneration.
Note: Similar to F.			
<b>J</b> 2nd rotation, moderate slope, high YC on <b>HH3</b>	WN1	Rhododendron rare Conifer regeneration	Gradual conversion (natural regeneration and small coupe planting) to native woodland (CCF) with oak, birch, holly, rowan and Scots pine. Retain some conifers as future veterans and for squirrels. Remove and control rhododendron, rhododendron and conifer regeneration.
Note: Contiguous to other WN1 area (C).			
<b>L</b> Felled <12 yrs, no replant, gentle slope, recovering <b>PB3</b> .	PB3	Rhododendron rare	Block drains Remove as much brash and felled stems as possible. Remove and control rhododendron regeneration thereof.
Note: Small area and highly modified by planting and felled, but contiguous to PB3 which was never planted (not Coillte owned) so benefits of restoration are greater (adjacent habitat will also be enhanced).			
<b>N</b> Felled, no replant, steep/gentle slope, recovering <b>HH3</b>	HH3	Rhododendron occasional to rare	Block drains Control rhododendron regeneration. Control conifer natural regeneration
Note: Felled HH3 on steep slope is recovering. It will take time. Useful example for other similar areas which are currently still under 1960's conifers.			
<b>P</b> Riparian, felled, no replant	HH3/ PB3/ GS4	Rhododendron rare Conifer regen abundant in places	Remove conifers and control regeneration Control rhododendron. Allow native trees to grow where naturally regenerating.
Note:			
<b>Q</b> Unplanted, <b>HH3</b> and <b>ER1</b>	HH3_E R1	Grazing and erosion of peat	Control grazing (sheep)







Figure 7 Management Scenarios for Area B (See Table 2)





## Area C

This southern part of the site also lies on the lower flanks of the mountain Doire an Chláir. The upper slopes of Area C are steep but the slope varies between moderate and gentle before reaching Loch an Doire an Chláir (Derryclare Lough). Between the Derryclare property and Derryclare Lough lies Derryclare Wood National Nature Reserve. Derryclare Wood is an Atlantic oak woodland with woodland cover since at least the 1830's. The geology of Derryclare Wood is complex with both Streamstown Schist formation and Lakes Marble Formation; the former supporting a more acidic vegetation community and the latter more calcareous. The Lake Marble Formation contrasts with the prevailing geology of the Derryclare property which is Streamstown Schist formation. Soils within Area C are dominated by peaty podzols along with with peats and acid brown earths. There is an extensive network of rivers draining from Derryclare mountain, through Derryclare Property and into Derryclare Lough.

### Current habitats

#### Overview

Existing habitats have been modified by afforestation. Modification includes planted conifers, drains, furrows and ridges/mounds, old stems, old stumps and windblow. Most of this Area is dominated by low yielding conifers and extensive areas of dead stand. The upper slopes are steep and unplanted. The lower slopes (mainly below forestry access track) include some second rotation plantation. Part of the site was burned and was not replanted. There is a small area of Annex I quality blanket bog. Current habitats are shown in Figure 8 and described below.




Figure 8: Current habitats in Area C



### Habitat descriptions

#### Undeveloped Conifer plantation on blanket bog (Undev\_PB3) and with flush (Undev\_PB3\_flush).

This is a gently sloping area that was planted with conifers in the 1960's. The conifers have failed (YC 6 or less) and much of the tree cover is now standing dead. While there is no canopy the effects of afforestation persists with deep drains, furrows and ridges. However a peatland community persists with abundant *Molinia caerulea* along with *Calluna vulgaris*, *Erica tetralix*, *Potentilla erecta* and Sphagnum mosses. Flushing or lateral water movement is indicated with the presence of *Phragmites australis* in one area. Rhododendron is frequent and is regenerating. Deer browsing, tracks and droppings were present.

**Conifer plantation (WD4).** First and second rotation conifer plantation mainly on gentle slope with low or medium and high yield class (YC6-12-16) which has been planted on blanket bog and on blanket bog wet heath mosaic. There are some rocky knolls and bare rock, areas of deep peat and areas of shallower peat. Drains, furrows and ridges are present throughout. In places the canopy is closed and the peatland vegetation is absent or very poor, however there is generally variation in canopy cover reflecting a variety of factors such as peat depth, water table depth and presence of rocky knolls. Part of this habitat lies directly adjacent to Derryclare Nature Reserve and another part surrounds an area of Annex I quality blanket bog. This habitat includes windblow which is dense and extensive in places. Rhododendron is occasional to rare. There is considerable variation within this habitat type and it is described in four sections:

- Adjacent to Derryclare Wood and extending upslope (east side of river running through compt. 51217G). This area is dominated by second rotation conifers planted in the 1990's. Some birch, Japanese larch, ash and oak were also planted. The conifers are c. 5m and the canopy has not developed, however, in places growth is dense and there is not much light to the field layer. The field layer is generally poor under low light. Pine needles dominate along with occasional shade tolerant species such as *Hedera helix*, *Blechnum spicant* and *Dryopteris dilatata*. "Dry" mosses and less so sphagnum mosses are present. In wetter areas there is *Juncus effusus* and Willow (*Salix* spp.). Where light allows *Molinia caerulea* is present and there is some regeneration of native trees (birch, rowan, willow). There are areas with abundant sphagnum mosses including sphagnum hummocks, this is on the gently sloping ground above the road and not in an area of deeper peat below the road and directly adjacent to Derryclare Wood (where it might be expected).
- To the west side of the river running through compt. 51217G the conifer plantation is on deep peat. Some of trees are undeveloped or dead and lichen covered and the field layer is dominated by *Molinia caerulea* with abundant Sphagnum mosses in places. Wet areas of pooling water are present and may be a result of flows from constructed drains rather than naturally occurring. In some places, despite a similar peat depth, the canopy is closed and the field layer is dominated by pine needles. Up slope where the peat depth is more variable there is an extensive area of windblow with many fallen trees and tree root plates. This area has a very mixed plant community reflecting drier habitats created by old stumps and roots and by fallen trees and wet habitats in pools and drains created by the plantation and by fallen trees.
- At the southern upper edge of Area C the WD4 habitat lies on varying peat depth. It first rotation low yield class plantation. The trees are well grown in places, however there are areas of undev (higher slopes) and extensive areas of wind blow.
- At the southern lower edge of Area C the WD4 habitat lies on shallower peat soils with rocky knolls. A small part of the WD4 is on deep peat (adjacent to Annex I quality PB3).



**Undeveloped conifers on wet heath, blanket bog or mosaic or both (Undev\_HH3\_PB3/PB3\_undev).**

A large part of Area C is poor conifer cover (regen after burning) of undeveloped conifers on blanket bog or wet heath. While the peatland habitats have been modified by drains, furrows and mounds and there are dead stems (standing and fallen) the peatland community persists. The grass *Molinia caerulea* dominates along with a number of other species typical of blanket bog and wet heath. This habitat is extensive and varied with pockets of deeper peat and areas of shallower peat and surface rock over ground that is generally undulating with some gentle and moderate slopes. There is an extensive area of blanket bog with undeveloped conifers (likely natural generation after burning). This is an area of recovering blanket bog.

**Blanket bog (PB3).** An area of deep peat which lies within a naturally occurring “bowl” between rock “ridges” and supports Annex I quality blanket bog. Although drain lines are present and there is some forestry along its edge, the bog is quaking. While modified and with some negative indicator species, the blanket bog has species typical of the Annex I habitat types: Active blanket bog (7130) along with Depressions on peat substrates of the Rhynchosporion (7150).

**Wet grassland and Wet heath (GS4\_HH3).** The floor of the stream valley is dominated by rushes (*Juncus* spp) along with *Molinia caerulea* and abundant conifer regeneration. Wet heath is present where the ground is sloping (north side of stream).

**Scrub (WS1)** Small pocket of scrub next to Derryclare Wood Nature Reserve.

**Target Habitats**

Target habitats have been considered based on plant communities present, peat depth, forest cover and history, adjacent habitats and critically the hydrological assessment.

While the habitats in Area C have been modified by afforestation there are large areas with undeveloped or low yielding conifers which have retained a wet heath and blanket bog community; albeit degraded. In some areas afforestation has been more successful and the field layer has been modified, however this is generally in a mosaic with other areas of poor or little conifer cover and “better” habitat. There is considerable potential for restoration to wet heath and blanket bog habitat. A priority for restoration in this area is the small area of Annex I blanket bog habitat. There is also potential for native woodland creation which will benefit Derryclare Nature Reserve and provide an more extensive and connected area of native woodland cover.

The target habitats for this Area are shown in Figure 9. In terms of achieving these targets a number of “Management Scenarios” are described where the attributes of forest cover, history, yield class and slope have been considered. Areas with similar attributes were grouped under different scenarios (Figure 10). This exercise was carried out in order to assess the great variety of attributes over a large site. Pressures within each scenario area are described and proposed actions to achieve target habitats described (Table 1).








Figure 9. Target habitat for Area C (See Table 3).

Table 3. Target habitat, pressures and actions and notes for various "scenarios" in Area B (See Figures 9&10).

Scenario	Target	Pressures	Actions
<b>A</b> 1st rotation, gentle slope, deadstand on PB3	PB3	Rhododendron frequent Conifer (SS) regeneration occasional. Grazing (Deer)	Block drains Remove deadstand Remove and control conifer and rhododendron.
Note: Difficult terrain. Flush with <i>Phragmites australis</i> present.			
<b>AA</b> 1st rotation, gentle slope, low YC on PB3_HH3	PB3	Rhododendron frequent to occasional Conifer (SS) regeneration frequent. Windblow (many and scattered) Grazing (Deer)	Block drains Remove conifers Remove and control conifer and rhododendron.
Note: Large pockets of windblow creating very difficult terrain. Difficult access.			
<b>B</b> 1st rotation, <b>gentle slopes</b> , medium, low YC and dead stand on PB3.	PB3	Rhododendron rare to occasional Conifer regeneration rare Windblow (scattered)	Block drains Remove conifers Remove and control conifer and rhododendron.
Note: Deep peat with abundant Spaghnum mosses in places. Trees have largely failed, though some areas of closed canopy.			
<b>C</b> 1st rotation, <b>gentle slopes</b> ,	HH3 HH3	Rhododendron rare to frequent	Block drains Remove conifers



Scenario	Target	Pressures	Actions
medium, low, med, high YC HH3/PB3, rock likely.	PB3 WN1_ HH3	Conifer regeneration Conifer regen frequent Windblow (scattered)	Remove and control conifer and rhododendron. Where WNI is target, fell and replant with natives; retain some conifers as future veterans and for squirrels.
Note:			
F 2nd rotation, gentle slope, med YC on <b>PB3</b>	PB3	Rhododendron rare Conifer regeneration present	Remove conifers Block drains. Control rhododendron regeneration. Control conifer natural regeneration.
Note: Deep peat with 2 <sup>nd</sup> rotation plantation. This lies next to Derryclare Wood. Restore to PB3 is possible, give depth of peat (3m).			
G 2nd rotation, moderate/gentle slope with med YC on <b>HH3</b>	HH3_ WN1 WN1	Rhododendron rare to frequent	Remove conifers Control rhododendron regeneration. Control conifer natural regeneration Control grazing (deer)
Note:			
I 2nd rotation, moderate/gentle slope, med YC on <b>PB3_HH3</b>	PB3_ HH3 mosaic	Rhododendron rare to frequent	Remove conifers Block drains. Control rhododendron regeneration. Control conifer natural regeneration.
Note: Similar to F.			
L Felled <12 yrs, no replant, gentle slope, <b>recovering PB3</b> .	PB3_ Undev	Rhododendron occasional Bracken Deer, sheep, cattle Conifer regeneration	Block drains Remove as much brash and felled stems as possible. Remove and control rhododendron regeneration thereof.
Note:			
O Felled/burned, no replant, gentle/moderate slope, <b>recovering HH3</b>	HH3	Rhododendron abundant to frequent Windblow single trees Bracken Conifer undev and regen	Remove and control conifers and rhododendron Control bracken Block drains
Note:			
Q and E Unplanted HH3 and small areas of 1 <sup>st</sup> rotation; all on steep slope.	HH3	Rhododendron rare Bracken	Remove and control conifers and rhododendron Control bracken
Note: Steepness of slope and remote access.			
R Unplanted PB3	PB3	Rhododendron rare Poaching and browsing (sheep, deer) Conifer regen rare	Remove conifers from along edge of "basin" and from nearby pocket of deep peat. <b>Block drains</b> Remove stock Remove conifer and rhodo regen.
Note: Annex I quality; priority for restoration			







## Area D

This area covers a large peninsula which extends into Derryclare Lough and the land which separates Derryclare Lough and Lough Inagh.

### Current habitats

Existing habitats are conifer plantation (WD4) and wet heath with immature native woodland (HH3\_WS2) (Figure 11).




Figure 11. Current habitats in Area D

### Target Habitats

Target habitats are wet heath with native woodland (oak, birch, holly, scots pine), blanket bog and wet heath. Habitats reflect peat depth and topography. Native woodland also provides for expansion of Derryclare Wood Nature Reserve. See Figure 12.








Figure 12. Target habitats in Area C (See Table 4)

Table 4. Target habitats, pressures, actions and notes for various "scenarios" in Area D (See Figures 12&13).

Scenario	Target	Pressures	Actions
<b>B</b> 2nd rotation, gentle slope med YC on PB3	PB3	Rhododendron rare	Remove conifers Block drains. Control rhododendron regeneration. Control conifer natural regeneration.
Note:			
<b>F</b> 2nd rotation, gentle slope, high YC on PB3	PB3	Rhododendron frequent	Remove conifers Block drains. Control rhododendron regeneration. Control conifer natural regeneration.
Note: Dense conifer growth on part of area; otherwise sparse.			
<b>G</b> Gentle slope, abundant regen or replant, rock, knoll, HH3	WN1_ HH3	Rhododendron rare Conifer regeneration	Remove conifers Control rhododendron regeneration. Control conifer natural regeneration
Note: The inventory says no replant, however conifer cover is high and seems unlikely to be natural regeneration?			
<b>T</b> 2 <sup>nd</sup> rotation, native woodland replant, gentle slope, rock on HH3	HH3_ WN1	Rhododendron occasional Conifer regeneration Deer browsing	Control grazing
Note:			






Figure 13. Management Scenarios for Area D (See table 4)





Appendix I: Recording form used during walkover survey.

Date		Compt & sub no	
Photo No./			
Indicative soil type			
Depth			
Topography			
Watercourses			
Fauna			
Habitat (Fossitt)			
Habitat status H- M-L (Current)			
Characterising spp			
Natural Features e.g. hummocks, flush, pools GPS location			
Modification features			
Impacts/pressures			
Target Habitat			



## Appendix II: Definition of Terms

---

### Windblow :

- Many - many trees down in pockets (large local effect; root plates, fallen dead)
- Scattered - single trees down in many places
- Single- the odd tree noted

### Yield class (YC)

- YC 10 or less is considered to be LOW
- YC of 12-14 is considered to be MEDIUM
- YC of 16-20 is considered to be HIGH

**Undev** - is undeveloped plantation (YC of 4 or less)

**Dead stand** - is standing dead plantation

### Rhododendron and cover and regeneration and conifer regeneration

---

Follows DAFOR descriptions below (BSBI.ie).

PRESENT used where Rhododendron is considered likely to be present but not sufficiently walked to rate following DAFOR as below:

**D for Dominant:** In practice you will rarely, if ever use this. To score **D**, a species would have to be the most common plant by far, in well over three quarters of the square. It is possible that in a square that is entirely conifer plantation, that Sitka spruce *Picea sitchensis* might score **D**; or in a square that is almost all occupied by highly improved grassland, perennial rye-grass *Lolium perenne* might sometimes score **D**, but even these two scenarios are unlikely most of the time. If you are not sure if something should score **D** or **A**, give it **A**.


**A for Abundant:** Only use **A** if the plant was really very common in many parts of the square. For most species this would mean that there were thousands of individual plants present. In most squares, few species will score as highly as **A** and in quite a few squares there will be no species that score that highly. If you are not sure if something should score **A** or **F**, give it **F**.

**F for Frequent:** Use **F** if you found the plant in several places in the square and there was usually more than just a few individuals in each of these places. You could also use **F** if the plant was only present in one part of the square but was very common in that part, with many individuals and covered a substantial area (e.g. between one eighth and one quarter of the area of the whole square). If you are not sure if something should score **F** or **O**, give it **O**.

**O for Occasional:** Use **O** for species that occur in several places in the square, but whose populations are usually not very big. You would also use **O** for species that are very common in one bit of habitat within the square that occupied just a small area (e.g. less than one eighth of the area of the whole square). You will use **O** for many species in most squares. If you are not sure if something should score **O** or **R**, give it **R**.

**R for Rare:** Use **R** for any species that occur as a small number of individuals in the square. This small number of individuals may be located in one place in the square, or scattered over several different locations within the square. In many squares **R** is likely to be the score that most species get. If you are not sure if something should score **O** or **R**, give it **R**.

For those of you who are used to using the DAFOR scale, please stick to the basic 5 scores only and avoid entries like **O/F** (occasional to frequent) and particularly please avoid using the prefix **L** as in **LF** (locally frequent).











## APPENDIX 6-2

*Relevé Data*





Relevé 1	Grid reference: E483099; N750634	Date: 27/10/2022
Species	Common Name	% Cover
<b>Vascular Plants</b>		
<b>Shrubs/Dwarf Shrubs</b>		
<i>Calluna vulgaris</i>	Ling heather	80
<i>Erica tetralix</i>	Cross-leaved Heath	2
<b>Herbs</b>		
<i>Molinia caerulea</i>	Purple Moor-grass	10
<i>Potentilla erecta</i>	Tormentil	2
<b>Non-vascular Plants</b>		
<i>Calliergonella cuspidata</i>		5
<i>Sphagnum capillifolium</i>		5
<b>Bare Ground</b>		
Exposed rock		3
Poached ground		5
<b>Peat Depth</b>		
0.2-0.4m		
Habitat Classification	Wet Heath (HH3)	

Area of wet heath and lowland blanket bog with undeveloped woodland in the wider area.







Plate 1- 1 Releve 1 E0483099; N0750634





Relevé 2	Grid reference: E483096; N750595	Date: 27/10/2022
Species	Common Name	% Cover
<b>Vascular Plants</b>		
<b>Trees</b>		
<i>Pinus contorta</i>	Lodgepole pine	1
<b>Shrubs/Dwarf Shrubs</b>		
<i>Calluna vulgaris</i>	Ling heather	65
<i>Erica tetralix</i>	Cross-leaved Heath	2
<b>Herbs</b>		
<i>Molinia caerulea</i>	Purple Moor-grass	30
<i>Potentilla erecta</i>	Tormentil	+
<i>Pedicularis sylvatica</i>	Lousewort	1
<b>Non-vascular Plants</b>		
<i>Sphagnum divinum/medium</i>		15
<i>Sphagnum capillifolium</i>		15
Bare Ground		3
Peat Depth		1m
Habitat Classification	Lowland Blanket Bog (PB3)	

Area of wet heath and lowland blanket bog with undeveloped woodland in the wider area.







Plate 1- 2 Releve2 E0483096; N0750595





Relevé 3	Grid reference: E483189; N750684	Date: 27/10/2022
Species	Common Name	% Cover
<b>Vascular Plants</b>		
<b>Shrubs/Dwarf Shrubs</b>		
<i>Calluna vulgaris</i>	Ling heather	85
<i>Erica tetralix</i>	Cross-leaved Heath	4
<b>Herbs</b>		
<i>Molinia caerulea</i>	Purple Moor-grass	15
<i>Potentilla erecta</i>	Tormentil	3
<b>Non-vascular Plants</b>		
<i>Sphagnum divinum/medium</i>		10
<i>Campylopus introflexus</i>		3
Bare Ground		3
Peat Depth		0.5-0.9m
Habitat Classification	Wet Heath (HH3)/Lowland Blanket Bog (PB3)	

Historically planted area of wet heath and lowland blanket bog with drains and old tree stumps evident.









Relevé 4	Grid reference: E483258; N751020	Date: 27/10/2022
Species	Common Name	% Cover
<b>Vascular Plants</b>		
<b>Shrubs/Dwarf Shrubs</b>		
<i>Calluna vulgaris</i>	Ling heather	45
<i>Erica tetralix</i>	Cross-leaved Heath	5
<b>Herbs</b>		
<i>Molinia pupurea</i>	Purple Moor-grass	40
<i>Potentilla erecta</i>	Tormentil	1
<i>Pedicularis sylvatica</i>	Lousewort	1
<i>Blechnum spicant</i>	Hard Fern	2
<b>Non-vascular Plants</b>		
<i>Polytrichum commune</i>		+
<i>Campylopus introflexus</i>		1
Bare Ground		7
Peat Depth		0.1-0.3m
Habitat Classification		Wet Heath (HH3)

Upper gradient of Derryclare Mountain with evidence of historically planted trees









Relevé 5	Grid reference: E483272; N751043	Date: 27/10/2022
Species	Common Name	% Cover
Vascular Plants		
Shrubs/Dwarf Shrubs		
<i>Calluna vulgaris</i>	Ling heather	80
<i>Erica tetralix</i>	Cross-leaved Heath	3
Herbs		
<i>Molinia caerulea</i>	Purple Moor-grass	25
<i>Potentilla erecta</i>	Tormentil	2
<i>Pedicularis sylvatica</i>	Lousewort	1
<i>Blechnum spicant</i>	Hard Fern	2
Non-vascular Plants		
<i>Rhytidiadelphus loreus</i>		8
<i>Sphagnum divinum/medium</i>		10
<i>Cladonia portentosa</i>		+
Bare Ground		3
Peat Depth		0.3-0.6m
Habitat Classification		Wet Heath (HH3)

Upper gradient of Derryclare Mountain with evidence of historically planted trees









Relevé 6	Grid reference: E482455 N749133	Date: 15/11/2022
Species	Common Name	% Cover
<b>Vascular Plants</b>		
<b>Shrubs/Dwarf Shrubs</b>		
<i>Calluna vulgaris</i>	Ling heather	5
<i>Erica tetralix</i>	Cross-leaved Heath	3
<i>Myrica gale</i>	Bog Myrtle	5
<b>Herbs</b>		
<i>Molinia caerulea</i>	Purple Moor-grass	25
<i>Schoenus nigricans</i>	Black Bog rush	1
<i>Rhynchospora alba</i>	White-beak Sedge	50
<i>Eriophorum vaginatum</i>	Hare's-tail Cottongrass	5
<i>Eriophorum angustifolium</i>	Common Cottongrass	10
<i>Narthecium ossifragum</i>	Bog Asphodel	1
<b>Non-vascular Plants</b>		
<i>Sphagnum cuspidatum</i>		25
<i>Sphagnum divinum/medium</i>		5
<i>Cladonia portentosa</i>		2
<b>Pools/Bare Ground</b>		10
<b>Peat Depth</b>		>1m
<b>Habitat Classification</b>	Lowland Blanket Bog (PB3)	

Area of intact and quaking blanket bog with regular pools and high coverage of Rhynchospora







Relevé 7	Grid reference: E482344 N748836	Date: 15/11/2022
Species	Common Name	% Cover
<b>Vascular Plants</b>		
<b>Shrubs/Dwarf Shrubs</b>		
<i>Calluna vulgaris</i>	Ling heather	5
<i>Erica tetralix</i>	Cross-leaved Heath	3
<i>Myrica gale</i>	Bog Myrtle	5
<b>Herbs</b>		
<i>Molinia caerulea</i>	Purple Moor-grass	1
<i>Schoenus nigricans</i>	Black Bog rush	1
<i>Rhynchospora alba</i>	White-beak Sedge	50
<i>Eriophorum vaginatum</i>	Hare's-tail Cottongrass	8
<i>Eriophorum angustifolium</i>	Common Cottongrass	10
<i>Narthecium ossifragum</i>	Bog Asphodel	1
<b>Non-vascular Plants</b>		
<i>Sphagnum cuspidatum</i>		8
<i>Sphagnum papillosum</i>		5
<i>Pleurozia purpurea</i>		1
<i>Campylopus introflexus</i>		5
<i>Cladonia portentosa</i>		8
<b>Pools/Bare Ground</b>		5
<b>Peat Depth</b>		>1m
<b>Habitat Classification</b>	Lowland Blanket Bog (PB3)	

Area comprises a mosaic of Wet Heath (HH3) with shallow peat and exposed rock and Lowland Blanket Bog (PB3) with deeper peats





PLANNING & DEVELOPMENT SECTION  
09

PLANNING & DEVELOPMENT SECTION  
23 FEB 2023 09060  
GALWAY COUNTY COUNCIL



Relevé 8	Grid reference: E482514 N749163	Date: 15/11/2022
Species	Common Name	% Cover
<b>Vascular Plants</b>		
<b>Shrubs/Dwarf Shrubs</b>		
<i>Calluna vulgaris</i>	Ling heather	10
<i>Erica tetralix</i>	Cross-leaved Heath	5
<b>Herbs</b>		
<i>Molinia caerulea</i>	Purple Moor-grass	2
<i>Schoenus nigricans</i>	Black Bog rush	5
<i>Rhynchospora alba</i>	White-beak Sedge	10
<i>Eriophorum vaginatum</i>	Hare's-tail Cottongrass	5
<i>Eriophorum angustifolium</i>	Common Cottongrass	5
<i>Narthecium ossifragum</i>	Bog Asphodel	5
<b>Non-vascular Plants</b>		
<i>Campylopus introflexus</i>		25
<i>Sphagnum capillifolium</i>		25
<i>Cladonia portentosa</i>		5
<b>Pools/Bare Ground</b>		30
<b>Peat Depth</b>		>1m
<b>Habitat Classification</b>	<b>Lowland Blanket Bog (PB3)</b>	

Area of intact and quaking blanket bog with regular pools and high coverage of Rhynchospora





GALWAY COUNTY COUNCIL  
23 FEB 2023 0 06 0  
PLANNING & DEVELOPMENT SECTION

PLANNING & DEVELOPMENT SECTION  
23 FEB 2023 0 06 0  
GALWAY COUNTY COUNCIL





## APPENDIX 7-1

**Geotechnical and Peat Stability  
Assessment (Fehily Timoney)**





CONSULTANTS IN ENGINEERING,  
ENVIRONMENTAL SCIENCE &  
PLANNING

# GEOTECHNICAL & PEAT STABILITY ASSESSMENT REPORT

## DERRYCLARE PEATLAND REHABILITATION

Prepared for: MKO Ltd



Date: February 2023

Unit 6, Bagenalstown Industrial Park, Bagenalstown,  
Co. Carlow, R21 XW81, Ireland  
T: +353 59 9723800 E: [info@ftco.ie](mailto:info@ftco.ie)

CORK | DUBLIN | CARLOW

[www.fehilytimoney.ie](http://www.fehilytimoney.ie)

P22-263





**DRAFT GEOTECHNICAL & PEAT STABILITY ASSESSMENT REPORT**  
**DERRYCLARE PEATLAND REHABILITATION**



User is responsible for Checking the Revision Status of this Document

Rev. No.	Description of Changes	Prepared by:	Checked by:	Approved by:	Date:
0	Draft for Comment	ATC	IH	TC	07/02/2023
1	Final for Issue	ATC	IH	TC	09/02/2023

**Client:** MKO Ltd

**Keywords:** Geotechnical, Peat Stability, Peat Failure, Risk Assessment, Peatland Rehabilitation

**Abstract:** Fehily Timoney and Company (FT) were engaged by McCarthy Keville O'Sullivan (MKO) to undertake a geotechnical assessment of the proposed peatland rehabilitation site at Derryclare with respect to peat stability. As part of the geotechnical assessment of the proposed development, FT completed walkover surveys at the site. The findings of the geotechnical and peat stability assessment showed that the site has an acceptable margin of safety and is suitable for tree felling and resulting peatland rehabilitation.

## TABLE OF CONTENTS

<b>1. NON-TECHNICAL SUMMARY.....</b>	<b>1</b>
<b>2. INTRODUCTION .....</b>	<b>1</b>
2.1 Fehily Timoney and Company .....	1
2.2 Project Description .....	1
2.3 Peatland Restoration .....	1
2.4 Peat Stability Assessment Methodology .....	2
2.5 Peat Failure Definition .....	5
2.6 Main Approaches to Assessing Peat Stability .....	5
2.7 Peat Stability Assessment – Deterministic Approach .....	5
2.8 Applicability of the Factor of Safety (Deterministic) Approach for Peat Slopes .....	6
2.9 Assessment of Intense Rainfall and Extreme Dry Events on the Peat Slope .....	7
<b>3. DESK STUDY .....</b>	<b>8</b>
3.1 Quaternary Geology .....	8
3.2 Bedrock Geology .....	8
3.3 Structural Geology .....	8
3.4 Economic Geology .....	9
3.5 Karst .....	9
3.6 Geological Heritage .....	9
3.7 Topography .....	9
3.8 Landslide Susceptibility .....	9
3.9 Previous Failures .....	10
3.10 Previous Investigations .....	10
<b>4. FINDINGS OF SITE RECONNAISSANCE .....</b>	<b>15</b>
4.1 Site Reconnaissance .....	15
4.2 Findings of Site Reconnaissance .....	15
<b>5. PEAT DEPTHS, STRENGTH &amp; SLOPE AT RHB AND NEW ACCESS ROAD LOCATIONS.....</b>	<b>18</b>
5.1 Peat Depth .....	18
5.2 Peat Strength .....	18
5.3 Slope Angle .....	18
5.4 Summary of Findings .....	18





<b>6. PEAT STABILITY ASSESSMENT .....</b>	<b>21</b>
6.1 Methodology for Peat Stability Assessment .....	21
6.2 Analysis to Determine Factor of Safety (Deterministic Approach) .....	23
6.3 Results of Analysis .....	25
6.3.1 Undrained Analysis for the Peat.....	25
6.3.2 Drained Analysis for the Peat.....	28
<b>7. PEAT STABILITY RISK ASSESSMENT .....</b>	<b>32</b>
7.1 Summary of Risk Assessment Results.....	32
<b>8. FOUNDING DETAILS FOR ACCESS ROADS.....</b>	<b>34</b>
8.1 Access Roads.....	34
<b>9. WORKS MONITORING AND POST WORKS MONITORING .....</b>	<b>35</b>
9.1 Works Supervision and Monitoring.....	35
9.2 Movement Monitoring Posts.....	35
9.3 Post Works Monitoring.....	36
<b>10. SUMMARY AND RECOMMENDATIONS .....</b>	<b>37</b>
10.1 Summary.....	37
10.2 Recommendations.....	38
<b>11. REFERENCES .....</b>	<b>39</b>

## LIST OF APPENDICES

Appendix A:	Photos from Site Walkover
Appendix B:	Peat Stability Risk Register
Appendix C:	Calculated FoS for Peat Slopes on Site
Appendix D:	Methodology for Peat Stability Risk Assessment

## LIST OF FIGURES

Figure 2-1:	General Site Layout and Peat Probe Distribution	3
Figure 2-2:	Methodology for Peat Stability Assessment	4
Figure 2-3:	Peat Slope Showing Balance of Forces to Maintain Stability	6
Figure 3-1:	Quaternary Sediments	12
Figure 3-2:	Bedrock Geology	13
Figure 3-3:	Landslide Susceptibility	14
Figure 4-1:	Heat Map Showing Peat Depths	17
Figure 5-1:	Peak Undrained Shear Strength ( $c_u$ ) Profile for Peat with Depth	20
Figure 6-1:	Factor of Safety Plan – Short Term Condition (Undrained)	27
Figure 6-2:	Factor of Safety Plan – Long Term Condition (Drained)	31

## LIST OF TABLES

Table 3-1:	RPS Peat Water Level Data	10
Table 5-1:	Peat Depth & Slope Angle at RHB, Access Roads and Points of Interest	19
Table 6-1:	List of Effective Cohesion and Friction Angle Values for Peat	22
Table 6-2:	Factor of Safety Limits for Slopes	23
Table 6-3:	Factor of Safety Results (Undrained Condition)	25
Table 6-4:	Factor of Safety Results (Drained Conditions)	28
Table 6-5:	Comparison of Factor of Safety Results at 100% and 50% Water Levels within the Peat	30
Table 7-1:	Risk Rating Legend	32
Table 7-2:	Summary of Peat Stability Risk Register	33







## 1. NON-TECHNICAL SUMMARY

Fehily Timoney and Company (FT) was engaged by McCarthy Keville O'Sullivan (MKO) Ltd (on behalf of Coillte) to undertake a geotechnical and peat stability assessment of the proposed peatland rehabilitation at Derryclare, located in northwest Co. Galway.

A walkover including intrusive peat depth probing, desk study, stability analysis and risk assessment was carried out to assess the susceptibility of the site to peat failure following the principles in Peat Landslide Hazard and Risk Assessments: Best Practice Guide for Proposed Electricity Generation Developments (PLHRAG, Scottish Government, 2017).

The findings, which involved a stability analysis of approximately 73 locations, show that the site has an acceptable margin of safety, a low risk of peat failure and is suitable for the proposed rehabilitation works. The findings include recommendations and control measures for rehabilitation work in peat lands to ensure that all works adhere to an acceptable standard of safety.

The proposed rehabilitation works will involve felling of existing Coillte forestry within designated Restoration Harvest Blocks, removal of forestry drains and construction of new access roads to accommodate the felling works. The existing network of access roads will be used for the removal of felled trees off site.

In general, the sites' topography slopes down towards the east with elevations ranging from 20 to 180m AOD. Slopes generally increase in steepness towards the west, where the site adjoins the upland areas of Bencorr (summit of 690m AOD) and Derryclare. Slopes flatten noticeably towards the east; however, the terrain is still punctuated by localised areas of elevated ground giving the site an overall undulating or hummocky appearance. The land use within the site comprises commercial forestry.

Slope inclinations across the Restoration Harvest Blocks and along the new and existing access roads range from 1 to 32 degrees. The variable and sometimes steep topography on site highlights the potential risk of peat instability. Ground conditions comprise a mantle of blanket peat overlying glacial till, which in turn overlies bedrock.

130 no. peat depth probes were taken across the site (86 no. completed by FT between November and December 2022 and 44 no. completed by RPS between July and August 2021). Peat depths recorded across the site ranged from 0.0 to 4.7m with an average depth of 1.1m. Approximately 63% of probe locations recorded peat depths of less than 1.0m and 86% of less than 2.0m. A number of localised readings were recorded where peat depths were between 2.0 and 4.7m. Base of peat was typically recorded as sand and gravel (till) or bedrock.

The purpose of the stability analysis was to determine the stability i.e. Factor of Safety (FoS), of the peat slopes. The FoS provides a direct measure of the degree of stability of a peat slope. A FoS of less than 1.0 indicates that a slope is unstable; a FoS of greater than 1.0 indicates a stable slope. An acceptable FoS for slopes is generally taken as a minimum of 1.3. The stability analysis for this project, which analysed the Restoration Harvest Blocks and access roads (new and existing), resulted in FoS above the minimum acceptable value of 1.3 for both the undrained and drained condition, indicating that the site has a satisfactory margin of safety.

The risk assessment uses the results of the stability analysis in combination with qualitative factors, which cannot be reasonably included in a stability calculation but nevertheless may affect the occurrence of peat instability, to assess the risk of peat failure at the site. The results of the risk assessment are given in Appendix B.

In summary, the site has an acceptable margin of safety, is considered to be at **low** risk of peat failure and is suitable for the proposed rehabilitation works.





## 2. INTRODUCTION

### 2.1 Fehily Timoney and Company

Fehily Timoney and Company (FT) is an Irish engineering, environmental science and planning consultancy with offices in Cork, Dublin and Carlow. The practice was established in 1990 and currently has about 90 members of staff, including engineers, scientists, planners and technical support staff. FT deliver projects in Ireland and internationally in our core competency areas of Waste Management, Environment and Energy, Civils Infrastructure, Planning and GIS and Data Management.

FT have been involved in over 100 wind farm developments in both Ireland and the UK at various stages of development i.e., preliminary feasibility, planning, design, construction, and operational stage and have established themselves as one of the leading engineering consultancies in peat stability assessment, geohazard mapping in peat land areas, investigation of peat failures and site assessment of peat.

This Report was written by Aaron Clarke (FT Principal Geologist, EurGeol, PGeo, MSc in Applied Geotechnics). Aaron is a Principal Geologist with Fehily Timoney and has over 18 years' experience within the geoscience field and over 10 years' experience within ground engineering.

### 2.2 Project Description

Fehily Timoney and Company (FT) were commissioned by MKO Ltd. (on behalf of Coillte) to undertake a geotechnical and peat stability assessment for a proposed peatland restoration at Derryclare, Co. Galway. The aim of the restoration project is to re-establish bogland habitat and native scrub woodland across 20 no. proposed Restoration Harvest Blocks (RHBs) over an area of approximately 350 hectares.

The rehabilitation works will comprise felling of existing Coillte forestry within the proposed RHBs, removal of forestry drains and construction of 1.58km of new access roads to accommodate the felling works. The existing network of access roads (total approximate length of 8.3km) will be used for the removal of felled trees off site.


### 2.3 Peatland Restoration

As part of this assessment, FT took into consideration the guidance set out in *Best practice in raised bogs restoration in Ireland (NPWS, 2017)*. The main restoration methods to be considered within this assessment are:

- Drain blocking; and
- Removal of trees/scrub.

For drain blocking, the most common restoration measure undertaken on bogs in Ireland is blocking of manmade drains. The purpose of this measure is to raise the water table in the drain, and in adjacent areas in order to reduce run-off rates, carbon losses and the potential for subsidence.

Removal of forestry is a proven restoration measure, and has been used effectively by organisations such as Coillte at a number of bogs in Ireland. Removal of forestry is typically combined with other restoration measures such as drain blocking. When both are applied to a suitable area they can be effective in raising water levels in the peat and encouraging peatland development.







## 2.4 Peat Stability Assessment Methodology

FT undertook the assessment following the principles in *Peat Landslide Hazard and Risk Assessments: Best Practice Guide for Proposed Electricity Generation Developments* (2<sup>nd</sup> edition, PLHRAG, 2017). The *Peat Landslide Hazard and Risk Assessment Guide* (PLHRAG) is used in this report as it provides best practice methods to identify, mitigate and manage peat slide hazards and associated risks in respect of consent applications for electricity generation projects.

The aforementioned best practice guide was produced following peat failures in the Shetland Islands, Scotland in September 2009 but more pertinently following the peat failure in October 2003, during the construction of a wind farm at Derrybrien, County Galway, Ireland.

This peat stability assessment has been undertaken taking into account peat failures that have occurred on peatland sites (such as recent failures at Shass Mountain (2020), Co. Leitrim and Meenbog (2020), Co. Donegal). The lessons learned from both peat slide events have been incorporated into this assessment. The Meenbog failure occurred during the construction of a section of floating road on a wind farm on sidelong ground in an area of weak peat. It is important that the existing site drainage is maintained during felling operations to avoid a similar failure to that on Shass Mountain, which occurred following heavy rainfall, and this is referenced in the Risk Assessments for the proposed access roads.

A preliminary desk top study undertaken by FT to determine potential geohazards associated with the proposed rehabilitation works, prior to the site reconnaissance by engineering geologists/geotechnical engineers from FT. The extent and depth of ground investigation and peat stability analysis by FT have been undertaken in accordance with guidance within Eurocode 7 and PLHRAG (2<sup>nd</sup> Edition, 2017) to investigate peat slopes that have the potential to impact on the proposed development, as applicable. Sufficient peat depth data has been recorded during the site walkovers to enable the characterisation of the peat depth across the site as shown in Figure 2-1. The peat stability assessment is undertaken to identify peat slopes at risk from the proposed development, and to identify peat slopes that may pose a risk to the proposed development.

The geotechnical and peat stability assessment at the site included the following activities:

- (1) Desk study, involving the review of publicly available soils and geology maps, records of historical peat failures, aerial photography.
- (2) Site reconnaissance including shear strength and peat depth measurements were undertaken.
- (3) Peat stability assessment of the peat slopes on site using a deterministic and qualitative approach.
- (4) Peat contour depth plan – compiled based on the peat depth probes carried out across the site by FT (2022) and RPS (2021).
- (5) Factor of safety plan – compiled for the short-term critical condition (undrained) for approximately 73 no. FoS points analysed within the proposed RHBs and along the proposed access roads on site (a total of 86 peat probe locations were visited during FT's site walkover, however 13 no. locations were recorded as having no peat).
- (6) A buffer zone plan – identifies areas with an elevated or higher risk where mitigation/control measures will need to be implemented during the site's rehabilitation works to minimise the potential risks, as well as areas where rehabilitation works should be avoided.
- (7) A peat stability risk register was compiled to assess the potential risks at the proposed RHBs and access track locations and determine adequate mitigation/control measures for each location to minimise the potential risks and ensure they are kept within an acceptable range, where necessary.










A flow diagram showing the general methodology for the peat stability assessment is shown in Figure 2-2. The methodology illustrates the optimisation of the site based on the findings from the site reconnaissance and stability analysis and subsequent feedback.

Figure 2-2: Methodology for Peat Stability Assessment



\*An FoS of between 1.0 and 1.3 does not mean that a failure will occur, but that the area requires attention. Mitigation measures can be provided for areas with an FoS of between 1.0 and 1.3 to reduce the risk of failure.

As for all construction projects, a detailed engineering construction design must be carried out by the appointed construction stage designer prior to any rehabilitation work commencing on site. This must take account of the consented project details and any conditions imposed by that consent. This must include a confirmatory peat stability assessment to account for any changes in the environment which may have occurred in the time leading up to the commencement of the rehabilitation works.



## 2.5 Peat Failure Definition

Peat failure in this report refers to a significant mass movement of a body of peat that would have an adverse impact on the proposed site and the surrounding environment. Peat failure excludes localised movement of peat that would occur below an access road, creep movement or erosion type events.

The potential for peat failure at this site is examined with respect to rehabilitation works, construction of access roads and associated activity.

## 2.6 Main Approaches to Assessing Peat Stability


The main approaches for assessing peat stability for peat restoration projects include the following:

- (1) Geomorphological
- (2) Qualitative (judgement)
- (3) Index/Probabilistic (probability)
- (4) Deterministic (factor of safety)

Approaches (1) to (3) listed above are considered subjective and do not provide a definitive indication of stability; in addition, a high level of judgement/experience is required which makes it difficult to relate the findings to real conditions. FT apply a more objective approach, the deterministic approach (as discussed in Section 2.6).

As part of FT's deterministic approach, a qualitative risk assessment is also carried out taking into account qualitative factors, which cannot necessarily be quantified, such as the presence of mechanically cut peat, quaking peat, bog pools, sub peat water flow, slope characteristics and numerous other factors. The qualitative factors used in the risk assessment are compiled based on FT's experience of assessments and construction in peat land sites and peat failures throughout Ireland and the UK. FT have been involved with in excess of 100 wind farm developments across Ireland and the UK at various stages of development, from preliminary feasibility stage through planning and from scheme development at tender design and detailed design stage, through to the construction and operational stages. This approach follows the guidelines for geotechnical risk management as given in Clayton (2001), as referenced in the best practice for Peat Landslide Hazard and Risk Assessment Guide (PLHRAG, 2017), and takes into account the approach of MacCulloch (2005).

The risk assessment uses the results of the deterministic approach in combination with qualitative factors, which cannot be reasonably included in a stability calculation but nevertheless may affect the occurrence of peat instability to assess the risk of instability on a peat land site.



## 2.7 Peat Stability Assessment – Deterministic Approach

The peat stability assessment is carried out across a wide area of peatland to determine the stability of peat slopes and to identify areas of peatland that are suitable for development; this allows the layout of infrastructure on a particular site to be optimised. The assessment provides a numerical value (factor of safety) of the stability of individual parcels of peatland. The findings of the assessment discriminate between areas of stable and unstable peat, and areas of marginal stability where restrictions may apply. This allows for the identification of the most suitable locations for access roads and infrastructure.






A deterministic assessment requires geotechnical information and site characteristics which are obtained from desk study and site walkover, e.g. properties of peat/soil/rock, slope geometry, depth of peat, underlying strata, groundwater, etc. An adverse combination of the factors listed above could potentially result in instability. Using the information above, a factor of safety is calculated for the stability of individual parcels of peatland on a site (as discussed in Section 6. ).

The factor of safety is a measure of the stability of a particular slope. For any slope, the degree of stability depends on the balance of forces between the weight of the soil/peat working downslope (destabilising force) and the inherent strength of the peat/soil (shear resistance) to resist the downslope weight, see Figure 2-3.

Figure 2-3: Peat Slope Showing Balance of Forces to Maintain Stability



The factor of safety provides a direct measure of the degree of stability of a slope and is the ratio of the shear resistance over the downslope destabilising force. Provided the available shear resistance is greater than the downslope destabilising force then the factor of safety will be greater than 1.0 and the slope will remain stable. If the factor of safety is less than 1.0 the slope is unstable and liable to fail. The acceptable range for factor of safety is typically from 1.3 to 1.4.

## 2.8 Applicability of the Factor of Safety (Deterministic) Approach for Peat Slopes

The factor of safety approach is a standard engineering approach in assessing slopes which is applied to many engineering materials, such as peat, soil, rock, etc.

The factor of safety approach is included in the Peat Landslide Hazard and Risk Assessments Best Practice Guide for Proposed Electricity Generation Developments (PLHRAG, 2017); see Section 5.3.1 of the guide. This guide provides best practice methods to identify, mitigate and manage peat slide hazards and associated risks in respect of consent applications for electricity generation projects.

Furthermore, the best practice guide notes that the results from the factor of safety approach 'has provided the most informative results' with respect to analysing peat stability (Section 5.3.1 of the guide).

The factor of safety approach in this report includes undrained (short-term stability) and drained (long-term stability) analyses. The undrained condition is the critical condition for the development. The purpose of the drained analysis is to identify the relative susceptibility of rainfall-induced failures at the site.



Notwithstanding the above, the stability analysis used by FT in this report also includes qualitative factors to determine the potential for peat stability i.e. the analysis used does not solely rely on the factor of safety approach.

The deterministic analysis is considered an acceptable engineering design approach. This concurs with the best practice guide referenced above.

## 2.9 Assessment of Intense Rainfall and Extreme Dry Events on the Peat Slope

The deterministic approach carried out by FT examines intense rainfall and extreme dry events. The deterministic approach includes and undrained (short-term stability) and drained (long-term stability) analysis to assess the factor of safety for the peat slopes against a peat failure.

The drained loading condition applies in the long-term. This condition examines the effect of the change in groundwater level as a result of rainfall on the existing stability of the natural peat slopes. For the drained analysis the level of the water table above the failure surface is required to calculate the factor of safety for the peat slope.

In order to represent varying water levels within the peat slopes, a sensitivity analysis is carried out which assesses varying water level in the peat slopes i.e. water levels ranging from 0 to 100% of the peat depth is conducted, where 0% equates to the peat being completely dry and 100% equates to the peat being fully saturated.

By carrying out such a sensitivity analysis with varying water level in the peat slopes, the effects of intense rainfall and extreme dry events are considered and analysed. The results of which are presented in Section 6. of this report.







### 3. DESK STUDY

The main relevant sources of interest with respect to the site include:

- Geological plans and Geological Survey of Ireland database
- Ordnance survey plans
- Literature review of peat failures

The Geological Survey of Ireland online dataset viewer (GSI, 2022) for the site were used to verify the soil and bedrock conditions.

The Ordnance Survey plans were reviewed to determine if any notable features or areas of particular interest (from a geotechnical point of view) are present on the site.

The desk study also includes a review of both published literature and GSI online dataset viewer (GSI, 2022) on peat failures/landslides in the vicinity of the site.

#### 3.1 Quaternary Geology

A review of the Geological Survey of Ireland online database and published documents from GSI was carried out.

GSI Quaternary Sediments mapping, presented in Figure 3-1, indicates the site is underlain by the following deposits:

- Alluvium Deposits (localised to one area along the western margins of the site)
- Blanket Peat (northernmost portion of the site)
- Till derived from metamorphic rocks (much of the southern portion of the site)
- Bedrock Outcrop or Subcrop (localised areas throughout the site and predominantly within the central/western portions of the site).

#### 3.2 Bedrock Geology

GSI 100K Bedrock mapping, presented in Figure 3-2, indicates the site is underlain by the following formations:

- Rhyolitic Intrusive rocks (Ordovician)
- Streamstown Schist Formation - Psammitic pelitic & semi-pelitic schists (Dalradian)
- Bennabeola Quartzite Formation - Pale quartzites and grits (Dalradian)
- Lakes Marble Formation - marbles, metavolcanics, schists and grits (Dalradian)
- Barnanoraun Schist Formation - aluminous schists and hornblendic rocks (Dalradian)

#### 3.3 Structural Geology

The structural geology (Figure 3-2) across the site comprises a series of NNW-SSE trending faults showing both apparent dextral and sinistral displacement. These faults are laterally continuous over distances of between 0.5 and 5.0km. A solitary NE-SW trending normal fault is located to the south of the site. In addition to faulting, an



east-west trending anticlinal axis crosses the northernmost extent of the site. GSI mapped bedding dips range from 30 to 85° with dip direction typically towards the west.

### 3.4 Economic Geology

The GSI Active Quarries database indicates that the nearest quarry is Lissoughter Green Marble Quarry, located approximately 1.8km southeast of the site. The quarry produces Connemara Marble for ornamental dimension stone.

### 3.5 Karst

GSI Groundwater Karst Data indicates there are no mapped karst features within 20km of the site.

### 3.6 Geological Heritage

GSI Geological heritage mapping indicates there are no geological heritage sites within the site boundary. The closest geological heritage site is located approximately 180m to the south of the site and is described as 'A disused marble quarry site on the northeast shore of Derryclare Lough, in the Inagh Valley' and is designated as a County Geological Site.

### 3.7 Topography

In general, the sites' topography slopes down towards the east. Elevations range from 180m AOD along the eastern slopes of Bencorr to 20m AOD along the shores of Lough Inagh and Derryclare Lough. Slopes generally increase in steepness towards the west, where the site adjoins the upland areas of Bencorr (summit of 690m AOD) and Derryclare (summit of 660m AOD), which form a series of corries and aretes. These aretes form steep sided east-west trending ridgelines, which abut against the sites' western boundary. Two eastward flowing streams flow from the corries and travel through the site before eventually draining into Lough Inagh. The terrain within the south-eastern and north-eastern extents of the site is considerably flatter. However, it is still punctuated by localised areas of elevated ground giving the site an overall undulating or hummocky appearance.

### 3.8 Landslide Susceptibility

The GSI Landslide Susceptibility mapping, presented in Figure 3-3, indicates the site lies within an area classified as having "low" to "high" susceptibility, which is expected given the variable terrain present. The areas mapped as having "moderately high" to "high" landslide susceptibility are typically found along the west of the site and are characterised by steep upland terrain. These areas generally correlate with mapped "bedrock outcrop or subcrop" (Figure 3-2). Structural dip and dip directions are favourable with respect to rock slope stability (i.e. bedding dips into the slope). In-situ peat probe measurements (discussed in detail in Section 5. ) indicate peat depths across these areas are typically shallow (<1m depth). It is therefore considered that the risk of landslide is considered to be negligible and that the GSI Landslide Susceptibility Classification rating at these locations does not accurately reflect actual ground conditions encountered on site.







### 3.9 Previous Failures

There are no recorded peat landslides within the site (GSI, 2022). The closest recorded landslide is located approximately 1.8km to the south of the site (ITM coordinates E 483007, N 747150) and is described as having an 'undefined' landslide mechanism. The failure occurred within an area of mapped Blanket Peat.

The site walkover identified a shallow (<1m deep) historic peat landslip at probe location POI008 (ITM coordinate E 482611, N 752382), which lies outside of the RHBs (immediately west of RHB GY27\_HB0012) but is still within the overall Coillte site. This east-west trending failure is defined by an approximate 10m wide and 40m long concave depression on sloping ground (measured at 26°) with a well-defined failure lobe at its base. The toe of the failure terminates at a tree line comprising mature coniferous trees, suggesting the trees either:

1. prevented further movement; or
2. grew sometime after the failure event.

However, the trees at the toe are all growing vertically showing no signs of orientation change due to past ground movement suggesting they grew after the failure occurred. At the crown there is an approximate 1m deep backscarp (now vegetated). No signs of instability were observed either upslope, downslope or along strike of the failure. Peat depths measured at and around this location were all <1m deep. The topography to the west of the failure steeply climbs until at approximately 100m from the crown there is a near vertical cliff face exposing rocks from the Bennabeola Quartzite Formation (part of an east-west trending arête separating two corries). It is believed that surface water runoff from this upland area is the main contributor to this relatively small and isolated historic peat failure.

The peat stability assessment undertaken as part of this report and discussed in Section 6. indicates a FoS of <1 for both the drained and undrained condition at the location. However, the landslip is deemed to be a shallow (<1m) and isolated occurrence, which will have a negligible impact on the proposed rehabilitation works. Further to this, shallow peat depths (<0.4m) coupled with the occurrence of bedrock outcrop downslope of this failure indicate there is little possibility of this failure, if reactivated, having any negative impact downslope (i.e. within adjacent RHB GY27\_HB0012). However, this area will require appropriate monitoring both during the proposed rehabilitation works and post works as detailed in Section 9.

### 3.10 Previous Investigations


Between 28th July and 10th August 2021 a peat probing survey, comprising 44 no. probe locations was undertaken by RPS. The distribution of the peat probes are presented in Figure 2-1 and recorded depths ranging from 0.2 to 4.25m with a mean and median value of 1.2 and 0.9m respectively. Piezometers were installed at 29 of the 44 peat probe locations and water depths within the peat were recorded. Results from this monitoring programmes are presented in the Table 3-1, an indicate water level depths range from 0 to 0.8m with a mean depth of 0.31m. Based on these water depths the mean degree of saturation within the peat across these locations is estimated at 65%.

Table 3-1: RPS Peat Water Level Data


Location ID	Easting	Northing	Water Depth (m)	Date Monitored	Degree of Saturation (0% = Dry and 100% = fully saturated peat)
0	483210	753495	0.24	03/08/2021	93
1	483458	753128	0.1	03/08/2021	92
2	483884	753096	0.19	03/08/2021	79
3	483923	752753	0.34	03/08/2021	91
4	483604	752756	0.28	03/08/2021	93
5	483334	752835	0.47	03/08/2021	0



Location ID	Easting	Northing	Water Depth (m)	Date Monitored	Degree of Saturation (0% = Dry and 100% = fully saturated peat)
7	482915	752814	0.45	28/07/2021	10
13	483542	751363	DRY	03/08/2021	0
14	483968	751370	0	10/08/2021	100
16	482707	749383	0.8	28/07/2021	67
17	482460	749085	0.05	28/07/2021	99
18	482277	749311	0.06	28/07/2021	97
22	482465	749678	0.33	28/07/2021	74
23	482846	749973	0.31	28/07/2021	81
24	482950	749612	0.47	28/07/2021	62
25	483249	749889	0.56	28/07/2021	82
27	483533	750652	0.3	28/07/2021	60
28	484041	750250	0.15	28/07/2021	95
29	484063	749957	0.3	28/07/2021	14
30	483255	752421	0.2	10/08/2021	78
31	483471	752249	Not found	10/08/2021	-
33	483546	751814	0.56	03/08/2021	34
34	483910	752301	0.58	03/08/2021	60
35	483891	752114	0.48	03/08/2021	62
36	483908	751748	0.25	03/08/2021	83
37	483967	750620	0.24	03/08/2021	60
38	483803	750831	Not found	10/08/2021	-
39	484035	751151	0.11	10/08/2021	84
43	483186	750304	0.25	10/08/2021	86















PLANNING & DEVELOPMENT SECTION  
23 FEB 2023 0 06 0  
GALWAY COUNTY COUNCIL





## 4. FINDINGS OF SITE RECONNAISSANCE

### 4.1 Site Reconnaissance

As part of the assessment of potential peat failure at the proposed site, FT carried out a site reconnaissance in conjunction with the desk study review described in Section 3. This comprised walkover inspections of the site with recording of salient geomorphological features with respect to the proposed rehabilitation areas, which included peat depth and preliminary assessment of peat strength. General photographs of the site are presented in Appendix A.

The following salient geomorphological features were considered:

- Active, incipient or relict instability (where present) within the peat deposits
- Presence of shallow valley or drainage line
- Wet areas
- Any change in vegetation
- Peat depth (peat depth data was also collected by RPS in July and August 2021)
- Slope inclination and break in slope

The survey covered the proposed RHB and access track (new and existing) locations.

The method adopted for carrying out the site reconnaissance relied on experienced practitioners carrying out a visual assessment of the site supplemented with measurement of slope inclinations.

### 4.2 Findings of Site Reconnaissance

A site walkover was undertaken by FT over five days from the 14<sup>th</sup> to the 15<sup>th</sup> November 2022 and from the 8<sup>th</sup> December 2022. Weather conditions during the site walkover were partly cloudy with occasional light showers and low temperatures ranging from 5 to 8°C. Site walkovers were also undertaken by RPS between 28<sup>th</sup> July and 10<sup>th</sup> August 2021.

The main findings from the site walkover are as follows:

- (1) The site is typically covered by a thin mantle of Blanket Peat, which is frequently punctuated by bedrock outcrops. Bedrock outcrops and glacial till deposits are more frequent along the western extent of the site, where the topography steepens and elevations increase as you approach the summit of Derryclare. A pair of incised river channels, which flow from two adjacent glacial corries on the eastern face of Derryclare, expose deposits of blanket peat overlying till, which in turn overlies the pale quartzite rocks and schists of the Bennabeola Quartzite Formation and Streamstown Schist Formation respectively.
- (2) The sites' topography varies considerably. In general, the terrain can be described as having moderate to steep slopes displaying a hummocky terrain. These hummocks are believed to be indicative of shallow knolls of sub-cropping bedrock mantled by relatively thin deposits of peat over till. This is evidenced at several locations throughout the site where exposed outcrops display a morphology, which mimics the hummocky terrain of the adjacent peat covered landscape.
- (3) Peat depths vary across the site depending on mainly topography. Deeper peat (>3m) is confined to the north (RHB GY27\_HB0021, GY27\_HB0009 and GY27\_HB0010) and south (RHB GY27\_HB0027 and








immediately south of GY27\_HB0016) of the site and were recorded in areas of flatter terrain. Peat deposits upslope of these areas typically display depths of <1.5m. The distribution of peat depths across the site is presented as a heat map with peat probe depths in Figure 4-1. In general thinner peat deposits were encountered on slopes.

- (4) The deepest peat deposit was encountered at peat probe location PP002 (ITM coordinates E 482320, N 749000), which is outside of the Coillte site boundary. This area is characterised by buoyant peat with gently undulating to flat terrain with frequent areas of standing water (no bog holes were observed). Vegetation typically comprises grass, rush and sphagnum. This flat area of deep peat is confined to the north, south and west by bedrock outcrops. The western boundary is cut by a south-west flowing stream, beyond which is hummocky peatland with frequent bedrock outcrops. The geology along the southern boundary is defined by a northeast-southwest striking conformable contact between The Streamstown Schist Formation and Bennabeola Quartzite Formation; a similarly trending fault is located to the north of this area and along strike of this conformably contact (Figure 3-2). It is possible that the presence of these geological boundaries have allowed for an increase in groundwater flow through spring lines, thereby influencing the development of this area of deeper peat.
- (5) A total of approximately 130 no. (86 no. completed by FT and 44 no. completed by RPS) peat depth probes were carried out on site during the various site visits. Peat depths recorded across the site ranged from 0.0 to 4.7m with an average depth of 1.1m (Figure 4-1). Approximately 63% of probe locations recorded peat depths of less than 1.0m and 86% of less than 2.0m. A number of localised readings were recorded where peat depths were between 2.0 and 4.7m. Base of peat was typically recorded as sand and gravel (till) or bedrock. Importantly, peat depth varies considerably over relatively short distances and is believed to be a function of the underlying bedrock's hummocky morphology. In general, the peat probes were relatively dry when extracted from the ground, indicating a low saturation level.
- (6) The land within the RHBs is predominantly forested, containing coniferous trees at different stages of maturity. Some of the RHBs have been felled but the stumps and root system remain intact.
- (7) Forestry drainage channels were observed throughout the site and can be clearly seen on available online aerial photography. Where observed during the site walkover, these channels were typically dry. Natural drainage channels also proliferate the site; these are often narrower and deeper than the forestry drainage and, during the time of the site walkover, appear to be responsible for most of the surface water drainage.
- (8) One historic peat failure was identified just outside of the site boundary and has been described earlier. No evidence of ongoing peat instability was noted in this area, or elsewhere on the site, during the site walkovers.
- (9) The occurrence of buoyant peat was recorded at four peat probe locations (PP001, PP002, PP037 and PP043) where peat depths range from 1.7 to 4.7m.
- (10) Localised areas of ponded water were recorded. This is not unexpected given the ground conditions and the flat terrain present in localised areas across the site.
- (11) With respect to the existing and proposed access roads, peat depths are typically less than 1.0m (average 1m) with localised deeper deposits of up to 3.0m recorded. All existing access roads, which are typically constructed sidelong to the site slopes, appear to be founded on either till or bedrock.
- (12) Slope angles across the site range from 1 to 32 degrees with a mean and median value of 10 and 7.5 degrees respectively. The slope angle was obtained on site using a handheld Silva Clino Master, which has an accuracy of +/- 0.25 degrees. The slope angle quoted typically reflects the representative slope at each of the peat probe locations. The variable and sometimes steep topography/nature of the terrain on site highlights the potential risk of peat failure.





**Legend**

- Restoration Harvest Blocks

Existing Access Roads

New Access Roads

All FTC RPS Peat Depths (m bgl)

Peat Depth

- 0 - 0.5
- 0.5 - 1
- 1 - 1.5
- 1.5 - 2
- 2 - 2.5
- 2.5 - 3
- 3 - 3.5
- 3.5 - 4
- 4 - 4.5
- 4.5 - 5

**TITLE:**  
Heat Map Showing Peat Depths

**PROJECT:**  
Derryciare Peatland Rehabilitation

**FIGURE NO:** 4-1

**CLIENT:** MKD

**SCALE:** 1:20,000

**DATE:** 09/02/2023

**REVISION:** 0

**PAGE SIZE:** A3

**FEHILY TIMONEY** Cork | Dublin | Carlow  
www.fehilytimoney.ie





## 5. PEAT DEPTHS, STRENGTH & SLOPE AT RHB AND NEW ACCESS ROAD LOCATIONS

As part of the site walkover, peat depth, in-situ peat strength and slope angles were recorded at various locations across the site.

### 5.1 Peat Depth

Peat depth probes were carried out within the proposed RHBs and along access roads. The locations of the probes were predetermined at the desk study stage to complement the existing RPS peat probe survey undertaken in 2021 and to give a general coverage of the site.

### 5.2 Peat Strength

The strength testing was carried out in-situ using a Geonor H-60 Hand-Field Vane Tester. From FT's experience hand vanes give indicative results for in-situ strength of peat and would be considered best practice for the field assessment of peat strength.

### 5.3 Slope Angle

The slope angles at each of the main infrastructure locations were obtained using a combination of readings taken during the site reconnaissance by FT using handheld equipment, such as the Silva Clino Master and from contour survey plans for site.

The slope angle quoted typically reflects the general slope at each of the peat probe locations. It should be noted that slope angles derived from contour survey plans (such as for the RPS peat probe locations) would be considered approximate, as such surveys are dependent on the density of survey data and do not always reflect local variations in ground topography. Slope angles recorded during the site reconnaissance by FT using handheld equipment would generally be deemed more accurate and representative of local topography.

### 5.4 Summary of Findings

Based on the peat depths recorded across the site by FT and RPS, the peat varied in depth from 0.0 (no peat) to 4.7m with a mean and median depth of 1.1m and 0.8m respectively. All peat depth probes carried out on site have been utilised to produce a heat map illustrating peat depths across the RHBs (Figure 4-1).

A summary of the peat depths is given in Table 5-1. The data presented in Table 5-1 is used in the peat stability assessment of the site. RSP locations were excluded from the stability analyses as no slope angles were provided.



Table 5-1: Peat Depth & Slope Angle at RHB, Access Roads and Points of Interest

Location	Easting	Northing	Peat Depth Range (mbgl)	Slope Angle Range (degrees)
<b>Restoration Harvest Blocks (Coordinates represent approx. centre of RHB)</b>				
GY27_3_09	482827	749973	0.1 to 2.0	3 to 10
GY27_HB0009	483856	753047	2.0 to 3.7	3 to 15
GY27_HB0010	483852	752726	0.4 to 4.3	2 to 4
GY27_HB0011	483800	752243	0.9 to 2.0	3
GY27_HB0012	482865	752344	0.0 to 2.5	2 to 28
GY27_HB0013	483493	750691	0.0 to 0.7	5 to 32
GY27_HB0014	482481	749694	0.1 to 2.0	2 to 20
GY27_HB0015	482161	749574	0.1 to 1.5	5 to 10
GY27_HB0016	482461	749191	0.1 to 1.7	2 to 12
GY27_HB0017	482701	749106	0.0 to 0.2	5 to 30
GY27_HB0018	483725	752502	0.2 to 0.4	3 to 8
GY27_HB0020	482900	749603	0.9 to 1.3	12
GY27_HB0021	483159	752945	0.2 to 3.3	3 to 8
GY27_HB0022	483382	751458	0.1 to 1.4	5 to 15
GY27_HB0023	482714	749676	0.0 to 0.9	3
GY27_HB0024	482819	749388	0.2 to 2.4	2 to 10
GY27_HB0027	483361	749396	0.4 to 4.0	2 to 7
GY27_HB0028	483366	749952	0.3 to 3.1	5 to 10
GY27_HB0029	483472	750413	0.0 to 0.7	15 to 16
GY27_HB0030	483121	749806	0.0 to 1.4	8
<b>Access Roads (Coordinates represent approx. centre of Access Road)</b>				
GY27R0025	483687	751453	0.0 to 2.8	1 to 24
GY27R0026	484034	751590	0.0 to 0.3	3 to 7
GY27R0027	483407	750208	0.0 to 1.4	5 to 16
GY27R0049	484363	749945	0.5 to 1.8	3
GY27R0052	483290	750552	0.0 to 0.8	13
GY27R0054	482692	749385	0.0 to 2.0	2 to 12
New Access Road (North)	483727	752817	0.2 to 3.0	3 to 4
New Access Road (South)	482567	749472	0.1 to 1.1	2 to 20
<b>Points of Interest / Areas outside of Restoration Harvest Blocks</b>				
PP001 – expansive area of deeper peat (not in block)	482609	749095	2.3	3
PP002 – expansive area of deeper peat (not in block)	482320	749000	4.7	2
POI008 – area of historic peat failure (not in block/site)	482611	752382	1.0	26

Note 1: The data presented in the table above is used in the peat stability assessment of the site.

In addition to probing, in-situ shear vane testing was carried out as part of the ground investigation. Strength testing was carried out at selected locations across the site to provide representative coverage of indicative peat strengths. The results of the vane testing with depth are presented in Figure 5-1.

The hand vane results indicate undrained shear strengths in the range 4 to 40kPa, with a mean and median value of 18 and 16kPa respectively. The strengths recorded would be typical of well drained peat as is generally present on site.

Peat strength at sites of known peat failures (assuming undrained loading failure) are generally very low, for example the undrained shear strength at the Derrybrien failure (AGEC, 2004) as derived from back analysis, was estimated at 2.5kPa. The recorded undrained strength at Sheskin South is significantly greater than the lower bound values for Derrybrien indicating that there is no close correlation to the peat conditions at the Derrybrien site and that there is significantly less likelihood of failure on the Proposed Development site.







Figure 5-1: Peak Undrained Shear Strength ( $c_u$ ) Profile for Peat with Depth





## 6. PEAT STABILITY ASSESSMENT

The peat stability assessment includes an assessment of the stability of the natural peat slopes for individual parcels across the site including the RHBs and along the proposed access roads. The assessment also analyses the stability of the natural peat slopes with a surcharge loading of 10kPa, simulating the temporary load created by forestry machinery. On occasion, forestry machinery (such as harvesters) will exert ground pressures >10kPa on the underlying peat. However, the extensive root system from the existing and recently felled trees within the RHBs is anticipated to form a sufficient anchorage to support the temporary higher loadings produced by these plant. Additional measures to include the use of brash mattresses to support working platforms and haul roads shall also be used.

### 6.1 Methodology for Peat Stability Assessment

Stability of a peat slope is dependent on several factors working in combination. The main factors that influence peat stability are slope angle, shear strength of peat, depth of peat, pore water pressure and loading conditions.

An adverse combination of factors could potentially result in peat sliding. An adverse condition of one of the above-mentioned factors alone is unlikely to result in peat failure. The infinite slope model (Skempton and DeLory, 1957) is used to combine these factors to determine a factor of safety for peat sliding. This model is based on a translational slide, which is a reasonable representation of the dominant mode of movement for peat failures.

To assess the factor of safety for a peat slide, an undrained (short-term stability) and drained (long-term stability) analysis has been undertaken to determine the stability of the peat slopes on site.

1. The undrained loading condition applies in the short-term during construction and until construction induced pore water pressures dissipate.
2. The drained loading condition applies in the long-term. The condition examines the effect of the change in groundwater level as a result of rainfall on the existing stability of the natural peat slopes.

Undrained shear strength values ( $c_u$ ) for peat are used for the total stress analysis. Based on the findings of the 2003 Derrybrien failure and other failures in peat, undrained loading during construction was found to be the critical failure mechanism.

A drained analysis requires effective cohesion ( $c'$ ) and effective friction angle ( $\phi'$ ) values for the calculations. These values can be difficult to obtain because of disturbance experienced when sampling peat and the difficulties in interpreting test results due to the excessive strain induced within the peat. To determine suitable drained strength values a review of published information on peat was carried out. Table 6-1 shows a summary of the published information on peat together with drained strength values.

From Table 6-1 the values for  $c'$  ranged from 1.1 to 8.74kPa and  $\phi'$  ranged from 21.6 to 43°. The average  $c'$  and  $\phi'$  values are 4.5kPa and 30° respectively. Based on the above, it was considered to adopt a conservative approach and to use design values below the averages. For design the following general drained strength values have been used for the site:

$$\begin{aligned}c' &= 4\text{kPa} \\ \phi' &= 25^\circ\end{aligned}$$







Table 6-1: List of Effective Cohesion and Friction Angle Values for Peat

Reference	Cohesion, $c'$ (kPa)	Friction Angle, $\phi'$ (degrees)	Testing Apparatus/ Comments
Hamrahan et al (1967)	5 to 7	36 to 43	From triaxial apparatus
Rowe and Mylleville (1996)	2.5	28	From simple shear apparatus
Landva (1980)	2 to 4	27.1 to 32.5	Mainly ring shear apparatus for normal stress greater than 13kPa
Carling (1986)	5 to 6	-	At zero normal stress
	6.5	0	-
Farrell and Hebib (1998)	0	38	From ring shear and shear box apparatus. Results are not considered representative.
	0.61	31	From direct simple shear (DSS) apparatus. Result considered too low therefore DSS not considered appropriate
Rowe, Maclean and Soderman (1984)	1.1	26	From simple shear apparatus
	3	27	From DSS apparatus
McGreever and Farrell (1988)	6	38	From triaxial apparatus using soil with 20% organic content
	6	31	From shear box apparatus using soil with 20% organic content
Hungr and Evans (1985)	3.3	-	Back-analysed from failure
Dykes and Kirk (2006)	3.2	30.4	Test within acrotelm
Dykes and Kirk (2006)	4	28.8	Test within catotelm
Warburton et al (2003)	5	23.9	Test in basal peat
Warburton et al (2003)	8.74	21.6	Test using fibrous peat
Hendry et al (2012)	0	31	Remoulded test specimen
Komatsu et al (2011)	8	34	Remoulded test specimen
Zwanenburg et al (2012)	2.3	32.3	From DSS apparatus
Den Haan & Grognet (2014)	-	37.4	From large DSS apparatus
O'Kelly & Zhang (2013)	0	28.9 to 30.3	Tests carried out on reconstituted, undisturbed and blended peat samples



## 6.2 Analysis to Determine Factor of Safety (Deterministic Approach)

The purpose of the analysis was to determine the Factor of Safety (FoS) of the peat slopes using infinite slope analysis. The analysis was carried out at RHBs and along the proposed access roads.

The FoS provides a direct measure of the degree of stability of the slope. A FoS of less than 1.0 indicates that a slope is unstable, a FoS of greater than 1.0 indicates a stable slope.

The acceptable safe range for FoS typically ranges from 1.3 to 1.4. The previous code of practice for earthworks BS 6031:1981 (BSI, 1981), provided advice on design of earthworks slopes. It stated that for a first-time failure with a good standard of site investigation the design FoS should be greater than 1.3.

As a general guide the FoS limits for peat slopes in this report are summarised in Table 6-2.

**Table 6-2: Factor of Safety Limits for Slopes**

Factor of Safety (FoS)	Degree of Stability
Less than 1.0	Unstable (red)
Between 1.0 and 1.3	Marginally stable (yellow)
1.3 or greater	Acceptable (green)

Eurocode 7 (EC7) (IS EN 1997-1:2005) now serves as the reference document and the basis for design geotechnical engineering works. The design philosophy used in EC7 applies partial factors to soil parameters, actions and resistances. Unlike the traditional approach, EC7 does not provide a direct measure of stability, since global Factors of Safety are not used.

As such, and in order to provide a direct measure of the level of safety on a site, EC7 partial factors have not been used in this stability assessment. The results are given in terms of FoS.

Lower bound undrained shear strength ( $c_u$ ) values for the peat of 4kPa (for slopes  $<6^\circ$ ) and 10kPa (for slopes  $>6^\circ$ ) were selected for the assessment and were based on the  $c_u$  values recorded on site. It should be noted that these  $c_u$  values are considered a conservative value for the analysis and are not representative of all peat present across the site. In reality the peat generally has a higher undrained strength.

The formula used to determine the factor of safety for the undrained condition in the peat (Bromhead, 1986) is as follows:

$$F = \frac{c_u}{\gamma \sin \alpha \cos \alpha}$$

Where:

- $F$  = Factor of Safety
- $c_u$  = Undrained strength
- $\gamma$  = Bulk unit weight of material







$z$  = Depth to failure plane assumed as depth of peat  
 $\alpha$  = Slope angle

The formula used to determine the factor of safety for the drained condition in the peat (Bromhead, 1986) is as follows:

$$F = \frac{c' + (\gamma z - \gamma_w h_w) \cos^2 \alpha \tan \phi'}{\gamma z \sin \alpha \cos \alpha}$$

Where:

$F$  = Factor of Safety  
 $c'$  = Effective cohesion  
 $\gamma$  = Bulk unit weight of material (Peat)  
 $z$  = Depth to failure plane assumed as depth of peat  
 $\gamma_w$  = Unit weight of water  
 $h_w$  = Height of water table above failure plane  
 $\alpha$  = Slope angle  
 $\phi'$  = Effective friction angle

For the drained analysis the level of the water table above the failure surface is required to calculate the factor of safety for the slope. Since the water level in blanket peat can be variable and can be recharged by rainfall, it is not feasible to establish its precise location throughout the site. Therefore, a sensitivity analysis using water level ranging between 0% and 100% of the peat depth was conducted, where 0% equates to the peat being completely dry and 100% equates to the peat been fully saturated.

The following general assumptions were used in the analysis of peat slopes at each location:

- (1) Peat depths are based on the maximum peat depth recorded at each location from the walkover surveys.
- (2) The slope angles used in the peat stability assessment were obtained during the site reconnaissance by FT using handheld equipment. Slope angles were not recorded for the 44 no. RPS peat probe locations. As a result they will not be included in the stability analysis.
- (3) Slope angle at base of sliding assumed to be parallel to ground surface.
- (4) A lower bound undrained shear strength,  $c_u$  for the peat of 4kPa and 10kPa, depending on the location, was selected for the assessment. The value of 10kPa was used in areas with steeper slopes ( $>6^\circ$ ). The lowest recorded value on the site during the site walkover was 4kPa. It should be noted that a  $c_u$  of 4/10kPa for the peat is considered a conservative value for the analysis and is not representative of all peat present across the site. In reality, the majority of the peat has a significantly higher undrained strength as a result of the extensive drainage (both natural and artificial) present within the forestry across the site.



For the stability analysis two load conditions were examined, namely

Condition (1): no surcharge loading;

Condition (2): surcharge of 10 kPa, to represent temporary loading from site traffic and forestry machinery is assumed as a worst case.

### 6.3 Results of Analysis

#### 6.3.1 Undrained Analysis for the Peat

The results of the undrained analysis for the natural peat slopes at all locations analysed are presented in Appendix C and the results of the undrained analysis for the most critical load case (load condition 2) are shown on Figure 6-1. The undrained analysis for load condition 2 is considered the most critical load case as most peat failures occur in the short term upon loading of the peat surface. The results from the RHBs and along access roads, are summarised in Table 6-3.

The calculated FoS for load condition 1 is in excess of 1.30 for each of the peat probe locations (73 no. locations) analysed with a range of FoS of 1.78 to 58.48, indicating a low risk of peat instability.

The calculated FoS for load condition 2 is in excess of 1.30 for each of the peat probe locations (72 no. locations), with the exception of peat probe location POI008, which gave a undrained FOS of 0.89. POI008 represents an isolated historic peat failure, which is located outside of the RHB and shows no sign of recent instability. The remaining locations were analysed with a range of FoS of 1.40 to 8.02, again indicating a low risk of peat instability with respect to the RHBs and access roads.

**Table 6-3: Factor of Safety Results (Undrained Condition)**

Location ID	Easting <sup>Note 1</sup>	Northing <sup>Note 1</sup>	Minimum Factor of Safety for Load Condition	
			Condition (1)	Condition (2)
Restoration Harvest Block (RHB)				
GY27_3_09	482827	749973	3.65	2.25
GY27_HB0009	483856	753047	2.60	2.05
GY27_HB0010	483852	752726	2.55	1.91
GY27_HB0011	483800	752243	3.06	2.19
GY27_HB0012	482865	752344	1.97	1.40
GY27_HB0013	483493	750691	3.63	1.49
GY27_HB0014	482481	749694	9.07	2.83
GY27_HB0015	482161	749574	3.90	2.34
GY27_HB0016	482461	749191	6.75	4.25
GY27_HB0017	482701	749106	14.40	2.40
GY27_HB0018	483725	752502	18.14	5.18
GY27_HB0020	482900	749603	5.46	2.59
GY27_HB0021	483159	752945	1.92	1.44







Location ID	Easting <sup>Note 1</sup>	Northing <sup>Note 1</sup>	Minimum Factor of Safety for Load Condition	
			Condition (1)	Condition (2)
GY27_HB0022	483382	751458	3.29	1.92
GY27_HB0023	482714	749676	8.06	3.82
GY27_HB0024	482819	749388	5.73	3.82
GY27_HB0027	483361	749396	2.87	2.29
GY27_HB0028	483366	749952	2.66	1.83
GY27_HB0029	483472	750413	5.39	2.22
GY27_HB0030	483121	749806	5.18	3.02
<b>Existing Access Roads</b>				
GY27R0025	483687	751453	4.86	2.00
GY27R0026	484034	751590	30.61	6.12
GY27R0027	483407	750208	5.18	2.22
GY27R0049	484363	749945	4.25	2.73
GY27R0052	483290	750552	No Peat	
GY27R0054	482692	749385	5.46	2.59
<b>Proposed Access Roads</b>				
Access Road (South)	483727	752817	10.43	2.83
Access Road (North)	482567	749472	1.92	1.44
<b>Peat Probe Locations Outside of RHBs</b>				
POI008 <sup>Note 2</sup>	482611	752382	1.78	0.89
PP001	482609	749095	3.33	2.32
PP002	482320	749000	2.44	2.01

Note 1 – for RHBs and Roads the ITM coordinate represent the approx. centre of the feature

Note 2 – this peat failure is deemed to be a shallow (<1m) and isolated occurrence, which will have a negligible impact on the proposed rehabilitation works. It will therefore be discounted from any further assessment.









### 6.3.2 Drained Analysis for the Peat

The results of the drained analysis for the peat are presented in Appendix C. The results from the RHBs and along access roads, are summarised in Table 6-4. As stated previously, the drained loading condition examines the effect of in particular, rainfall on the existing stability of the natural peat slopes and represents the post rehabilitation phase of the development.

Out of the 73 no. analysed peat probe locations, 69 no. gave a calculated FoS for load condition 1 in excess of 1.30 (FoS range of 1.45 to 46.07). Three peat probe locations gave a FoS of between 1 and 1.3 and one peat probe location gave a FoS of <1. In general, results from this analysis indicate the site has a low risk of peat instability. However, further consideration has to be given to the following RHBs with respect to isolated low (<1.3) FoS values:

- GY27\_HB0009
- GY27\_HB0012
- GY27\_HB0028

The calculated FoS for load condition 2 is in excess of 1.30 for each of the locations (70 no. locations), with the exception of three peat probe locations, which give a drained FoS ranging from 0.99 to 1.16. The remaining locations were analysed with a range of FoS of 1.96 to 13.79, indicating a low risk of peat instability. However, further consideration has to be given to the following RHBs with respect to isolated low (<1.3) FoS values:

- GY27\_HB0002
- GY27\_HB0013

Table 6-4: Factor of Safety Results (Drained Conditions)

Location ID	Easting <sup>Note 1</sup>	Northing <sup>Note 1</sup>	Minimum Factor of Safety for Load Condition (Assuming 100% Water)	
			Condition (1)	Condition (2)
Restoration Harvest Block (RHB)				
GY27_3_09	482827	749973	1.46	1.92
GY27_HB0009	483856	753047	1.04	1.76
GY27_HB0010	483852	752726	2.55	4.14
GY27_HB0011	483800	752243	3.06	4.73
GY27_HB0012	482865	752344	0.79	1.15
GY27_HB0013	483493	750691	1.45	1.16
GY27_HB0014	482481	749694	3.63	2.30
GY27_HB0015	482161	749574	1.56	1.99
GY27_HB0016	482461	749191	6.75	3.78
GY27_HB0017	482701	749106	5.76	1.92
GY27_HB0018	483725	752502	7.26	4.44
GY27_HB0020	482900	749603	2.19	2.19
GY27_HB0021	483159	752945	1.67	2.45
GY27_HB0022	483382	751458	3.29	2.85



Location ID	Easting <sup>Note 1</sup>	Northing <sup>Note 1</sup>	Minimum Factor of Safety for Load Condition (Assuming 100% Water)	
			Condition (1)	Condition (2)
GY27_HB0023	482714	749676	8.50	8.71
GY27_HB0024	482819	749388	5.73	4.15
GY27_HB0027	483361	749396	2.76	3.23
GY27_HB0028	483366	749952	1.06	1.56
GY27_HB0029	483472	750413	2.16	1.84
GY27_HB0030	483121	749806	2.07	2.59
<b>Existing Access Roads</b>				
GY27R0025	483687	751453	1.94	1.64
GY27R0026	484034	751590	16.53	5.92
GY27R0027	483407	750208	2.07	1.84
GY27R0049	484363	749945	4.25	5.91
GY27R0052	483290	750552	No Peat	
GY27R0054	482692	749385	2.19	2.19
<b>Proposed Access Roads</b>				
Access Road (South)	483727	752817	10.43	2.30
Access Road (North)	482567	749472	1.92	3.10
<b>Peat Probe Locations Outside of RHBs</b>				
POI008 <sup>Note 2</sup>	482611	752382	1.02	0.99
PP001	482609	749095	3.33	5.02
PP002	482320	749000	2.44	4.35

Note 1 – for RHBs and Roads the ITM coordinate represent the approx. centre of the feature

Note 2 – this peat failure is deemed to be a shallow (<1m) and isolated occurrence, which will have a negligible impact on the proposed rehabilitation works. It will therefore be discounted from any further assessment.

Based on the findings from the initial drained analysis (assuming water level at 100%) a sensitivity analysis was undertaken to assess varying degrees of saturation within the peat slopes. The analysis was undertaken using water levels ranging from 0 to 100% (at 25% intervals). The results from this analysis are presented in Appendix C.

Existing water monitoring data captured by RPS in 2021, coupled with field observations made during FT's 2022 site walkovers, indicate groundwater depths, particularly on sloping ground (>6°) are deeper than assumed in the initial analysis. To reflect actual site conditions, a water level of 50% within the peat was chosen. This is still deemed to be a conservative estimate.

The FoS was recalculated using the 50% water level for locations that initially returned a drained FoS of <1.3. The results of this analysis are summarised in Table 6-5 and show drained FoS values >1.3, with the exception of POI008 (FoS = 1.22).








Table 6-5: Comparison of Factor of Safety Results at 100% and 50% Water Levels within the Peat

Location ID	Factor of Safety for Load Condition (Assuming 100% Water)		Factor of Safety for Load Condition (Assuming 50% Water)	
	Condition (1)	Condition (2)	Condition (1)	Condition (2)
GY27_HB0009	1.04	1.76	3.26	3.51
GY27_HB0012	0.79	1.15	1.88	1.32
GY27_HB0013	1.45	1.16	1.93	1.36
GY27_HB0028	1.06	1.56	2.39	2.47
POI008 <sup>Note 1</sup>	1.02	0.99	1.49	1.22

Note 1 – this peat failure is deemed to be a shallow (<1m) and isolated occurrence, which will have a negligible impact on the proposed rehabilitation works. It will therefore be discounted from any further assessment.

The areas with FoS values <1.3 at 100% water level (Table 6-5) will be subject to appropriate monitoring (both during and post works) as detailed in Section 9. In addition to monitoring, the appointed forestry contractor shall ensure that the natural site drainage is maintained during the rehabilitation works, thereby reducing the likelihood of water levels within the peat of rising to 100%.









## 7. PEAT STABILITY RISK ASSESSMENT

A peat stability risk assessment was carried out for the RHBs and along the access roads. This approach takes into account guidelines for geotechnical/peat stability risk assessments as given in PLHRA (2017) and MacCulloch (2005).

The risk assessment uses the results of the stability analysis (deterministic approach) in combination with qualitative factors, which cannot be reasonably included in a stability calculation but nevertheless may affect the occurrence of peat instability, to assess the risk for each infrastructure element.

For each of the RHBs and access roads, a risk rating (product of probability and impact) is calculated and rated as shown in Table 7-1. Where a subsection is rated 'Medium' or 'High', control measures are required to reduce the risk to at least a 'Low' risk rating. Where a subsection is rated 'Low' or 'Negligible', only routine control measures are required.

Risk Rating Legend

17 to 25	High: avoid works in area or significant control measures required
11 to 16	Medium: notable control measures required
5 to 10	Low: only routine control measures required
1 to 4	Negligible: none or only routine control measures required

A full methodology for the peat stability risk assessment is given in Appendix D.

### 7.1 Summary of Risk Assessment Results

The results of the peat stability risk assessment for potential peat failure at the main infrastructure elements is presented as a Geotechnical Risk Register in Appendix B and summarised in Table 7-2. The risk rating for each area (RHBs, Existing Access Roads and Proposed Access Roads) is designated Low to Medium following some general mitigation/control measures being implemented.


Details of the required mitigation/control measures can be found in the Geotechnical Risk Register for each infrastructure element (Appendix B) and are summarised below:

- Ensure appropriate supervision of the site is undertaken by the appointed contractor using experienced personnel.
- Use of experienced contractors, trained operators and appropriate plant to carry out the work.
- Use of experienced geotechnical staff for supervision of rehabilitation works for risk ratings of >11 (Medium to High risk)
- Maintain hydrology of area as far as possible by ensuring the site's natural drainage is preserved during the proposed rehabilitation works. This will help prevent the build-up of water pressures in the peat, leading to the peat becoming "buoyant".
- Stabilise wet peat using stacked branches or trunks laid across/perpendicular to temporary haulage routes (not applicable to existing/new access roads).
- Post works monitoring of the site be undertaken by experienced geotechnical staff over a period of no less than 12 months (where risk rating is >11 (Medium to High risk) after post control measures are prescribed).



Table 7-2: Summary of Peat Stability Risk Register

Location ID	Pre-Control Measure Implementation Risk Rating	Pre-Control Measure Implementation Risk Rating Category	Notable Control Measures Required	Post-General Control Measure Implementation Risk Rating	Post-General Control Measure Implementation Risk Rating Category
<b>Restoration Harvest Block (RHB)</b>					
GY27_3_09	Low	5-10	No	Low	5-10
GY27_HB0009	High	17-25	Yes	Low	5-10
GY27_HB0010	High	17-25	Yes	Low	5-10
GY27_HB0011	Low	5-10	No	Low	5-10
GY27_HB0012	High	17-25	Yes	Low	5-10
GY27_HB0013	Medium	11-16	No	Low	5-10
GY27_HB0014	Low	5-10	No	Low	5-10
GY27_HB0015	Low	5-10	No	Low	5-10
GY27_HB0016	Low	5-10	No	Low	5-10
GY27_HB0017	Low	5-10	No	Low	5-10
GY27_HB0018	Low	5-10	No	Low	5-10
GY27_HB0020	Low	5-10	No	Low	5-10
GY27_HB0021	Medium	11-16	No	Low	5-10
GY27_HB0022	Low	5-10	No	Low	5-10
GY27_HB0023	Low	5-10	No	Low	5-10
GY27_HB0024	Low	5-10	No	Low	5-10
GY27_HB0027	Medium	11-16	No	Low	5-10
GY27_HB0028	Medium	11-16	No	Low	5-10
GY27_HB0029	Low	5-10	No	Low	5-10
GY27_HB0030	Low	5-10	No	Low	5-10
<b>Existing Access Roads</b>					
GY27R0025	Low	5-10	No	Low	5-10
GY27R0026	Low	5-10	No	Low	5-10
GY27R0027	Low	5-10	No	Low	5-10
GY27R0049	Low	5-10	No	Low	5-10
GY27R0052	Low	5-10	No	Low	5-10
GY27R0054	Low	5-10	No	Low	5-10
<b>New Access Roads</b>					
Access Road (South)	Low	5-10	No	Low	5-10
Access Road (North)	High	11-16	No	Low	5-10







## 8. FOUNDING DETAILS FOR ACCESS ROADS

### 8.1 Access Roads

It is recommended that access roads on site are constructed as excavate and replace (founded) type construction, which, given the ground conditions and type of terrain present, is deemed the most appropriate construction approach.

The total length of new access roads to be constructed on site is 1.58km (Figure 2-1)

It is anticipated that peat spoil resulting from the construction of the proposed access roads can be re-used in the blocking of forestry drainage as part of the re-wetting works.





## 9. WORKS MONITORING AND POST WORKS MONITORING

### 9.1 Works Supervision and Monitoring

Works supervision can be classed into two divisions which require different levels of experience with respect to the supervisor and shall be based on the post control risk rating presented in Appendix B.

Where the post control risk rating is  $\leq 10$  (Negligible to Low) the works shall be supervised full-time by personnel with a minimum of 10 years' experience working within the forestry industry to include relevant experience in peatland rehabilitation.


Where the post control risk rating is  $\geq 10$  (Medium to High) the works shall be supervised full-time by a suitably qualified geotechnical engineer/ engineering geologist with no less than 10 years' relevant experience.

### 9.2 Movement Monitoring Posts

To monitor possible peat movements in areas where the pre-control measure risk rating (Appendix B) is  $\geq 10$  (Medium to High), it is proposed to install sighting posts upslope and downslope of the rehabilitation works areas and access roads. Details of sighting posts are given below.

1. A line of sighting posts shall comprise:
  - a. A line of wooden stakes (typically 1 to 1.5m long) placed vertically into the peat to form a straight line.
  - b. The sighting line shall comprise 6 nos. posts at (say) 5m centres that is a line some 25m long.
  - c. A string line shall be attached to the first and last posts and all intervening posts shall be adjusted so they are just touching the string line.
2. Lines of sighting posts shall be placed across the existing slope about 5m away from the area to be worked. It is recommended that the posts are located along the road at 10m intervals in areas of deep peat (say greater than 1m). Where there are relatively steeper slopes or softer ground a sighting line shall be placed down the slope, or at any location where monitoring would be deemed useful.
3. Each line of sighting posts shall be uniquely referenced with each post in the line given a reference. The post reference shall be marked on each post (e.g. reference 1-1, 1-2, 1-3, 1-4, 1-5, and 1-6 for posts in line 1).
4. The sighting lines shall be monitored at the beginning of each working day, and during the day were considered appropriate (e.g. when working activity is concentrated at a specific location).
5. Monitoring of the posts shall comprise sighting along the line and recording any relative movement of posts from the string line.
6. Where increased movements are recorded the frequency of monitoring shall be increased.

A monitoring record shall be kept of the date, time and relative movement of each post, if any. This record shall be updated and stored as a spreadsheet.







### 9.3 Post Works Monitoring

Where the pre-control risk rating (Appendix B) is  $\geq 10$  (Medium to High) the affected area shall be monitored on a monthly basis for no less than 12 months. Monitoring shall be undertaken by a suitably qualified geotechnical engineer/ engineering geologist with no less than 10 years' relevant experience. The need for monitoring beyond the 12 month period shall be determined based on findings from the initial monitoring period.

As part of the post works monitoring the following factors shall be considered:

- Weather at time of visit
- Evidence of sub peat water flow
- Evidence of surface water flow
- Evidence of historic and recent failures/slips
- Type of vegetation
- General slope characteristics
- Evidence of buoyant peat
- Evidence of bog pools

Photos shall also be taken at set locations and orientations during each visit for comparison purposes.



## 10. SUMMARY AND RECOMMENDATIONS

### 10.1 Summary

FT was engaged by MKO to undertake a geotechnical and peat stability assessment of the proposed peatland rehabilitation site at Derryclare, Co. Galway.

The findings of the peat assessment showed that the proposed RHB and new and existing access roads, generally have a low risk of peat failure and are suitable for the proposed rehabilitation works. The findings include recommendations and control measures for rehabilitation work in peat lands, all of which will be implemented in full to ensure that all works adhere to an acceptable standard of safety.

The site is typically covered by a thin mantle of Blanket Peat, which is frequently punctuated by bedrock outcropping. Bedrock outcrops and glacial till deposits are more frequent along the western extent of the site, where the topography steepens. The sites' topography varies considerably. In general, the terrain can be described as having moderate to steep slopes displaying a hummocky terrain. The land within the RHBs is predominantly forested, containing coniferous trees at different stages of maturity. Some of the RHBs have been felled but the stumps and root system remain intact.

Peat thicknesses recorded during the site walkovers from 130 probes ranged from 0.0 to 4.7m with an average depth of 1.1m. 63% of the probes recorded peat depths of less than 1.0m, with 86% of peat depth probes recorded peat depths of less than 2.0m. The deepest peat deposits of


Slope inclinations at the main infrastructure locations range from 1 to 32 degrees with a mean value of 10 degrees.

An analysis of peat sliding was carried out at each of the FT peat probe locations within the RHBs for both the undrained and drained conditions. The purpose of the analysis was to determine the Factor of Safety (FoS) of the peat slopes.

An undrained analysis was carried out, which applies in the short-term during the rehabilitation works. For the undrained condition, the calculated FoS for load conditions 1 and 2 for the locations analysed, showed that all locations within the RHBs and along the new and existing access roads returned a FoS >1.3, indicating a low risk of peat failure.

A drained analysis was also carried out, which examined the effect of in particular, rainfall on the existing stability of the natural peat slopes on site. For the drained condition (at 100% water level within the peat), the calculated FoS for load conditions (1) & (2) for the locations analysed, showed that locations within the RHBs and along the new and existing access roads typically returned FoS values >1.3. However, the analyses returned FoS values of >1.3 at six locations with the RHBs. When analysed using a 50% water level (thought to be more typical of observed site conditions), the returned FoS values all six where >1.3., indicating a low risk of peat failure. Notwithstanding this, the areas with FoS values <1.3 at (100% water level) will be subject to appropriate monitoring (both during and post works) as detailed in Section 9. In addition to monitoring, the appointed contractor shall ensure that the natural site drainage is maintained during the rehabilitation works, thereby reducing the likelihood of water levels within the peat of rising to 100%.

The peat stability risk assessment at the RHB locations and along the new and existing access roads identified a number of mitigation/control measures to reduce the potential risk of peat failure. See Appendix B for details of the required mitigation/control measures for each area.







In summary, the findings of the peat assessment showed that the site has an acceptable margin of safety, is suitable for the proposed peatland rehabilitation works and is considered to be at **low** risk of peat failure provided appropriate mitigation measures, such as maintaining the existing natural drainage network is implemented. The findings include recommendations and mitigation/control measures for rehabilitation work in peat lands, all of which will be implemented in full to ensure that all works adhere to an acceptable standard of safety.

## 10.2 Recommendations

The following recommendations are given, all of which will be implemented in full.

Notwithstanding that the site has a predominantly low risk of peat failure a number of mitigation/control measures are prescribed to ensure that all works adhere to an acceptable standard of safety for work in peatlands. Mitigation/control measures identified for each of the infrastructure elements in the risk assessment will be implemented throughout the rehabilitation works (Appendix B).

Where existing access roads are founded on sidelong ground the upslope road drainage is often blocked causing localised areas of standing water within the drainage channels. It is recommended that the existing road drainage network be adequately updated/maintained to avoid unwanted accumulations of water adjacent to the access roads.

Ongoing post works monitoring shall be undertaken by an experienced geotechnical engineer/ engineering geologist over an initial 12 month period with further monitoring requirements to be reviewed and implemented at the end of this period if deemed necessary.

Some areas of the site were extensively forested with heavy undergrowth (including fallen trees) present during the time of the site walkover. An additional site reconnaissance should be undertaken post felling activities to identify potential signs of instability that may have been covered by vegetation during the initial site walkover.

In addition to the above recommendations, remediation measures as set out in *The Drainage of Peatlands: impacts and rewetting techniques, 2012* should be considered with respect to tree removal and the backfilling of forestry drainage.

To minimise the risk of rehabilitation and construction activity causing potential peat instability the Construction Method Statements (CMSs) for the project will implement in full, but not be limited to, the recommendations above. This will ensure that best practice guidance regarding the management of peat stability will be inherent in the construction phase.



## 11. REFERENCES

Applied Ground Engineering Consultants (AGEC) (2004). Derrybrien Wind Farm Final Report on Landslide of October 2003.

British Standards Institute (1981). BS 6031:1981 Code of practice for earthworks.

Bromhead, E.N. (1986). The Stability of Slopes.

Carling, P.A. (1986). Peat slides in Teesdale and Weardale, northern Pennines, July 1983: Description and failure mechanisms. *Earth Surface Processes and Landforms*, 11.

Clayton, C.R.I. (2001). Managing Geotechnical Risk. Institution of Civil Engineers, London.

Den Haan EJ and Grognet M (2014). A large direct simple shear device for the testing of peat at low stresses. *Géotechnique Letters* 4(4): 283–288, <http://dx.doi.org/10.1680/geolett.14.00033>.

Dykes, A.P. and Kirk, K.J. (2006). Slope instability and mass movements in peat deposits. In Martini, I.P., Martinez Cortizas, A. and Chesworth, W. (Eds.) *Peatlands: Evolution and Records of Environmental and Climatic Changes*. Elsevier, Amsterdam.

Farrell, E.R. & Hebib, S. (1998). The determination of the geotechnical parameters of organic soils. *Proceedings of International Symposium on problematic soils, IS-TOHOKU 98*, Sendai, Japan.

Geological Survey of Ireland (1992). Sheet 6 Geology of North Mayo.

Geological Survey of Ireland (2006). Landslides in Ireland. Geological Survey of Ireland -Irish Landslides Group. July 2006.

Geological Survey of Ireland (2022). Online dataset public viewer, June 2022.

Hanrahan, E.T., Dunne, J.M. and Sodha, V.G. (1967). Shear strength of peat. *Proc. Geot. Conf.*, Oslo, Vol. 1.

Hendrick, E. (1990). A Bog Flow at Bellacorrick Forest, Co. Mayo. *Irish Forestry*, Volume 47 (1): pp 32-44.


Hendry MT, Sharma JS, Martin CD and Barbour SL (2012). Effect of fibre content and structure on anisotropic elastic stiffness and shear strength of peat. *Canadian Geotechnical Journal* 49(4): 403–415, <http://dx.doi.org/10.1139/t2012-003>.

Hungr, O. and Evans, S.G. (1985). An example of a peat flow near Prince Rupert, British Columbia. *Canadian Geotechnical Journal*, 22.

Komatsu J, Oikawa H, Tsushima M and Igarashi M (2011). Ring shear test on peat. In *Proceedings of the 21st International Offshore and Polar Engineering Conference*, Maui, Hawaii, USA (Chung JS, Hong SY, Eldeeb M, and Prinsenberg SJ (eds)). International Society of Offshore and Polar Engineers, Cupertino, CA, USA, vol. 2, pp. 399–396.

Landry J, Rochefort L (2012). The Drainage of Peatlands: Impacts and Rewetting Techniques. Peatland Ecology Research Group, Quebec, Canada. April 2012.

Landva, A.O. (1980). Vane testing in peat. *Canadian Geotechnical Journal*, 17(1).







MacCulloch, F. (2005). Guidelines for the Risk Management of Peat Slips on the Construction of Low Volume/Low Cost Roads over Peat. RoadEx 11 Northern Periphery.

Mackin F, Barr A, Rath P, Eakin M, Ryan J, Jeffrey R, Valverde F (2017). Best practice in raised bog restoration in Ireland. National Parks and Wildlife Service (2017).

McGeever J. and Farrell E. (1988). The shear strength of an organic silt. Proc. 2<sup>nd</sup> Baltic Conf., 1, Tallin USSR.

O'Kelly BC and Zhang L (2013). Consolidated-drained triaxial compression testing of peat. Geotechnical Testing Journal 36(3): 310–321, <http://dx.doi.org/10.1520/GTJ20120053>.

PLHRAG (2017). Peat Landslide Hazard and Risk Assessments: Best Practice Guide for Proposed Electricity Generation Developments. Prepared for Energy Consents Unit Scottish Government, 2nd Edition. Dated April 2017.

Skempton, A. W. and DeLory, F. A. (1957). Stability of natural slopes in London Clay. Proc 4th Int. Conf. On Soil Mechanics and Foundation Engineering, Rotterdam, vol. 2, pp.72-78.

Warburton, J., Higgett, D. and Mills, A. (2003). Anatomy of a Pennine Peat Slide. Earth Surface Processes and Landforms.

Warburton, J., Holden, J. and Mills, A. J. (2003). Hydrological controls of surficial mass movements in peat. Earth-Science Reviews 67 (2004), pp. 139-156.

Zwanenburg C, Den Haan EJ, Kruse GAM and Koelewijn AR (2012). Failure of a trial embankment on peat in Booneschans, the Netherlands. Géotechnique 62(6): 479–490, <http://dx.doi.org/10.1680/geot.9.P.094>.



CONSULTANTS IN ENGINEERING,  
ENVIRONMENTAL SCIENCE &  
PLANNING

# APPENDIX A


Photos from Site Walkover



20 FEB 2023 0 06 0

GALWAY COUNTY COUNCIL





General Photos from Restoration Harvest Block GY27\_3\_09

PP018 (view W)



PP078 (view W)





General Photos from Restoration Harvest Block GY27\_HB0009

PP042 (view S)



PP049 (view N)



DEVELOPMENT SECTION  
FEB 23 0 060  
CITY COUNCIL



General Photos from Restoration Harvest Block GY27\_HB0011

PP041 (view West)



PP047 (view W)






General Photos from Restoration Harvest Block GY27\_HB0012

PP031 (view S)



PP033 (view W)



DEVELOPMENT SECTION  
23 FEB 2023 0 06 0  
GALWAY COUNTY COUNCIL





Photo of POI008 Historic Peat Landslip – view W towards backscarp face.



General Photos from Restoration Harvest Block GY27\_HB0013

PP024 (view N)



PP025 (view W)




DEVELOPMENT SECTION  
23 FEB 2023 0 06 0  
GALWAY COUNTY COUNCIL





General Photos from Restoration Harvest Block GY27\_HB0014

PP014 (view E)



PP075 (view E)





General Photos from Restoration Harvest Block GY27\_HB0015

PP011 (view S)



PP012 (view W)



PLANNING & DEVELOPMENT SECTION  
23 FEB 2023 0 06 0  
COUNTY COUNCIL





**General Photos from Restoration Harvest Block GY27\_HB0017**

**PP003 (view W)**



**PP005 (view W)**





General Photos from Restoration Harvest Block GY27\_HB0018

PP040 (view N)



PP041 (view N)







General Photos from Restoration Harvest Block GY27\_HB0020




PP016 (view N)






General Photos from Restoration Harvest Block GY27\_HB0021

PP082 (view W)



PP083 (view W)







General Photos from Restoration Harvest Block GY27\_HB0022  
PP076 (view N)



PP077 (view N)





General Photos from Restoration Harvest Block GY27\_HB0024

PP006 (view NE)



PP074 (view E)







General Photos from Restoration Harvest Block GY27\_HB0027

PP073 (view E)



PP085 (view E)





General Photos from Restoration Harvest Block GY27\_HB0028

PP067 (view E)



PP067 (view S)



DEVELOPMENT SECTION  
FEB 2023 0 06 0  
GALWAY COUNTY COUNCIL





General Photos from Existing Access Road GY27R0025  
PP055 (view N)



PP061 (view W)





General Photos from Existing Access Road GY27R0026

PP063 (view E)




PP063 (view W)







General Photos from Existing Access Road GY27R0054



PP071 (view N)




Flat peatland area between RHBs GY27\_HB0016 and GY27\_HB0017

PP001 (view E)



PP002 (view E)







CONSULTANTS IN ENGINEERING,  
ENVIRONMENTAL SCIENCE &  
PLANNING

## APPENDIX B

Peat Stability Risk Registers

# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_3\_09

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m):	< 50	
Min & Max Measured Peat Depth (m):	0.1 - 2.0	
Control Required:	No	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation					Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating	Control Required		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 2.25 (u), 1.46 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	2	4	8	Low	No		2	4	8	Low

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.  
(2) Probability assessed as per Table A and B of Appendix E.  
(3) Impact based on distance of infrastructure element to nearest watercourse.







**P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)**

<b>RHB ID:</b>	<b>GY27_HB0009</b>	
<b>Grid Reference (Eastings, Northings):</b>	<b>N/A</b>	<b>N/A</b>
<b>Distance to Watercourse (m)</b>	<b>&lt; 50</b>	
<b>Min &amp; Max Measured Peat Depth (m):</b>	<b>0.2 - 3.7</b>	
<b>Control Required:</b>	<b>Yes</b>	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 2.05 (u), 1.04 (d)	3	4	12	Medium	No	See Below	2	4	8	Low
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	1	4	4	Negligible	No		1	4	4	Negligible
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	4	4	16	Medium	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	3	4	12	Medium	No		2	4	8	Low
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	3	4	12	Medium	No		2	4	8	Low

	Control Measures to be Implemented Prior to/and During Rehabilitation Works
i	Maintain hydrology of area as far as possible;
ii	Post works monitoring of the site be undertaken by experienced geotechnical staff over a period of no less than 12 months;
iii	Use of experienced geotechnical staff for supervision of the proposed works;
iv	Use of experienced contractors and trained operators to carry out the work;
v	Temporarily stabilise wet peat using stacked branches or trunks laid across the access routes.

**Note**

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.
- (2) Probability assessed as per Table A and B of Appendix E.
- (3) Impact based on distance of infrastructure element to nearest watercourse.

# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_HB0010

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m):	< 50	
Min & Max Measured Peat Depth (m):	0.4 - 4.3	
Control Required:	Yes	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 1.91 (u), 2.55 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	5	4	20	High	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	3	4	12	Medium	No		2	4	8	Low
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	4	4	16	Medium	No		2	4	8	Low

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible.
ii	Post works monitoring of the site be undertaken by experienced geotechnical staff over a period of no less than 12 months;
iii	Use of experienced geotechnical staff for supervision of the proposed works;
iv	Use of experienced contractors and trained operators to carry out the work;
v	Temporarily stabilise wet peat using stacked branches or trunks laid across the access routes.

## Note

(1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.

(2) Probability assessed as per Table A and B of Appendix E.

(3) Impact based on distance of infrastructure element to nearest watercourse.







# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_HB0011

Grid Reference (Easting, Northings):	N/A	N/A
Distance to Watercourse (m)	< 50	
Min & Max Measured Peat Depth (m):	0.9 - 2.0	
Control Required:	No	

		Pre-Control Measure Implementation						Post-Control Measure Implementation			
Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating	Control Required	Control measures to be implemented during construction	Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 2.19 (u), 3.06 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	2	4	8	Low	No		2	4	8	Low

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.
- (2) Probability assessed as per Table A and B of Appendix E.
- (3) Impact based on distance of infrastructure element to nearest watercourse.

# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_HB0012

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m)	< 50	
Min & Max Measured Peat Depth (m):	0.0 - 2.5	
Control Required:	Yes	

		Pre-Control Measure Implementation					Control measures to be implemented during construction	Post-Control Measure Implementation			
Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating	Control Required		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 1.40 (u), 0.79 (d)	5	4	20	High	No	See Below	2	4	8	Low
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	2	4	8	Low	No		2	4	8	Low

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Post works monitoring of the site be undertaken by experienced geotechnical staff over a period of no less than 12 months;
iii	Use of experienced geotechnical staff for supervision of the proposed works;
iv	Use of experienced contractors and trained operators to carry out the work;
v	A FOS of 0.79 was calculated at peat probe location PP029 assuming 100% water level. When recalculated at 50% water level (conservative value) the drained FOS increased from 0.79 to 1.88. As a result it is anticipated that the risk of peat instability is negligible. However, due to the initial FOS result of <1 it is recommended that post works monitoring be undertaken by experienced geotechnical staff over a period of no less than 12 months;

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.
- (2) Probability assessed as per Table A and B of Appendix E.
- (3) Impact based on distance of infrastructure element to nearest watercourse.







**P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)**

**RHB ID:** GY27\_HB0013

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m)	< 50	
Min & Max Measured Peat Depth (m):	0.0 - 0.7	
Control Required:	Yes	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 1.45 (u), 1.16 (d)	3	4	12	Medium	No	See Below	2	4	8	Low
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

Control Measures to be implemented Prior to and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible.
ii	Post works monitoring of the site be undertaken by experienced geotechnical staff over a period of no less than 12 months;
iii	Use of experienced geotechnical staff for supervision of the proposed works;
iv	Use of experienced contractors and trained operators to carry out the work;
v	A FOS of 1.16 was calculated at peat probe location PP023 assuming 100% water level. When recalculated at 50% water level (conservative value) the drained FOS increased from 1.16 to 1.36. As a result it is anticipated that the risk of peat instability is negligible.

**Note**

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.  
 (2) Probability assessed as per Table A and B of Appendix E.  
 (3) Impact based on distance of infrastructure element to nearest watercourse.

# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_HB0014

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m)	< 50	
Min & Max Measured Peat Depth (m):	0.1 - 2.0	
Control Required:	No	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 2.83 (u), 2.30 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	1	4	4	Negligible	No		1	4	4	Negligible
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	2	4	8	Low	No		2	4	8	Low

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis
- (2) Probability assessed as per Table A and B of Appendix E
- (3) Impact based on distance of infrastructure element to nearest watercourse







# Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_HB0015

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m):	< 50	
Min & Max Measured Peat Depth (m):	0.1 - 1.5	
Control Required:	No	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 2.34 (u), 1.56 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	1	4	4	Negligible	No		1	4	4	Negligible
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

Control Measures to be implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.
- (2) Probability assessed as per Table A and B of Appendix E.
- (3) Impact based on distance of infrastructure element to nearest watercourse.

# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_HB0016

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m):	< 50	
Min & Max Measured Peat Depth (m):	0.1 - 1.7	
Control Required:	No	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation					Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating	Control Required		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 4.25 (u), 2.19 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.  
(2) Probability assessed as per Table A and B of Appendix E.  
(3) Impact based on distance of infrastructure element to nearest watercourse.







**P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)**

RHB ID: GY27\_HB0017

Grid Reference (Easting, Northings):	N/A	N/A
Distance to Watercourse (m)	< 50	
Min & Max Measured Peat Depth (m):	0.0 - 0.20	
Control Required:	No	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 2.40 (u), 1.92 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	1	4	4	Negligible	No		1	4	4	Negligible
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i.	Maintain hydrology of area as far as possible;
ii.	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii.	Use of experienced contractors and trained operators to carry out the work;

**Note**

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.  
 (2) Probability assessed as per Table A and B of Appendix E.  
 (3) Impact based on distance of infrastructure element to nearest watercourse.

P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_HB0018

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m)	< 50	
Min & Max Measured Peat Depth (m):	0.2 - 0.4	
Control Required:	No	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation					Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating	Control Required		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 5.18 (u), 4.44 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

Control Measures to be Implemented Prior to and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis  
(2) Probability assessed as per Table A and B of Appendix E.  
(3) Impact based on distance of infrastructure element to nearest watercourse.







**P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)**

**RHB ID:** GY27\_HB0020

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m)	< 50	
Min & Max Measured Peat Depth (m):	0.9 - 1.3	
Control Required:	No	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 2.59 (u), 2.19 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

	Control Measures to be implemented Prior to/and During Rehabilitation Works
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

**Note**

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.  
 (2) Probability assessed as per Table A and B of Appendix E.  
 (3) Impact based on distance of infrastructure element to nearest watercourse.

P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_HB0021

Grid Reference (Easting, Northing):	N/A	N/A
Distance to Watercourse (m)	< 50	
Min & Max Measured Peat Depth (m):	0.2 - 3.3	
Control Required:	No	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation					Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating	Control Required		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 1.44 (u), 1.92 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	2	4	8	Low	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	1	4	4	Negligible	No		1	4	4	Negligible
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	3	4	12	Medium	No		2	4	8	Low

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Use of experienced geotechnical staff for supervision of the proposed works;
iv	Use of experienced contractors and trained operators to carry out the work;
v	Temporarily stabilise wet peat using stacked branches or trunks laid across the access routes.

Note

(1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.

(2) Probability assessed as per Table A and B of Appendix E.

(3) Impact based on distance of infrastructure element to nearest watercourse.







# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_HB0022

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m):	< 50	
Min & Max Measured Peat Depth (m):	0.1 - 1.4	
Control Required:	No	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 1.92 (u), 2.39 (d)	1	4	4	Negligible	No	See Below		4	0	Not Applicable
2	Evidence of sub peat water flow	1	4	4	Negligible	No			4	0	Not Applicable
3	Evidence of surface water flow	2	4	8	Low	No			4	0	Not Applicable
4	Evidence of previous failures/slips	1	4	4	Negligible	No			4	0	Not Applicable
5	Type of vegetation	1	4	4	Negligible	No			4	0	Not Applicable
6	General slope characteristics upslope/downslope from probe location	1	4	4	Negligible	No			4	0	Not Applicable
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No			4	0	Not Applicable
8	Evidence of mechanically cut peat	1	4	4	Negligible	No			4	0	Not Applicable
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No			4	0	Not Applicable
10	Evidence of bog pools	1	4	4	Negligible	No			4	0	Not Applicable
11	Relatively deep peat	1	4	4	Negligible	No			4	0	Not Applicable

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.
- (2) Probability assessed as per Table A and B of Appendix E.
- (3) Impact based on distance of infrastructure element to nearest watercourse.

# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_HB0023

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m):	< 50	
Min & Max Measured Peat Depth (m):	0.9	
Control Required:	No	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation					Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating	Control Required		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 4.03 (u), 8.50 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	1	4	4	Negligible	No		1	4	4	Negligible
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.
- (2) Probability assessed as per Table A and B of Appendix E.
- (3) Impact based on distance of infrastructure element to nearest watercourse.







# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_HB0024

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m)	< 50	
Min & Max Measured Peat Depth (m):	0.2 - 2.4	
Control Required:	No	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 3.82 (u), 4.15 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work.

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.
- (2) Probability assessed as per Table A and B of Appendix E.
- (3) Impact based on distance of infrastructure element to nearest watercourse.

# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_HB0027

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m):	< 50	
Min & Max Measured Peat Depth (m):	0.4 - 4.0	
Control Required:	No	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation					Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating	Control Required		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 2.29 (u), 3.28 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	2	4	8	Low	No		2	4	8	Low
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	4	4	16	Medium	No		2	4	8	Low

Control Measures to be Implemented Prior to and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Use of experienced geotechnical staff for supervision of the proposed works;
iv	Use of experienced contractors and trained operators to carry out the work;
v	Temporarily stabilise wet peat using stacked branches or trunks laid across the access routes.

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.  
(2) Probability assessed as per Table A and B of Appendix E.  
(3) Impact based on distance of infrastructure element to nearest watercourse.







**P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)**

RHB ID: GY27\_HB0028

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m)	< 50	
Min & Max Measured Peat Depth (m):	0.3 - 3.1	
Control Required:	No	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 1.83 (u), 1.06 (d)	3	4	12	Medium	No	See Below	2	4	8	Low
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	3	4	12	Medium	No		2	4	8	Low

	Control Measures to be implemented Prior to/and During Rehabilitation Works
i	Maintain hydrology of area as far as possible;
ii	Post works monitoring of the site be undertaken by experienced geotechnical staff over a period of no less than 12 months;
iii	Use of experienced geotechnical staff for supervision of the proposed works;
iv	Use of experienced contractors and trained operators to carry out the work;
v	Temporarily stabilise wet peat using stacked branches or trunks laid across the access routes.
	A FOS of 1.06 (d) was calculated at peat probe location PP023 assuming 100% water level. When recalculated at 50% water level (conservative value) the drained FOS increased from 1.06 to 2.39. As a result it is anticipated that the risk of peat instability is negligible.

**Note**

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.
- (2) Probability assessed as per Table A and B of Appendix E.
- (3) Impact based on distance of infrastructure element to nearest watercourse.

# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_HB0029

Grid Reference (Eastings, Northings):	N/A	N/A
Distance to Watercourse (m):	< 50	
Min & Max Measured Peat Depth (m):	0.0 - 0.7	
Control Required:	No	

Ref	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation					Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating	Control Required		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 2.22 (u), 1.84 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.  
 (2) Probability assessed as per Table A and B of Appendix E.  
 (3) Impact based on distance of infrastructure element to nearest watercourse.





# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

RHB ID: GY27\_HB0030

Grid Reference (Eastings, Northings)	N/A	N/A
Distance to Watercourse (m)	< 50	
Min & Max Measured Peat Depth (m):	1.4	
Control Required:	No	

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 3.02 (u), 2.07 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	2	4	8	Low	No		2	4	8	Low
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.
- (2) Probability assessed as per Table A and B of Appendix E.
- (3) Impact based on distance of infrastructure element to nearest watercourse.

# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

Location:	GY27R0025
-----------	-----------

Grid Reference (Eastings, Northings):	Varies
Distance to Watercourse (m)	< 50
Min & Max Measured Peat Depth (m):	0.0- 2.8
Control Required:	No

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 2.00 (u), 1.64 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No		1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible.
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel.
iii	Use of experienced contractors and trained operators to carry out the work.

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.
- (2) Probability assessed as per Table A and B of Appendix D in PSA.
- (3) Impact based on distance of infrastructure element to nearest watercourse.





P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

Location:	GY27R0026
Grid Reference (Easting/Northing):	Varies
Distance to Watercourse (m)	< 50
Min & Max Measured Peat Depth (m):	0.0 - 0.3
Control Required:	No

Ref.	Contributory Quantitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 6.12 (u), 5.92 (d)	1	4	4	Negligible	No	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No	1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No	2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No	1	4	4	Negligible
5	Type of vegetation	1	4	4	Negligible	No	1	4	4	Negligible
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No	2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No	1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No	1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No	1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No	1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No	1	4	4	Negligible

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.  
 (2) Probability assessed as per Table A and B of Appendix D in PSA.  
 (3) Impact based on distance of infrastructure element to nearest watercourse.

# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

Location:	GY27R0027
-----------	-----------

Grid Reference (Eastings, Northings):	Varies
Distance to Watercourse (m)	< 50
Min & Max Measured Peat Depth (m):	0.0 - 1.4
Control Required:	No

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 2.22 (u), 1.84 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	2	4	8	Low	No		2	4	8	Low
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

Control Measures to be implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.  
 (2) Probability assessed as per Table A and B of Appendix D in PSA.  
 (3) Impact based on distance of infrastructure element to nearest watercourse.







**P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)**

<b>Location:</b>	<b>GY27R0049</b>
------------------	------------------

<b>Grid Reference (Eastings, Northings):</b>	<b>Varies</b>
<b>Distance to Watercourse (m)</b>	<b>&lt; 50</b>
<b>Min &amp; Max Measured Peat Depth (m):</b>	<b>0.0 - 0.8</b>
<b>Control Required:</b>	<b>No</b>

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation					Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating	Control Required		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 2.73 (u), 4.25 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	2	4	8	Low	No		2	4	8	Low
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

	Control Measures to be Implemented Prior to/and During Rehabilitation Works
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

**Note**

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.  
 (2) Probability assessed as per Table A and B of Appendix D in PSA.  
 (3) Impact based on distance of infrastructure element to nearest watercourse.

# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

Location:	GY27R0052
-----------	-----------


Grid Reference (Eastings, Northings):	Varies
Distance to Watercourse (m)	< 50
Min & Max Measured Peat Depth (m):	0.0
Control Required:	No

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = N/A (no peat)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	2	4	8	Low	No		2	4	8	Low
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.  
(2) Probability assessed as per Table A and B of Appendix D in PSA.  
(3) Impact based on distance of infrastructure element to nearest watercourse.





# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

Location: GY27R0054

Grid Reference (Easting, Northings):	Varies
Distance to Watercourse (m)	< 50
Min & Max Measured Peat Depth (m):	0.0 - 2.0
Control Required:	No

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 2.59 (u), 2.19 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	2	4	8	Low	No		2	4	8	Low
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	2	4	8	Low	No		2	4	8	Low

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.
- (2) Probability assessed as per Table A and B of Appendix D in PSA.
- (3) Impact based on distance of infrastructure element to nearest watercourse.

# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

Location:	New Access Road (South)
-----------	-------------------------

Grid Reference (Eastings, Northings):	Varies
Distance to Watercourse (m)	< 50
Min & Max Measured Peat Depth (m):	0.1 - 1.1
Control Required:	No

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 2.83 (u), 2.30 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	2	4	8	Low	No		2	4	8	Low
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	1	4	4	Negligible	No		1	4	4	Negligible
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	1	4	4	Negligible	No		1	4	4	Negligible

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Assure appropriate supervision of the site is undertaken by the appointed contractor using suitably experienced personnel;
iii	Use of experienced contractors and trained operators to carry out the work;

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.  
 (2) Probability assessed as per Table A and B of Appendix D in PSA.  
 (3) Impact based on distance of infrastructure element to nearest watercourse.







# P22-263 Derryclare Peatland Rehabilitation - Peat Stability Risk Register (Rev 0)

Location:	New Access Road (North)
-----------	-------------------------

Grid Reference (Eastings, Northings):	Varies
Distance to Watercourse (m):	< 50
Min & Max Measured Peat Depth (m):	0.2 - 3.0
Control Required:	Yes

Ref.	Contributory/Qualitative Factors to Potential Peat Failure	Pre-Control Measure Implementation				Control Required	Control measures to be implemented during construction	Post-Control Measure Implementation			
		Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating			Prob (Note 2)	Impact (Note 3)	Risk	Risk Rating
1	FOS = 1.44 (u), 1.92 (d)	1	4	4	Negligible	No	See Below	1	4	4	Negligible
2	Evidence of sub peat water flow	1	4	4	Negligible	No		1	4	4	Negligible
3	Evidence of surface water flow	2	4	8	Low	No		2	4	8	Low
4	Evidence of previous failures/slips	1	4	4	Negligible	No		1	4	4	Negligible
5	Type of vegetation	2	4	8	Low	No		2	4	8	Low
6	General slope characteristics upslope/downslope from probe location	2	4	8	Low	No		2	4	8	Low
7	Evidence of very soft/soft clay at base of peat	1	4	4	Negligible	No		1	4	4	Negligible
8	Evidence of mechanically cut peat	1	4	4	Negligible	No		1	4	4	Negligible
9	Evidence of quaking or buoyant peat	5	4	20	High	No		2	4	8	Low
10	Evidence of bog pools	1	4	4	Negligible	No		1	4	4	Negligible
11	Relatively deep peat	3	4	12	Medium	No		2	4	8	Low

Control Measures to be Implemented Prior to/and During Rehabilitation Works	
i	Maintain hydrology of area as far as possible;
ii	Use of experienced geotechnical staff for supervision of the proposed works;
iv	Use of experienced contractors and trained operators to carry out the work;
v	Access routes shall be locally re-aligned to avoid areas of buoyant peat.

## Note

- (1) FOS abbreviations are: u: FOS for undrained analysis, d: FOS for drained analysis.
- (2) Probability assessed as per Table A and B of Appendix D in PSA.
- (3) Impact based on distance of infrastructure element to nearest watercourse.



CONSULTANTS IN ENGINEERING,  
ENVIRONMENTAL SCIENCE &  
PLANNING

## APPENDIX C

Calculated FOS for Peat Slopes  
on Site





# Calculated FoS of Natural Peat Slopes for Derryclare Peatland Rehabilitation - Undrained Analysis (All)

Location ID	Easting	Northing	Slope	Undrained shear strength	Bulk unit weight of Peat	Peat Depth	Surcharge Equivalent Placed Fill Depth (m)	Factor of Safety for Load Condition		
			$\beta$ (deg)	$c_u$ (kPa)	$\gamma$ (kN/m <sup>3</sup> )	(m)	Condition (2)	Condition (1)	Condition (2)	
PP001	482611	752382	26	7	10	1.0	2.0	1.78	0.89	
PP002	482609	749095	3	4	10	2.3	3.3	3.33	2.32	
PP003	482330	749000	2	4	10	4.7	5.7	2.44	2.01	
PP005	482680	749025	22	10	10	0.2	1.2	14.40	7.40	
PP006	482765	749336	3	4	10	2.0	3.0	3.71	3.82	
PP008	482363	749127	12	10	10	0.1	1.1	49.17	4.47	
PP009	482584	749242	2	4	10	1.7	2.7	6.75	4.25	
PP010	482306	749475	10	10	10	1.5	2.5	3.90	2.34	
PP013	482704	749725	5	4	10	0.1	1.1	46.07	4.19	
PP014	482406	749851	3	4	10	0.3	1.3	25.51	5.89	
PP014	482070	749771	15	10	10	0.1	1.1	40.00	1.64	
PP015	482684	750202	5	4	10	0.5	1.5	9.21	3.07	
PP016	481761	749596	11	10	10	0.2	1.2	26.68	4.45	
PP017	482634	749806	3	4	10	0.9	1.9	8.50	4.03	
PP018	482963	750194	3	4	10	2.0	3.0	3.83	2.55	
PP019	482976	749777	12	10	10	0.9	1.9	5.46	2.55	
PP020	483501	750555	16	10	10	0.7	1.7	5.39	2.22	
PP021	483745	750464	8	10	10	0.3	1.3	29.02	5.80	
PP022	483042	750375	5	4	10	0.3	1.3	15.36	1.54	
PP023	483344	751147	26	10	10	0.7	1.7	3.63	1.49	
PP024	483417	750829	18	10	10	0.6	1.6	5.67	2.13	
PP026	483174	752276	2	4	10	1.7	2.7	6.75	4.25	
PP027	483078	752463	18	10	10	0.7	1.7	4.86	2.00	
PP029	482980	752049	12	10	10	2.5	3.5	1.97	1.40	
PP030	483895	750428	4	4	10	1.5	2.5	3.83	2.30	
PP031	482904	752248	12	10	10	0.8	1.8	6.56	2.81	
PP032	482762	752604	18	10	10	0.4	1.4	8.51	2.43	
PP033	482597	752661	28	10	10	0.6	1.6	4.02	1.51	
PP034	482625	752356	25	10	10	0.7	1.7	4.02	1.58	
PP035	482683	752186	25	10	10	0.1	1.1	26.11	2.37	
PP036	483474	752944	4	4	10	3.0	4.0	1.92	1.44	
PP037	483171	752858	3	4	10	3.0	4.0	2.55	1.91	
PP038	483067	752633	4	4	10	0.9	1.9	6.39	3.03	
PP039	483646	752383	3	4	10	0.2	1.2	34.27	6.38	
PP040	483941	752573	4	4	10	0.4	1.4	14.37	4.11	
PP041	484121	752342	3	4	10	2.0	3.0	3.83	2.55	
PP042	483687	753092	15	10	10	0.4	1.4	10.00	2.86	
PP043	484107	753036	3	4	10	1.7	2.7	4.50	2.83	
PP044	484148	752727	2	4	10	1.7	2.7	6.75	4.25	
PP045	483916	752944	6	10	10	0.2	1.2	48.10	8.02	
PP046	483904	753255	6	10	10	3.7	4.7	2.60	2.05	
PP047	483619	752151	3	4	10	0.9	1.9	9.00	4.14	
PP048	484102	752159	3	4	10	2.5	3.5	3.66	2.19	
PP049	483419	753292	3	4	10	0.9	1.9	8.50	4.03	
PP050	484522	749946	3	4	10	0.5	1.5	15.31	5.10	
PP051	484214	749932	3	4	10	1.8	2.8	4.25	2.73	
PP053	483929	750241	1	4	10	2.8	3.8	8.19	6.03	
PP057	483765	751418	15	10	10	0.2	1.2	70.00	1.33	
PP058	483563	751608	15	10	10	0.4	1.4	10.00	2.86	
PP059	483333	751876	11	10	10	0.1	1.1	51.39	4.85	
PP060	483020	752883	8	10	10	0.9	1.9	8.06	3.83	
PP061	483173	753020	6	10	10	0.3	1.3	38.48	7.70	
PP062	483200	753245	3	4	10	0.8	1.8	10.30	4.37	
PP063	483856	751645	7	10	10	0.2	1.2	41.34	6.89	
PP064	484048	751547	3	4	10	0.3	1.3	30.61	6.12	
PP068	483350	750098	5	4	10	0.8	1.8	5.76	2.56	
PP069	483212	749946	8	10	10	1.4	2.4	5.18	3.02	
PP070	483320	749794	10	10	10	2.2	3.2	2.68	1.83	
PP071	483186	749290	7	10	10	1.2	2.2	6.89	3.76	
PP072	482537	749459	20	10	10	0.1	1.1	31.11	2.83	
PP073	483478	749434	3	4	10	1.7	2.7	4.50	2.83	
PP074	482917	749455	10	10	10	0.2	1.2	29.24	4.87	
PP075	482424	749313	2	4	10	1.1	2.1	10.41	5.46	
PP076	483288	751386	5	4	10	1.4	2.4	3.29	1.92	
PP077	483127	751776	13	10	10	0.4	1.4	11.04	3.38	
PP078	482674	749994	10	10	10	1.6	2.6	3.65	2.25	
PP078	482372	749553	8	10	10	0.8	1.8	9.07	4.03	
PP080	482835	749798	10	10	10	0.1	1.1	58.48	5.27	
PP081	483258	749473	2	4	10	1.8	2.8	6.37	4.10	
PP082	483253	753386	7	10	10	1.9	2.9	4.35	2.85	
PP083	483183	753650	4	10	10	2.3	3.3	4.18	2.91	
PP084	483487	752687	8	10	10	0.4	1.4	18.14	5.18	
PP085	483671	749426	2	4	10	4.0	5.0	2.87	2.29	

Minimum = 1.78  
Maximum = 58.48  
Average = 13.66

## Notes:

- (1) Assuming a bulk unit weight for peat of 10kN/m<sup>3</sup>
- (2) Assuming a surcharge equivalent to fill depth of 1m of peat i.e. 10kPa.
- (3) Slope inclination ( $\beta$ ) based on site readings and site contour plans.
- (4) A lower bound undrained shear strength,  $c_u$  for the peat of 4kPa (slopes < 6 degrees) and 10kPa (slopes > 6 degrees) were selected for the assessment. It should be noted that a  $c_u$  of 4/10kPa for the peat is considered a conservative value for the analyses and is not representative of all peat present across the site. In reality the peat has a significantly higher undrained strength.
- (5) Peat depths based on probes carried out by FT.
- (6) For load conditions see report text.

23 FEB 2023 0 06 0

PLANNING & DEVELOPMENT SECTION

Calculated FoS of Natural Peat Slopes for Derrylea Peatland Rehabilitation - Drained Analysis (All)																
Location ID	Slope	Design v	Bulk unit weight of Peat	Unit weight of Water	Depth of Peat	Friction Angle	Surcharge Equivalent Placed Fill Depth (m)	Equivalent Total Depth of Peat (m)	Factor of Safety for Load Condition							
			$\gamma$ (kN/m <sup>3</sup> )	$\gamma_w$ (kN/m <sup>3</sup> )	(m)	$\phi'$ (deg)	Condition (1)	Condition (2)	Condition (1)	Condition (2)	Condition (1)	Condition (2)	Condition (1)	Condition (2)	Condition (1)	Condition (2)
							0% Water	25% Water	50% Water	75% Water	100% Water	0% Water	25% Water	50% Water	75% Water	100% Water
PP008	10	4	10.0	10.0	1.0	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP011	1	4	10.0	10.0	2.0	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP012	1	4	10.0	10.0	4.0	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP015	12	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP016	7	4	10.0	10.0	2.0	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP018	12	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP019	7	4	10.0	10.0	1.7	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP021	10	4	10.0	10.0	3.5	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP022	1	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP024	9	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP025	10	4	10.0	10.0	0.1	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP027	3	4	10.0	10.0	0.5	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP033	11	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP037	1	4	10.0	10.0	0.9	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP038	9	4	10.0	10.0	2.0	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP039	10	4	10.0	10.0	0.1	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP040	10	4	10.0	10.0	0.1	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP041	11	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP042	1	4	10.0	10.0	0.9	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP043	12	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP044	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP045	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP046	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP047	1	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP048	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP049	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP050	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP051	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP052	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP053	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP054	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP055	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP056	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP057	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP058	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP059	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP060	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP061	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP062	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP063	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP064	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP065	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP066	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP067	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP068	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP069	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP070	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP071	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP072	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP073	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP074	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP075	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP076	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP077	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP078	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP079	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP080	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP081	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP082	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP083	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP084	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP085	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP086	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP087	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP088	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP089	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP090	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP091	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP092	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP093	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP094	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP095	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP096	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP097	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
PP098	10	4	10.0	10.0	0.2	25	1.0	1.0	1.0	1.0	1.0	1.0				






CONSULTANTS IN ENGINEERING,  
ENVIRONMENTAL SCIENCE &  
PLANNING

## APPENDIX D

Methodology for Peat  
Stability Risk Assessment



## Methodology for Peat Stability Risk Assessment

A peat stability risk assessment was carried out for each of the RHBs and along the new and existing access roads. This approach takes into account guidelines for geotechnical/peat stability risk assessments as given in PLHRAG (2017) and MacCulloch (2005). The degree of risk is determined as a Risk Rating (R), which is the product of probability (P) and impact (I). How these factors are determined and applied in the analysis is described below.

The main approaches for assessing peat stability include the following:

- (a) Geomorphological
- (b) Qualitative (judgement)
- (c) Index/Probabilistic (probability)
- (d) Deterministic (factor of safety)

Approaches (a) to (c) listed above would be considered subjective and do not provide a definitive indication of stability; in addition, a high level of judgement/experience is required which makes it difficult to relate the findings to real conditions. FT apply a more objective approach, the deterministic approach. As part of FT's deterministic approach, a qualitative risk assessment is also carried out taking into account qualitative factors, which cannot necessarily be quantified.

## Probability

The likelihood of a peat failure occurring was assessed based on the results of both the quantitative results of stability calculations (deterministic approach using factors of safety) and the assessment of the severity of several qualitative factors which cannot be reasonably included in a stability calculation but nevertheless may affect the occurrence of peat instability.

The qualitative factors used in the risk assessment are outlined in Table A and have been compiled based on FT's experience of assessments and construction in peat land sites and peat failures throughout Ireland and the UK.

**Table A: Qualitative Factors used to Assess Potential for Peat Failure**

Qualitative Factor	Type of Feature/Indicator for each Qualitative Factor <sup>(1)</sup>	Explanation/Description of Qualitative Factor
Evidence of sub peat water flow	No	Based on site walkover observations. Sub peat water flow generally occurs in the form of natural piping at the base of peat. Where there is a constriction or blockage in natural pipes a build-up of water can occur at the base of the peat causing a reduction in effective stress at the base of the peat resulting in failure; this is particularly critical during periods of intense rainfall.
	Possibly	
	Probably	
	Yes	







Qualitative Factor	Type of Feature/Indicator for each Qualitative Factor <sup>(1)</sup>	Explanation/Description of Qualitative Factor
Evidence of surface water flow	Dry	Based on site walkover observations. The presence of surface water flow indicates if peat in an area is well drained or saturated and if any additional loading from the ponding of surface water onto the peat is likely.
	Localised/Flowing in drains	
	Ponded in drains	
	Springs/surface water	
Evidence of previous failures/slips	No	Based on site walkover observations. The presence of clustering of relict failures may indicate that particular pre-existing site conditions predispose a site to failure.
	In general area	
	On site	
	Within 500m of location	
Type of vegetation	Grass/Crops	Based on site walkover observations. The type of vegetation present indicates if peat in an area is well drained, saturated, etc. Vegetation that indicates wetter ground may also indicate softer underlying peat deposits.
	Improved Grass/Dry Heather	
	Wet Grassland/Juncus (Rushes)	
	Wetlands Sphagnum (Peat moss)	
General slope characteristics upslope/downslope from infrastructure location	Concave	Based on site walkover observations. Slope morphology in the area of the infrastructure location is an important factor. A number of recorded peat failures have occurred in close proximity to a convex break in slope.
	Planar to concave	
	Planar to convex	
	Convex	
Evidence of very soft/soft clay at base of peat	No	Based on inspection of exposures in general area from site walkover. Several reported peat failures identify the presence of a weak layer at the base of the peat along which shear failure has occurred.
	Yes	
Evidence of mechanically cut peat	No	Based on site walkover observations. Mechanically cut peat typically cut using a 'sausage' machine to extract

Qualitative Factor	Type of Feature/Indicator for each Qualitative Factor <sup>(1)</sup>	Explanation/Description of Qualitative Factor
	Yes	peat for harvesting. Areas which have been cut in this manner have been linked to peat instability. The mechanical cuts can notably reduce the intrinsic strength of the peat and also allow ingress of rainfall/surface water.
Evidence of quaking or buoyant peat	No	Based on site walkover observations. Quaking/buoyant peat is indicative of highly saturated peat, which would generally be considered to have a low strength. Quaking peat is a feature on sites that have been previously linked with peat instability.
	Yes	
Evidence of bog pools	No	Based on site walkover observations. Bog pools are generally an indicator of areas of weak, saturated peat. Commonly where there are open areas of water within peat these can be interconnected, with the result that there may be sub-surface bodies of water. The presence of bog pools have been previously linked with peat instability.
	Yes	
Other	Varies	In addition to the above features/indicators and based on site recordings the following are some of the features which may be identified: Excessively deep peat, weak peat, overly steep slope angles, etc.

Note (1) The list of features/indicators for each qualitative factor are given in increasing order of probability of leading to peat instability/failure.

It should be noted that the presence of one of the qualitative factors alone from Table A is unlikely to lead to peat instability/failure. Peat instability/failure at a site is generally the combination of a number of these factors occurring at the same time at a particular location. The probability rating assigned to the quantitative and qualitative factors is judged on a 5-point scale from 1 (indicating negligible or no probability of failure) to 5 (indicating a very likely failure), as outlined in Table B.





Table B: Probability Scale

Scale	Factor of Safety	Probability
1	1.30 or greater	Negligible/None
2	1.29 to 1.20	Unlikely
3	1.19 to 1.11	Likely
4	1.01 to 1.10	Probable
5	$\leq 1.0$	Very Likely

Scale	Likelihood of Qualitative Factor leading to Peat Failure	Probability of Failure
1	Negligible/None	Least
2	Unlikely	
3	Probable	
4	Likely	
5	Very Likely	Greatest

### Impact

The severity of the risk is also assessed qualitatively in terms of impact. The impact of a peat failure on the environment within and beyond the immediate site is assessed based on the potential travel distance of a peat failure. Where a peat failure enters a watercourse, it can travel a considerable distance downstream. Therefore, the proximity of a potential peat failure to a drainage course is a significant indicator of the likely potential impact.

The risk is determined based on the combination of hazard and impact. A qualitative scale has been derived for the impact of the hazard based on distance of infrastructure element to a watercourse (Table C).

The location of watercourses is based on topographic maps and supplemented by site observations from walkover survey. Note that not all watercourses are shown on maps.

Table C: Impact Scale

Scale	Criteria	Impact
1	Proposed infrastructure element greater than 150m of watercourse	Negligible/None
2	Proposed infrastructure element within 150 to 101m of watercourse	Low
3	Proposed infrastructure element within 100 to 51m of watercourse	Medium

4	Proposed infrastructure element within 50 m of watercourse	High
5	Proposed infrastructure element within 50 m of watercourse, in an environmentally sensitive area	Extremely High

### Risk Rating

The degree of risk is determined as the product of probability (P) and impact (I), which gives the Risk Rating (R) as follows:

The Risk Rating is calculated from:  $R = P \times I$

Due to the 5-point scales used to assess Probability and Impact, the Risk Rating can range from 1 to 25 as shown in Table D.

**Table D: Qualitative Risk Rating**

		Probability						
Impact		1	2	3	4	5	Risk Rating & Control Measures	
	5	5	10	15	20	25	17 to 25	High: avoid working in area or significant control measures required
	4	4	8	12	16	20	11 to 16	Medium: notable control measures required
	3	3	6	9	12	15	5 to 10	Low: only routine control measures required
	2	2	4	6	8	10	1 to 4	Negligible: none or only routine control measures required
	1	1	2	3	4	5		

The risk rating is calculated individually for each contributory factor. Control measures are required to reduce the risk to at least a 'Low' risk rating. The control measures in response to the qualitative risk ratings are included in the peat stability risk registers for each main infrastructure element in Appendix B.

The risk rating is calculated individually for each contributory factor. Control measures are required to reduce the risk to at least a 'Tolerable' risk rating







CONSULTANTS IN ENGINEERING,  
ENVIRONMENTAL SCIENCE &  
PLANNING

[www.fehilytimoney.ie](http://www.fehilytimoney.ie)

**CORK OFFICE**  
Core House  
Pouladuff Road,  
Cork, T12 D773,  
Ireland  
+353 21 496 4133

**Dublin Office**  
J5 Plaza,  
North Park Business Park,  
North Road, Dublin 11, D11 PXT0,  
Ireland  
+353 1 658 3500

**Carlow Office**  
Unit 6  
Bagenalstown Industrial Park,  
Bagenalstown, Co. Carlow,  
R21 XW81, Ireland  
+353 59 972 3800





## APPENDIX 13-1

**Traffic Count Data**






## Site Location



## Movement Numbering



	Job number: TRA/23/008	Job Date: 12 <sup>th</sup> January 2023	Drawing No: TRA/23/008-01	traffinomics 
	Client: Alan Lipscombe	Job Day: Thursday	Author: SPW	



**TRAFFINOMICS LIMITED**

**DERRYCLARE TRAFFIC COUNT  
MANUAL CLASSIFIED JUNCTION TURNING COUNT**

**JANUARY 2023  
TRA/23-008**

SITE:

01

DATE:

12th January 2023

LOCATION: R344/Derryclare Nature Reserve Access

DAY:

Thursday

TIME	MOVEMENT 1					TOT	PCU	MOVEMENT 2					TOT	PCU	MOVEMENT 3					TOT	PCU
	CAR	LGV	OGV1	OGV2	BUS			CAR	LGV	OGV1	OGV2	BUS			CAR	LGV	OGV1	OGV2	BUS		
7:00	0	0	0	0	0	0	0	1	0	0	0	0	1	1	0	0	0	0	0	0	0
7:15	0	0	0	0	0	0	0	2	0	0	0	0	2	2	0	0	0	0	0	0	0
7:30	0	0	0	0	0	0	0	4	0	0	0	0	4	4	0	0	0	0	0	0	0
7:45	0	0	0	0	0	0	0	3	0	0	0	0	3	3	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	10	0	0	0	0	10	10	0	0	0	0	0	0	0
8:00	0	0	0	0	0	0	0	6	1	0	0	0	7	7	0	0	0	0	0	0	0
8:15	1	0	0	0	0	1	1	4	0	0	0	0	4	4	0	0	0	0	0	0	0
8:30	0	0	0	0	0	0	0	1	1	0	0	0	2	2	0	0	0	0	0	0	0
8:45	0	0	0	0	0	0	0	6	1	1	0	0	8	9	0	0	0	0	0	0	0
H/TOT	1	0	0	0	0	1	1	17	3	1	0	0	21	22	0	0	0	0	0	0	0
9:00	0	0	0	0	0	0	0	4	0	0	0	0	4	4	0	0	0	0	0	0	0
9:15	0	0	0	0	0	0	0	4	0	0	0	0	4	4	0	0	0	0	0	0	0
9:30	0	0	0	0	0	0	0	4	1	1	0	0	6	7	0	0	0	0	0	0	0
9:45	0	0	0	0	0	0	0	5	2	0	0	0	7	7	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	17	3	1	0	0	21	22	0	0	0	0	0	0	0
10:00	0	0	0	0	0	0	0	2	0	0	0	0	2	2	0	0	0	0	0	0	0
10:15	0	0	0	0	0	0	0	1	1	0	0	0	2	2	0	0	0	0	0	0	0
10:30	0	0	0	0	0	0	0	1	0	0	0	0	1	1	0	0	0	0	0	0	0
10:45	0	0	0	0	0	0	0	4	0	0	0	0	4	4	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	8	1	0	0	0	9	9	0	0	0	0	0	0	0
11:00	0	0	0	0	0	0	0	1	1	0	0	0	2	2	0	0	0	0	0	0	0
11:15	0	0	0	0	0	0	0	5	0	1	0	0	6	7	0	0	0	0	0	0	0
11:30	0	0	0	0	0	0	0	3	2	0	0	0	5	5	0	0	0	0	0	0	0
11:45	0	0	0	0	0	0	0	1	1	1	0	0	3	4	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	10	4	2	0	0	16	17	0	0	0	0	0	0	0
12:00	0	0	0	0	0	0	0	4	0	0	0	0	4	4	0	0	0	0	0	0	0
12:15	0	0	0	0	0	0	0	4	1	1	0	0	6	7	0	0	0	0	0	0	0
12:30	0	0	0	0	0	0	0	1	0	1	0	0	2	3	0	0	0	0	0	0	0
12:45	0	0	0	0	0	0	0	4	1	0	0	0	5	5	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	13	2	2	0	0	17	18	0	0	0	0	0	0	0

**TRAFFINOMICS LIMITED**

**DERRYCLARE TRAFFIC COUNT**

**JANUARY 2023**

**ANNUAL CLASSIFIED JUNCTION TURNING COUNT**

**TRA/23/008**

SITE: 01

DATE: 12th January 2023

LOCATION: R344/Derryclare Nature Reserve Access

DAY: Thursday

TIME	MOVEMENT 1							MOVEMENT 2							MOVEMENT 3						
	CAR	LGV	OGV1	OGV2	BUS	TOT	PCU	CAR	LGV	OGV1	OGV2	BUS	TOT	PCU	CAR	LGV	OGV1	OGV2	BUS	TOT	PCU
13:00	0	0	0	0	0	0	0	6	1	0	1	0	8	9	0	0	0	0	0	0	0
13:15	0	0	0	0	0	0	0	3	0	1	0	0	4	5	0	0	0	0	0	0	0
13:30	0	0	0	0	0	0	0	5	2	1	0	1	9	11	0	0	0	0	0	0	0
13:45	0	0	0	0	0	0	0	3	2	1	0	0	6	7	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	17	5	3	1	1	27	31	0	0	0	0	0	0	0
14:00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
14:15	0	0	0	0	0	0	0	6	0	0	0	0	6	6	0	0	0	0	0	0	0
14:30	0	0	0	0	0	0	0	0	1	0	0	0	1	1	0	0	1	0	0	1	2
14:45	0	0	0	0	0	0	0	4	0	2	0	0	6	7	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	10	1	2	0	0	13	14	0	0	1	0	0	1	2
15:00	0	0	0	0	0	0	0	1	2	1	0	1	5	7	0	0	0	0	0	0	0
15:15	0	0	0	0	0	0	0	1	0	1	0	1	3	5	0	0	0	0	0	0	0
15:30	0	0	0	0	0	0	0	4	0	0	0	0	4	4	0	0	0	0	0	0	0
15:45	0	0	0	0	0	0	0	5	0	0	0	1	6	7	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	11	2	2	0	3	18	22	0	0	0	0	0	0	0
16:00	0	0	0	0	0	0	0	2	0	0	0	0	2	2	0	0	0	0	0	0	0
16:15	0	0	0	0	0	0	0	1	0	0	0	0	1	1	0	0	0	0	0	0	0
16:30	0	0	0	0	0	0	0	2	0	0	0	0	2	2	0	0	0	0	0	0	0
16:45	0	0	0	0	0	0	0	2	0	0	0	0	2	2	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	7	0	0	0	0	7	7	0	0	0	0	0	0	0
17:00	0	0	0	0	0	0	0	6	0	1	0	1	8	10	0	0	0	0	0	0	0
17:15	0	0	0	0	0	0	0	3	0	0	0	0	3	3	0	0	0	0	0	0	0
17:30	0	0	0	0	0	0	0	4	0	1	0	0	5	6	0	0	0	0	0	0	0
17:45	0	0	0	0	0	0	0	7	0	0	0	0	7	7	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	20	0	2	0	1	23	25	0	0	0	0	0	0	0
18:00	0	0	0	0	0	0	0	1	0	0	0	0	1	1	0	0	0	0	0	0	0
18:15	0	0	0	0	0	0	0	1	0	0	0	0	1	1	0	0	0	0	0	0	0
18:30	0	0	0	0	0	0	0	3	0	0	0	0	3	3	0	0	0	0	0	0	0
18:45	0	0	0	0	0	0	0	1	0	1	0	0	2	3	0	0	0	0	0	0	0
TOT	0	0	0	0	0	0	0	6	0	1	0	0	7	8	0	0	0	0	0	0	0
P/TOT	1	0	0	0	0	1	1	146	21	16	1	5	189	203	0	0	1	0	0	1	2

PLANNING & DEVELOPMENT SECTION  
23 FEB 2023 00:00



**TRAFFINOMICS LIMITED**

**DERRYCLARE TRAFFIC COUNT  
MANUAL CLASSIFIED JUNCTION TURNING COUNT**

**JANUARY 2023**

**TRA/23-08**

SITE: 01

DATE: 12th January 2023

LOCATION: R344/Derryclare Nature Reserve Access

DAY: Thursday



TIME	MOVEMENT 4					TOT	PCU	MOVEMENT 5					TOT	PCU	MOVEMENT 6					TOT	PCU
	CAR	LGV	OGV1	OGV2	BUS			CAR	LGV	OGV1	OGV2	BUS			CAR	LGV	OGV1	OGV2	BUS		
7:00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
7:15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
7:30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
7:45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
8:00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
8:15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
8:30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
8:45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
9:00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
9:15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
9:30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
9:45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10:00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10:15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10:30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0	0	1	1
10:45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0	0	1	1
11:00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
11:15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
11:30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
11:45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
12:00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
12:15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
12:30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
12:45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0

**TRAFFINOMICS LIMITED**

**DERRYCLARE TRAFFIC COUNT**

**JANUARY 2023**

**ANNUAL CLASSIFIED JUNCTION TURNING COUNT**

**TRA/23/008**

SITE: 01

DATE: 12th January 2023

LOCATION: R344/Derryclare Nature Reserve Access

DAY: Thursday

TIME	MOVEMENT 4							MOVEMENT 5							MOVEMENT 6						
	CAR	LGV	OGV1	OGV2	BUS	TOT	PCU	CAR	LGV	OGV1	OGV2	BUS	TOT	PCU	CAR	LGV	OGV1	OGV2	BUS	TOT	PCU
13:00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
13:15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
13:30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
13:45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
14:00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
14:15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
14:30	0	0	1	0	0	1	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0
14:45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
H/TOT	0	0	1	0	0	1	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0
15:00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
15:15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
15:30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
15:45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
16:00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0	0	1	1
16:15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
16:30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
16:45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0	0	1	1
17:00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
17:15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
17:30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
17:45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
H/TOT	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0	0	1	1
18:00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
18:15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
18:30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
18:45	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
TOT	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
P/TOT	0	0	1	0	0	1	2	0	0	0	0	0	0	0	3	0	0	0	0	3	3

